

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**ADDENDUM TO REPORT ON CYCLONED
SAND CONSTRUCTION OF STAGE 3
AND ON-GOING STAGES OF THE TAILINGS
STORAGE FACILITY
(REF. NO. 11162/13-4)**

TRANSMITTAL

Suite 1400 - 750 West Pender Street

Vancouver, B.C. V6C 2T8

Telephone: (604) 685-0543

Fax: (604) 685-0147

TO: Ministry of Energy and
Mines

DATE: May 11, 2000

REF NO: 0/1127

FILE NO: 11162/13.01

ATTENTION: Mr. George Headley

RE: Stage 3 Addendum Report

WE ARE SENDING YOU ☐ Attached ☐ Under separate cover via _____
the following items:

☐ Print(s) ☐ Reproducibles ☐ Letter(s) ☐ Specifications ☐ Disk(s)
☐ Report(s) ☐ Shop Drawings ☐ Other _____

NO.	DESCRIPTION
Copy No. 1	"Addendum to Report on Cycloned Sand Construction of Stage 3 and On-going Stages of the Tailings Storage Facility (Ref. No. 11162/13-4, Rev 0)", dated May 11, 2000 <i>GRIT 3342</i>


REMARKS:


Copy To: Eric Leneve, MPMC (Copy Nos. 2+3)

Brian Kynoch, Imperial Metals (Copy No. 4)

Ed Beswick, MEM (Copy No. 5)

Signed: *Ch. Loh*





**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**ADDENDUM TO REPORT ON CYCLONED
SAND CONSTRUCTION OF STAGE 3
AND ON-GOING STAGES OF THE TAILINGS
STORAGE FACILITY
(REF. NO. 11162/13-4)**

Rev. No.	Revision	Date	Approved
A	Issued in DRAFT for review	April 20, 2000	KJB
0	Issued in Final	May 11, 2000	KJB

MP00021

Knight Piésold Ltd.

Suite 1400
750 West Pender Street
Vancouver, British Columbia
Canada V6C 2T8

Telephone: (604) 685-0543
Facsimile: (604) 685-0147
E-mail: kpl@knightpiesold.com

Knight Piésold
CONSULTING

GRIT 3342

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

ADDENDUM TO REPORT ON

CYCLONED SAND CONSTRUCTION OF STAGE 3

AND ON-GOING STAGES OF THE TAILINGS STORAGE FACILITY

(REF. NO. 11162/13-4)

TABLE OF CONTENTS

	<u>PAGE</u>
SECTION 1.0 INTRODUCTION	1
SECTION 2.0 DESIGN MODIFICATIONS	3
2.1 GENERAL	3
2.2 MAIN EMBANKMENT	3
2.3 PERIMETER EMBANKMENT	4
2.4 SOUTH EMBANKMENT	5
2.5 INSTRUMENTATION AND MONITORING	5
2.6 CONSTRUCTION MONITORING	5
2.7 STAGE 3 CONSTRUCTION SCHEDULE	6
2.8 ON-GOING STAGES	6
2.9 ROCKFILL ALTERNATIVE	7
SECTION 3.0 RESPONSE TO AGENCY COMMENTS	9
3.1 GENERAL	9
3.2 RESPONSE TO FEBRUARY 16 LETTER	9
3.3 RESPONSE TO OTHER MEM COMMENTS	21
SECTION 4.0 SUMMARY AND CONCLUSIONS	23
SECTION 5.0 REFERENCES	26

TABLES

Table 3.1	Stage 2A/2B Record Samples - Zone B Summary Sheet
-----------	---

FIGURES

Figure 2.1	Stage 3 Tailings Storage Facility Construction Schedule
Figure 3.1	Stage 2A/2B Record Samples - Zone B Gradation Summary
Figure 3.2	Generalized Embankment Section - Inundated Beach with and without Upstream Toe Drain
Figure 3.3	Gradation Summary - Underflow at Other Mines
Figure 3.4	Locations of Sandy Sediments
Figure 3.5	Liquefaction Assessment of Embankment Foundation Soils
Figure 3.6	Stability Analysis - Downstream Shell Zone

DRAWINGS

11162-12-100 Rev. 1	Stage 3 Tailings Embankment - Overall Site Plan
11162-12-102 Rev. 0	Stage 3 Tailings Embankment - General Arrangement
11162-12-104 Rev. 1	Stage 3 Tailings Embankment - Material Specifications
11162-12-110 Rev. 1	Stage 3 Main Embankment - Plan
11162-12-115 Rev. 1	Stage 3 Main Embankment - Sections
11162-12-117 Rev. 0	Stage 3 Main Embankment - Miscellaneous Details
11162-12-120 Rev. 1	Stage 3 Perimeter Embankment - Plan
11162-12-125 Rev. 1	Stage 3 Perimeter Embankment - Sections
11162-12-130 Rev. 1	Stage 3 South Embankment - Plan and Section
11162-12-150 Rev. 1	Stage 3 Main Embankment - Instrumentation - Plan
11162-12-152 Rev. 1	Stage 3 Perimeter Embankment - Instrumentation - Plan
11162-12-154 Rev. 1	Stage 3 South Embankment - Instrumentation - Plan

11162-12-156 Rev. 1	Stage 3 Tailings Embankment - Instrumentation - Summary of Installation and Typical Details
11162-12-158 Rev. 1	Stage 3 Tailings Embankment - Instrumentation - Sections - Sheet 1 of 2
11162-12-159 Rev. 1	Stage 3 Tailings Embankment - Instrumentation – Sections - Sheet 2 of 2

APPENDICES

Appendix A	Agency Review Comments
Appendix B	Stage 3 Construction – Tender Drawings

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY PROJECT

TAILINGS STORAGE FACILITY

ADDENDUM TO REPORT ON

CYCLONED SAND CONSTRUCTION OF STAGE 3

AND ON-GOING STAGES OF THE TAILINGS STORAGE FACILITY

(REF. NO. 11162/13-4)

SECTION 1.0 - INTRODUCTION

The Mount Polley gold and copper mine is owned and operated by Mount Polley Mining Corporation (MPMC). The Mount Polley Mine has been in production since June 13, 1997. Ore is crushed and processed by selective flotation to produce a copper-gold concentrate. The current mill throughput rate is approximately 20,000 tonnes per day (7.3 million tonnes per year). An overall site plan of the Mount Polley Mine is shown on Drawing 11162-12-100.

Mill tailings are discharged as a slurry into the Tailings Storage Facility, which has been designed to provide environmentally secure storage of the solid waste. As the solids settle out of the slurry, process fluids are collected and recycled back to the mill for re-use in the milling process. There is no surface discharge of any process solution from the Tailings Storage Facility.

The Tailings Storage Facility has been designed to incorporate staged construction during operations in order to minimize initial capital expenditures and to maintain an inherent flexibility to allow for variations in operation and production throughout the life of the mine. The construction stages incorporate a combination of centreline and modified centreline construction methods, with on-going raises providing incremental storage capacity for one or two years of production. This observational design approach requires that the proposed raises must be continually re-evaluated during operations to confirm satisfactory performance of the facility and to ensure that adequate storage capacity and embankment freeboard are maintained throughout the mine life. It also allows design modifications to be incorporated in order to respond to

specific opportunities or constraints and to defer or reduce on-going costs for tailings disposal and for water management.

MPMC has considered a revised design concept for the tailings embankments, whereby the coarse sand fraction would be extracted from the bulk tailings stream by cycloning for incorporation into the shell zones of the embankment. The central core zone of low permeability glacial till would be retained as a seepage control measure. MPMC and Knight Piésold conducted a preliminary study in 1998 to assess the opportunities for incorporating cycloned sand in the tailings embankments. The results of the study are contained in the Knight Piésold report "Evaluation of Cycloned Tailings for Embankment Construction", (Ref. No. 11162/11-1, June 16, 1999). The report concluded that Mount Polley tailings were amenable to cycloned sand production, but additional studies were required in order to optimize sand production, refine construction methods, and demonstrate embankment stability.

Initial design concepts to incorporate cycloned sand in the embankments were described in the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2, December 13, 1999).

This addendum report includes a description of modifications that have been made to the design of the Stage 3 expansion of the Tailings Storage Facility since the 1999 report. The modifications include the incorporation of more mechanically placed cycloned sand in the Main and Perimeter Embankments, with less reliance on hydraulically placed cycloned sand for embankment construction. The modifications have been incorporated primarily as a result of a detailed evaluation of the anticipated construction schedule, and introduce a greater degree of operational flexibility during Stage 3 construction.

This addendum also includes a response to comments provided by the Ministry of Energy and Mines (MEM) following their review of "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2, December 13, 1999). Two letters from MEM are presented in Appendix A. The modifications that have been made to the Stage 3 embankments incorporate many of the suggestions and comments provided by MEM.

SECTION 2.0 – DESIGN MODIFICATIONS

2.1 GENERAL

Initial design concepts to incorporate cycloned sand in the embankments were described in the “Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility” (Ref. No. 11162/12-2, December 13, 1999). Changes to these initial design concepts are highlighted in this section.

The Stage 3 expansion of the Tailings Storage Facility will include raises to the Main and Perimeter Embankments, as well as initial construction of the South Embankment. The Main Embankment includes a downstream expansion using both hydraulically and mechanically placed cycloned sand, other mechanically placed materials (glacial till and cycloned sand) for the shell zones and a crest raise using glacial till for the low permeability core zone. The Perimeter Embankment includes a downstream expansion using mechanically placed cycloned sand and a crest raise using glacial till for the low permeability core zone. The South Embankment (a maximum height of 1 to 2 metres for Stage 3) will incorporate a homogeneous glacial till section. The Overall Site Plan and Stage 3 General Arrangement are shown on Drawings 11162-12-100 and 102, respectively. Materials specifications are shown on Drawing 11162-12-104. Each of the embankments is discussed below.

2.2 MAIN EMBANKMENT

Revisions to the Stage 3 Main Embankment from the initial design concept include the following:

- Most of the downstream shell zone (approximately 70 per cent) will be constructed from mechanically placed cycloned sand. The revised embankment relies less on hydraulic placement of cycloned sand than the previous configuration, but has provisions for additional material to be placed hydraulically if conditions allow. MPMC plan to stockpile cycloned sand in the Tailings Storage Facility (Borrow Area 4) for up to 3 months before hydraulic placement is scheduled to begin at the Main Embankment. This

provides the opportunity to optimize the cycloning system that will be used to place cycloned sand hydraulically in the Main Embankment.

It should be noted that drained cycloned sand was mechanically placed in the Main Embankment during Stage 2C construction. Sand was moved into the embankment from upstream areas by pushing it with a bulldozer, or was hauled into place using trucks. The sand was spread in maximum 1000 mm thick lifts by a bulldozer or grader and was compacted with a 10-ton smooth drum vibratory roller. The sand proved to be an excellent construction material, providing a trafficable surface and typically achieving densities greater than 100 percent of the Standard Proctor maximum dry density. The average moisture content of the sand was 12 percent.

- A filter material, Zone F, will be placed over the Zone T (transition zone rock) material that makes up the drainage and containment berms, and the existing Zone T haul road. Zone F will ensure that the cycloned sand will have a proper filter relationship with the underlying Zone T material.

The Main Embankment is shown in plan and section on Drawings 11162-12-110 and 11162-12-115, respectively.

2.3 PERIMETER EMBANKMENT

Revisions to the Stage 3 Perimeter Embankment from the initial design concept include the following:

- The Stage 3 Perimeter Embankment includes two sub-stages. Stage 3A will incorporate a two metre raise from the existing Stage 2C crest at El. 941 m to El. 943 m. This stage is to be constructed in 2000. Stage 3B is a one metre raise to El. 944 m that is scheduled to be completed in Spring 2001.
- Hydraulically placed cycloned sand will not be included in the Stage 3 Perimeter Embankment. A downstream expansion using mechanically placed cycloned sand will be constructed to the Stage 3A crest at El. 943 m. The material will be borrowed from two stockpiles, one near the intersection of the

Main and Perimeter Embankments (Stockpile A) and the other within the upper area of the Tailings Storage Facility (Stockpile BA4). The cycloned sand will be required to drain before it is placed in the embankment fill. As described above, the mechanically placed drained cycloned sand was proven to be an excellent construction material during Stage 2C construction.

- Zone F will be placed over the existing Zone T haul road to ensure a proper filter relationship with the underlying Zone T material.

The deferral of the Stage 3B raise will allow time for the development of a sandy tailings beach along the length of the Perimeter Embankment. This will facilitate installation of the upstream toe drain during Stage 3B construction and will provide a base for construction of the upstream shell zone. The Perimeter Embankment is shown in plan and section on Drawings 11162-12-120 and 11162-12-125, respectively.

2.4 SOUTH EMBANKMENT

The South Embankment is not changed from the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2). The South Embankment is shown in plan and section on Drawing 11162-12-130.

2.5 INSTRUMENTATION AND MONITORING

The number and locations of vibrating wire piezometers to be installed during Stage 3 construction are unchanged from the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2, December 13, 1999). All instrumentation, including vibrating wire piezometers, survey monuments and three new groundwater monitoring wells downstream of the South Embankment, is shown on Drawings 11162-12-150, 152, 154, 156, 158 and 159.

2.6 CONSTRUCTION MONITORING

Knight Piésold Ltd. provides supervision, inspection and testing services during embankment construction. Results of the Quality Assurance/Quality Control (QA/QC)

program are presented in a Construction Report after each construction program. Interim reports are submitted to MEM twice per month during construction.

The QA/QC program will be expanded during cycloning operations. The following elements will be included in addition to routine inspection and testing activities:

- Underflow sampling for particle size analysis and density
- Measurement of drain flows
- Daily density testing by nuclear methods
- Daily recording of cyclone operating time
- Daily recording of observations such as trafficability, drainage, etc.

These monitoring procedures were used during construction of the downstream trial berm in 1999. MPMC tailings operators will assist in sampling and complete daily operator reports on cycloning operations.

2.7 STAGE 3 CONSTRUCTION SCHEDULE

As previously stated, the modifications to the initial Stage 3 design concepts have been incorporated primarily as a result of a detailed evaluation of the anticipated construction schedule.

The current construction schedule is shown on Figure 2.1. It incorporates conservative assumptions regarding cyclone underflow production and draining time for sand placed hydraulically in the embankment and in stockpiles.

The schedule will be updated continually throughout the construction program. It will be used to monitor progress of the construction program very closely. Key milestone dates will be set and alternative plans will be developed in the event that the key milestones are not met. The project is scheduled for completion in December 2000.

2.8 ON-GOING STAGES

The overall design of the Main Embankment includes a downstream shell of cycloned sand with an ultimate downstream slope of 3H:1V. The Main Embankment will be

raised by centreline construction and will continue to incorporate the low permeability glacial till core zone. It is anticipated that future staged expansions of the downstream shell zone will incorporate hydraulic placement of cycloned sand. Mechanically placed cycloned sand will also be incorporated as required to meet the design objectives and the construction schedule. The details of this division will be finalized during the detailed design of each embankment stage.

The preliminary embankment development sequence allows for a minimal amount of construction work for the Stage 4 raise. By placing more material in a wider upstream shell zone during Stage 3, no upstream work will be required at the Main Embankment during Stage 4. This will result in a smaller construction program for the Stage 4 raise and will enable MPMC to concentrate on downstream placement of cycloned sand.

The design of the Perimeter Embankment is similar to that of the Main Embankment in that it also includes a downstream shell of cycloned sand with an ultimate downstream slope of 3H:1V. The low permeability glacial till core zone is also retained, but the design incorporates the modified centreline construction method. Although the Stage 3 downstream shell zone is to be constructed using mechanically placed cycloned sand, hydraulically placed cycloned sand will be incorporated to the greatest degree possible for later embankment stages. As for the Main Embankment, the details of this division will be finalized in the detailed design of each embankment stage.

No modifications have been made to the design of the South Embankment and the design is based on centreline construction using conventional earthfill materials. The ultimate downstream slope will be constructed to a maximum slope of 2H:1V.

2.9 ROCKFILL ALTERNATIVE

MPMC is currently preparing for Stage 3 construction. Work currently underway includes on-going detailed design studies, construction scheduling and preparation of Tender Documents for the construction program. MPMC intend to expand the Tailings Storage Facility in the safest and most economical method possible. They are therefore evaluating additional options for Stage 3 embankment construction and have included alternative construction options in the Tender Documents for the Stage 3 Main and Perimeter Embankments. These alternatives are based on a reduced reliance on the use

of mechanically placed cycloned sand by incorporating rockfill in the downstream shell zones. These concepts were originally presented in the "Report on On-going Construction Requirements" (Ref. No. 10162/9-3, December 1997).

The development of rockfill and cycloned sand options for each of the Main and Perimeter Embankment has resulted in four alternatives for Stage 3 construction, as follows:

- Cycloned sand at both the Main and Perimeter Embankments.
- Cycloned sand at the Main Embankment and rockfill at the Perimeter Embankment.
- Rockfill at the Main Embankment and cycloned sand at the Perimeter Embankment.
- Rockfill at both the Main and Perimeter Embankments.

Prospective tenderers will be required to bid on each alternative and MPMC will select the alternative that best meets their ability to produce cycloned sand and construct the Stage 3 raise in a cost-effective and environmentally responsible manner. The alternatives that include rockfill in the downstream shell zone are shown on the Tender Drawings for Stage 3 Construction in Appendix B.

SECTION 3.0 - RESPONSE TO AGENCY COMMENTS

3.1 GENERAL

The Ministry of Energy and Mines (MEM) reviewed and commented on the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2) shortly after the report was issued. Several modifications have been made to the Stage 3 embankments since the MEM review comments were received. The modifications were made primarily as a result of a detailed evaluation of the anticipated construction schedule that was revised on the basis of the trial programs and operating experience gained in 1999. The modifications incorporate many of the suggestions and comments that were provided by MEM. Many of the review comments have therefore already been addressed. This section provides a response to specific comments made by MEM.

3.2 RESPONSE TO FEBRUARY 16 LETTER

Comments were provided to Knight Piésold Ltd. in a February 16, 2000 letter from the MEM representative, Mr. C.O. Brawner. The letter is presented in Appendix A. The comments and responses to this letter are addressed in this section. Comments by the MEM representative are shown in *italics* and the responses by Knight Piésold Ltd. are presented in normal font.

INTRODUCTION

I note that Mt. Polley is anxious to move to cyclone sand construction for their TSF dam. EMPR is concerned that they may not have completed realistic cost estimates and recognized all the construction difficulties.

MPMC has completed three cycloning trial programs to date, including approximately 200,000 m³ of cycloned sand that was deposited along the Main Embankment upstream berm. MPMC has evaluated the cost of incorporating cycloned sand in the embankments and has recognized the associated construction difficulties based on this information. The details of the cycloning trial programs are presented in the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage

Facility" (Ref. No. 11162/12-2). The Main and Perimeter Embankments have been revised, as described in the previous section, so that there is less reliance on hydraulically placed cycloned because of the difficulties that may be associated with operating the cyclone systems.

In addition:

- i) *The fill has shifted upstream a bit and might be narrow above the existing dam crest.*

The drawings and specifications show that there is a slight difference in the material specifications and placement and compaction requirements for the core zone (Zone S) and the earthfill shell zones (Zone B). The Zone B specification allows for slightly coarser and wetter material than Zone S. In addition, the specifications require that Zone B must be compacted to at least 92 percent of the Standard Proctor maximum dry density, compared to 95 percent for Zone S. This distinction was made to allow more effective use of available borrow materials and reduce spoil volumes. For practical purposes, however, Zone S and Zone B are typically placed as one lift, 300 mm thick after compaction and each zone receives the same compactive effort and achieves similar densities. Therefore, when evaluating the core zone thickness, the Zone S and B materials can be considered to be identical.

Test results included with this report illustrate the similarity of Zone S and B materials. Record samples taken during Stage 2A and 2B construction show that the material placed in Zone B meets the particle size specifications for Zone S, as shown on Figure 3.1. Each Zone B sample was compacted to greater than 95 percent of the Standard Proctor maximum dry density. A summary of Zone B record samples from Stage 2A and 2B construction is shown on Table 3.1.

Zone B record tests confirm that Zones S and B incorporate similar low permeability glacial till materials compacted to 95 percent of the Standard Proctor maximum dry density. Therefore, the minimum effective core zone width to date is 8 m for the Main Embankment, and 7.5 m for the Perimeter Embankment. A minimum core zone width of at least 6 m will be maintained in the design of all future raises. The Main and

Perimeter Embankment cross-sections are shown on Drawings 11162-12-115 and 125, respectively.

- ii) *The need and effectiveness of the upstream drainage pipe has not been clearly demonstrated.*

The Main and Perimeter Embankments incorporate interconnected upstream toe drains, complete with redundant outlet drain pipes into the embankment sections. The first toe drain at the Main Embankment has been installed using perforated CPT pipe, placed within a zone of high permeability filter sand, which is in direct contact with coarse cycloned sand underflow. An adequate filter relationship exists between the cycloned sand, the filter sand and the CPT perforations to prevent any migration of fines into the drain system. At the abutments, the Main Embankment toe drain has been connected to carefully installed, concrete-encased outlet drains, complete with bentonite modified soil and HDPE seepage collars. The outlet drains were installed according to the design drawings and with full time engineering supervision by Knight Piésold Ltd. The outlet drains and seepage collars were installed in competent native till, and have been designed to provide long-term downstream access to the drain to allow for pressurized backfilling with grout if required. The likelihood of collapse or poor performance of the outlet drains, including fines migration and piping adjacent to the outside surface of the pipe, is considered to be extremely low.

In order to provide redundancy in the performance of the outlet drains, the current design allows for a connecting segment of solid CPT pipe between the Main and Perimeter embankment toe drains. The Perimeter Embankment toe drain is scheduled for installation at a slightly higher invert elevation than the Main Embankment drain in order to allow the perimeter drain to be installed within an established beach of higher permeability coarse cycloned sand or beach tailings. Despite this slight elevation offset, the connecting pipe will serve as a redundant safety measure by limiting pore pressures in the vicinity of the drains to a maximum of a couple of metres of water head.

These toe drains serve as a low-level outlet that significantly improve the performance of the structure in terms of safety and controlled seepage, similar to a

water-retaining dam. Specifically, the drains act to depress the phreatic surface within the tailings storage facility, thereby reducing overall seepage gradients through the embankment core zones, and convey seepage waters directly to the seepage collection and recycle facilities and minimize the opportunity for losses to the environment via any previously-undetected permeable foundation layers. The effects of inclusion or exclusion of the toe drain on the phreatic surface of the embankment are shown schematically in the generalized sections of Figure 3.2.

Reduced seepage gradients and depressed phreatic surfaces translate directly into improved static and seismic embankment stability, reduced seepage losses to the environment, increased consolidation and densities of the tailings mass upstream of the embankment core zone. Furthermore, the toe drain installations and the resulting depressed phreatic surface provide the ability to monitor the long-term performance of the embankment structure with the flexibility and intent of eventually eliminating the requirements for the core zone in future raises of the embankment, with resulting cost savings. It is the opinion of Knight Piésold Ltd., based upon observation of existing structures and analyses of their performance, that the significant geotechnical, environmental and economic benefits associated with the upstream toe drains outweigh the minimal risks associated with properly designed and constructed outlet drains.

iii) The cycloned sand has a high silt content and therefore lower permeability.

It is agreed that the cycloned sand produced during the cyclone trial programs has higher silt content than materials from some other mines and that this impacts the permeability. However, the Mount Polley cycloned sand is coarser than the sand used at many other mines that operate successfully. (This is discussed further below.) It is because of the silt content and lower permeability that the initial design concept required a 3-week draining period prior to hydraulic deposition on previously hydraulically placed cycloned sand. The current design concept and construction schedule have adjusted this restriction to still provide a minimum 3-week drainage period for the one lift of sand placed hydraulically at the Main Embankment prior to on-going construction by mechanical placement of suitably drained cycloned sand. The cycloned sand stockpiles for mechanical fill placement have been conservatively

scheduled to drain for 6 weeks before the materials are moved into the embankment fill zones.

MPMC has recently completed a comprehensive cyclone trial program during January to March 2000. The objectives of this program were to achieve a greater sand recovery while maintaining a lower percentage of fine particles in the underflow. The cleaner underflow product is expected to increase the permeability and decrease the draining time for hydraulically placed sand in the Main Embankment and in stockpiles.

I also received concerns from Mr. G. Headley, Senior Geotechnical Engineer on February 11, 2000. The project involves three embankments – The main, perimeter and south dams. The main embankment is the highest 57 meters – which represents a medium-high structure, certainly not unusual.

This is correct and Knight Piésold Ltd. agrees with the comments.

DESIGN

The design proposed is sensitive to many features which will require close control. These include:

- *An adequate materials balance*
- *Successful control of piezometric pressures in the dam and foundations*
- *Reasonable vertical drainability of the hydrauliced tailings*
- *Adequate density of the hydrauliced tailings*
- *Adequate under-drainage*
- *Optimization of cyclone operation over 7 months*
- *Adequate QA/QC field inspection program*
- *Adequate cyclone and hydraulicing operating personnel and facilities*

Knight Piésold Ltd. agree with these comments and have provided a discussion in the previous section of this report.

FIELD AND DESIGN PROGRAMS

Knight Piésold have performed considerable geotechnical and materials characteristics tests. They include:

- *Review of very large scale field cyclone and hydraulicing test program (200,000 m³)*
- *Field gradation and density testing*
- *Field permeability and drainage evaluation*
- *Tailings gradation and density testing*
- *Seepage analysis*
- *Stability analysis – static and dynamic for the dam and foundations*
- *Final design stability allows for plugged drains*
- *Shear strength and permeability assessment of the tailings*
- *Emphasis that the ongoing design may be modified on experience – the observational approach*

I would note that the testing, evaluation and analysis generally meet the standard of industry requirements. Conservatism has been incorporated in tailings properties and the stability analysis.

Knight Piésold Ltd. agree with these comments.

PAST EXPERIENCE

The use of the centreline method was successfully used at Gibraltar and Brenda Mines. It is recognized that the gradation of Mt. Polley is finer, therefore it is recommended that Knight Piésold – Mt. Polley Mines provide some further information such as:

- *Other projects internationally where a reasonably similar tailings gradation has been used successfully*

Knight Piésold have been involved in numerous tailings impoundments where cycloned sand has been utilized as a construction material. Typical underflow gradations from

these operating mines are summarized on Figure 3.3, which also includes additional information from the Similco and Gibraltar mines in British Columbia. The gradation of the Mount Polley cycloned sand underflow is also included on this figure for comparison. This information demonstrates that the Mount Polley cycloned sand underflow product represents an average gradation when compared to these mines (the gradation plots in the middle of the distributions from the other mines). It should be noted that the data for the MPMC underflow product was obtained during the trial programs and it is felt that a full-scale, optimized cycloning system will produce a cleaner (more free draining) underflow product as previously discussed.

- *Foundation finger drains have been used under hydraulically placed tailings for downstream construction*

Drainage of the downstream shell zone of the hydraulically placed cycloned sand at the Main Embankment will be provided by the existing Zone T (transition zone) material and the incorporation of transverse (finger) drains along the base of the Stage 3 downstream expansion. The drains will include a capping layer of Zone F filter material to ensure that a proper filter relationship is maintained between the drain and the cycloned sand. This will prevent the migration of any fines into the drains. It is noted that these transverse drains are only expected to transfer significant seepage flows during the initial hydraulic placement of cycloned sand at the Stage 3 Main Embankment, as the remainder of the downstream shell zone will be constructed by conventional methods using dewatered sand fill. It will, however, be necessary to carefully manage the initial filling with hydraulically placed cycloned sand so as to ensure that the drains are not damaged by erosion. The transverse drains will provide hydraulic continuity between the longitudinal drains and any confining toe berms used for on-going staged expansions of the embankment.

MPMC has also constructed an underdrainage system with a similar configuration for the Borrow Area No. 4 stockpile. To date, the system of longitudinal and transverse drains has proven to be effective in draining the pile quickly enough to allow equipment access within 24 hours of deposition.

- *Adequate density has been obtained using hydraulic placement of tailings*

In-situ dry density was measured during the 1999 trial program. Hydraulically placed sand was found to achieve approximately 95 percent of the Standard Proctor maximum dry density. This is described in the 1999 report.

As described in Section 2.3, drained cycloned sand was also mechanically placed in the Main Embankment during Stage 2C construction. Sand was moved into the embankment from upstream areas by pushing with a bulldozer, or was hauled by 30-ton trucks. The sand was spread in maximum 1000 mm thick lifts by a bulldozer or grader and was compacted with a 10-ton smooth drum vibratory roller. The sand proved to be an excellent construction material, providing a trafficable surface and typically achieving densities greater than 100 percent of the Standard Proctor maximum dry density. The average moisture content of the sand was 12 percent.

Stage 3 construction will consist of initial hydraulic placement along the base of the Main Embankment. Subsequent lifts will be constructed using dewatered sand fill, which will be mechanically placed and compacted to at least 95 percent of the Standard Proctor maximum dry density. The initial hydraulically placed lift will also be reshaped and mechanically compacted prior to placement of subsequent lifts.

- *The cell deposition system they propose has been successful elsewhere*

Cell deposition is a common procedure used for constructing embankments from cycloned sand, and is described in various literature references, including "Planning, Analysis and Design of Tailings Dams" (Vick, S., 1983). The cell deposition method will only be used for one lift at the Main embankment during Stage 3 construction. In the event that this method proves to be impractical, it is intended that the cells will be infilled with mechanically placed and compacted cycloned sand obtained from stockpiles.

- *The foundation glacial fluvial sand is not subject to liquefaction under the site load conditions*

The foundation soils underlying the tailings embankment comprise glaciofluvial/lacustrine sands and silts, laminated silt and clay layers and dense glacial till. The locations of the sandy sediments at the Main Embankment are shown on Figure 3.4.

In general, granular soils comprising saturated sands and silts are considered to be potentially liquefiable, whereas clayey soils with high fines contents are not liquefiable. However, clayey soils can accumulate large strains during an earthquake if the average earthquake induced shear stresses approach the static strength. Consequently, if the earthquake induced stresses approach or are greater than the undrained strength of the clay, the clay will deform.

The resistance of soils to cyclic loading and potential liquefaction is represented by the cyclic resistance ratio (CRR). For clayey soils the CRR represents an “equivalent liquefaction resistance”. Earthquake loading is defined as the average induced cyclic shear stress ratio (CSR). The factor of safety against liquefaction (or large strains for clays) is defined as:

$$FS_{liq} = CRR/CSR.$$

The “liquefaction” potential of the foundation soils was carried out using the results of dynamic response analyses to determine the cyclic stress ratios induced by the design earthquakes and comparing them to the cyclic resistance ratios of the soils. As discussed in Section 4.0 of the Knight Piésold Report Ref. No. 11162/12-2, the program SHAKE was used to compute profiles of CRR. It has been estimated from the SHAKE analyses that the cyclic stress ratios within the foundation soils are approximately 0.045 for the Operating Basis Earthquake and 0.07 for the Maximum Design Earthquake.

A site investigation was completed to determine the strength characteristics of the foundation soils prior to commencement of embankment construction in 1996. This was achieved using the Cone Penetration Test (CPT). A total of five locations were tested as shown on Figure 3.4. The CPT independently measures tip stress (cone resistance) and sleeve friction resistance, which in combination can be used to estimate the normalized cyclic resistance ratio (CRR_1). This technique requires stress normalization of the cone resistance to a standard vertical effective stress of 1 atmosphere (approximately 100 kPa), and calculation of the friction ratio (sleeve friction divided by cone resistance). The CRR_1 is the cyclic resistance ratio of the soil for a magnitude 7.5 earthquake and a vertical effective stress of 100 kPa. Both the vertical effective stress and design earthquake magnitude influence the cyclic

resistance of a soil. Therefore, estimated values of CRR_1 were corrected using the following equation:

$$CRR = CRR_1 \times MSF \times K_{\square} \text{ where}$$

MSF = Earthquake magnitude scaling factor

K_{\square} = Effective confining stress scaling factor

A conservative magnitude scaling factor of 0.71 was used for the design earthquakes, based on the relationship presented by Idriss (1998). This is representative of a large earthquake of magnitude 9 occurring along the Cascadia subduction zone, as discussed in previously issued Knight Piésold design reports. The relationship between effective confining pressure and K_{\square} is dependent on the soil type. For the foundation soils a relationship for silty and clayey sands (Arango, 1996) was used. The effective confining pressure imposed on the foundation soils by the ultimate embankment height was included. Each of the CRR profiles, corrected for earthquake magnitude and effective confining pressure, are presented on Figure 3.5. This figure also shows the estimated CSR of 0.07 for the Maximum Design Earthquake.

The corrected cyclic resistance ratios ($CRR_{9,0}$) of the foundation soils are typically in the range of 0.2 to 0.3 based on the CPT results, except for some softer layers where values range from 0.1 to 0.2, including those soils near surface (top 1.5 metres). These lower values may represent some softer layers of glaciofluvial sands and silts. However, all of the estimated values of $CRR_{9,0}$ are greater than the computed values of CSR indicating there is no potential for liquefaction in the embankment foundation soils. Also, the CPT soundings used to estimate the cyclic resistance of these soils was collected prior to embankment construction. The increased confining stresses imposed on these soils by the embankment will likely have increased the liquefaction resistance of these foundation soils.

RECOMMENDATIONS

The first year of hydraulic tailings disposal is critical.

It is recommended that Knight Piésold and Mt. Polley Mines meet the following requirements:

- *Develop redundancy in the hydraulic tailings disposal system – pipelines and cyclones.*

Knight Piésold Ltd. agree with this comment. The system is being designed by MPMC to provide appropriate redundancies to meet their proposed construction schedule. It is also noted that the revised construction schedule and reliance on mechanical placement methods provides significantly improved flexibility for embankment construction.

- *Establish a comprehensive QA/QC monitoring system and report data to EMPR monthly. This frequency may be relaxed pending successful procedures and results after year one.*

Knight Piésold Ltd. agree with this comment. The planned monitoring and reporting are discussed in Section 2.7 of this addendum.

- *Review the hydraulic program annually and redesign the following year's program if necessary.*

Knight Piésold Ltd. agree with this comment. It is consistent with the observational approach that has been adopted for on-going design and construction. The on-going design of the embankments will be reviewed and finalized in the detailed design of each embankment stage. The performance of the Tailings Storage Facility will continue to be evaluated and reported on annually.

- *Install adequate instrumentation to allow the observational approach to be successful.*

Knight Piésold Ltd. agree with this comment. The requirements for geotechnical instrumentation are discussed in Section 2.6 of this addendum.

- *Incorporate a top filter in the finger drain design.*

Knight Piésold Ltd. agree with this comment. Zone F filter material has been incorporated in all drains on the Drawings in this addendum.

- *Ensure the width of the center clayey core is wide enough to be constructed effectively.*

Knight Piésold Ltd. agree with this comment. A discussion of the clay core width is presented above. A minimum core zone width of 6 m will be maintained.

- *Monitor the mass tailings balance to ensure the yearly volumes are available.*

Knight Piésold Ltd. agree with this comment. The mass balance will be developed and maintained by MPMC as part of their operations monitoring.

- *Develop the year one design of pipelines and cyclones and submit it to EMPR for information.*

Knight Piésold Ltd. agree with this comment. The system is being designed by MPMC, who will provide it to MEM.

- *Review the estimated cost estimate.*

The projected costs are continually monitored and updated by MPMC.

- *Re-assess the need of the upstream drainage pipe.*

This has been addressed above.

- *Communicate with EMPR immediately if the hydraulic tailings program develops problems and advise operational changes proposed.*

Knight Piésold Ltd. agree with this comment. The communications requirements will be identified in the updated Operation, Maintenance and Surveillance Manual that is being revised to include cyclone sand operations at the Tailings Storage Facility.

- *Develop a hydraulic tailings deposition operating manual as soon as reasonably possible.*

Knight Piésold Ltd. agree with this comment. The existing Operation, Maintenance and Surveillance Manual is being revised to include cyclone sand operations at the Tailings Storage Facility. It will be issued in the near future.

- *Ensure the surface drainage collection system and pressure relief wells are operational at the commencement of the hydraulic program.*

Knight Piésold Ltd. agree with this comment. The surface water collection systems will be installed and operating prior to starting cycloned sand production at the Main Embankment stockpile and prior to hydraulic deposition in the Main Embankment cells. The details of the surface water collection systems at the Main Embankment are shown on Drawing 11162-12-117.

Providing the list of recommendations listed herein are met or agreed to, I consider you can recommend the use of the hydrauliced downstream design be approved subject to annual review.

Knight Piésold Ltd. agree with this statement.

3.3 RESPONSE TO OTHER MEM COMMENTS

MEM requested additional stability analysis in a letter dated January 24, 2000. The letter is presented in Appendix A. The purpose of the analysis was to evaluate the stability of the downstream cycloned sand fill during hydraulic placement. The percolation of water through the cycloned sand fill during hydraulic placement could cause saturation at the base of the fill for short periods of time.

The temporary saturated condition will not occur during Stage 3 embankment construction, as only one hydraulically placed lift is planned. It is, however, a consideration for hydraulic placement in future stages of the embankment, and during deposition of underflow sand in Stockpile A. Therefore, an analysis of the

embankment slope was completed with the limit equilibrium computer program SLOPE/W, using the following conservative assumptions:

- Cycloned sand friction angle equals 32 degrees with no cohesion;
- Rockfill toe berm friction angle equals 45 degrees with no cohesion.

The static stability analysis determined a Factor Of Safety (FOS) of 1.5 against a shallow surface slip at the toe of the embankment using the above listed parameters. Two more analyses were performed to test the sensitivity of the FOS to the height of the phreatic surface. The first case modelled the phreatic surface at 1.4 metres (half of the maximum head predicted from the previously conducted seepage analyses). This generated a FOS approaching 1.9 which is the FOS against an infinite slope failure of the drained cycloned sand lying at 3H:1V. The second case modelled the phreatic surface at 5.5 metres (twice the maximum head predicted from the previously conducted seepage analyses) and produced a FOS of 1.0.

Factors of Safety against deep-seated circular failure in the cycloned sand were also determined for each of the above cases. The minimum FOS, with the phreatic surface at 5.5 metres, was 1.8.

The stability of the cycloned sand shell zone during hydraulic placement is not a concern during Stage 3 construction because only one lift will be placed hydraulically. The maximum height of hydraulically placed cycloned sand in the Stage 3 Main Embankment is anticipated to be approximately 8 m. The remaining downstream fill will consist of dewatered sand placed by mechanical methods. The angle of repose of hydraulically placed cycloned sand is approximately 5.5H:1V, flatter than the 3H:1V slope of on-going stages.

The stability analysis indicates an acceptable FOS against sloughing of the cycloned sand during hydraulic placement, and against deep-seated circular failure for on-going stages. The embankment and drain systems will be monitored and reviewed on an on-going basis to verify that the embankment is performing within the design tolerances.

The results of the analyses are summarized on Figure 3.6.

SECTION 4.0 - SUMMARY AND CONCLUSIONS

MPMC is evaluating a revised design concept for the tailings embankments, whereby the coarse sand fraction would be extracted from the bulk tailings stream by cycloning for incorporation into the shell zones of the embankments. MPMC conducted cycloning trial programs in 1999 in order to support this concept. The results of the trial programs were presented in the "Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility" (Ref. No. 11162/12-2).

This addendum has been prepared to present the modifications that have been made to the Stage 3 expansion of the Tailings Storage Facility as part of the on-going detailed design process. The modifications include the incorporation of more mechanically placed cycloned sand in the Main and Perimeter Embankments, with less reliance of hydraulically placed cycloned sand for embankment construction. The modifications introduce a greater degree of flexibility and reduce the impact of potential operational difficulties associated with the first year of cyclone operations.

This addendum also addresses comments received from the Ministry of Energy and Mines (MEM) and its representative following a review of the aforementioned report.

Key modifications to the Stage 3 Main and Perimeter Embankments are summarized below, along with some of the responses to key questions presented by MEM.

- The volume of hydraulically placed cycloned sand at the Main Embankment has been reduced. The revised design includes more mechanically placed cycloned sand that will be stockpiled in advance.
- The downstream shell zone of the Perimeter Embankment will be constructed from mechanically placed cycloned sand that will be hauled from stockpiles. The Stage 3A crest will be raised to El. 943 m during the 2000 construction season. The Stage 3B raise, to El. 944 m, will be constructed in the Spring of 2001. The overall configuration of the Perimeter Embankment will be a modified centreline arrangement.
- No changes were made to the South Embankment.

- MPMC is currently preparing for Stage 3 construction and plans to include in the Tender Documents alternative designs for the Stage 3 Main and Perimeter Embankments that utilize rockfill in the downstream shell zones. These designs were originally presented in the "Report on On-going Construction Requirements" (Ref. No. 10162/9-3, December 1997). The inclusion of both rockfill and cycloned sand options for each of the Main and Perimeter Embankment has resulted in four possible alternatives for Stage 3 construction. Prospective tenderers will be required to bid on each alternative and MPMC will select the alternative that best meets their ability to produce cycloned sand and construct the Stage 3 raise in a cost-effective and environmentally responsible manner. MEM will then be contacted and appropriate permit amendments will be requested after submission of the appropriate design documents.
- A liquefaction assessment was carried out on the foundation soils at the Main Embankment using cone penetration data collected during Stage 1 construction. The corrected cyclic resistance ratios exceeded the cyclic shear stress ratio estimated from SHAKE analyses, indicating that there is no potential for liquefaction in the foundation soils.
- The upstream toe drain significantly improves the performance of water and solids-retaining dams in terms of safety and controlled seepage. The benefits of properly designed and installed drains exceed the minimal risks.
- Record samples indicate that the Zone B material used in to construct the Stage 2A/2B raises meets the grain-size and compaction criteria for Zone S, ensuring a continuous low permeability zone.
- Limit equilibrium stability analyses were conducted to assess the potential for sloughing if the toe of the embankment becomes saturated during hydraulic placement of cycloned sand. The results indicate that the embankment toe will be stable for the saturated conditions that could occur temporarily during hydraulic placement of cycloned sand. These conditions will not occur during Stage 3 embankment construction, as the majority of the fill will

comprise drained sand placed by mechanical methods. However, the analyses also indicate that sloughing of the toe is unlikely, except for very extreme saturation during hydraulic placement. The underdrainage systems have been designed to preclude this degree of saturation in any future stages which are constructed by hydraulic placement of cycloned sand.

MPMC will optimize the cyclone pipeworks systems and operating procedures during the 2000 construction season, when the primary objective will be to stockpile cycloned sand. Future construction programs will benefit from the experience gained during the Stage 3 construction program and will allow procedures for future construction using direct hydraulic placement in the embankment shell zones to be optimized.

SECTION 5.0 - REFERENCES

The following Knight Piésold Ltd. documents are relevant to this report:

- “Report on On-going Construction Requirements” (Ref. No. 10162/9-3, December 1997)
- “Evaluation of Cycloned Tailings for Embankment Construction”, (Ref. No. 11162/11-1, June 16, 1999).
- “Report on Cycloned Sand Construction of Stage 3 and On-Going Stages of the Tailings Storage Facility” (Ref. No. 11162/12-2, December 13, 1999).



Other references that are relevant to this report include the following:

- Arango, I., (1996), “Derivation of Site-Specific K_{\square} for an Old Clayey Sand Deposit,” Draft Proceedings, NCEER Workshop on Evaluation of Liquefaction Resistance, Salt Lake City, Utah.
- Idriss, I.M., (1998), “Evaluation of Liquefaction Potential, Consequences and Mitigation - An Update,” Presentation Notes for the Vancouver Geotechnical Society, Vancouver, B.C.
- Vick, S. G., (1983), “Planning, Analysis and Design of Tailings Dams”, Wiley Series in Geotechnical Engineering, John Wiley & Sons, Inc.

SECTION 6.0 - CERTIFICATION



This report was prepared and approved by the undersigned.

Prepared by:



Ken D. Embree, P.Eng.
Senior Engineer

Approved by:



Ken J. Brouwer, P.Eng.
Principal

This report was prepared by Knight Piésold Ltd. for the account of Mount Polley Mining Corporation. The material in it reflects Knight Piésold's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, are the responsibility of such third parties. Knight Piésold Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report. This numbered report is a controlled document. Any reproductions of this report are uncontrolled and may not be the most recent revision.

TABLE 3.1

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY


STAGE 2A/2B RECORD SAMPLES
ZONE B SUMMARY SHEET

Date Sampled	Sample No.	Location	Elev. (m)	R1			R2	LI	R3 (Particle Size Distribution)				R4		R6	R7			
				Atterberg Limits			Field m/c		Gravel %	Sand %	Silt %	Clay %	Standard Proctor			Specific Gravity	Field Density		
				PL	LL	PI							Max Dry Density kg/m³	Optimum m/c %			Dry Density kg/m³	Compaction %	m/c %
				%	%	%	%	%	%	%	%	%							
27-Feb-98	R-ZB-1	Ch. 42+55, cL	932.2	14.6	18.6	4.0	8.7	-1.48	28.6	44.4	24.0	3.0	2120	8.8	-	2059	97.1%	10.0	
29-Apr-98	R-ZB-2	24+10, 2.0m D/S from U/S shoulder	933.5	13.4	22.6	9.2	12.2	-0.13	19.3	32.0	31.1	17.6	2132	8.9	-	2052	96.2%	10.3	
4-May-98	R-ZB-3	35+27, 3m U/S from D/S shoulder	935.7	13.2	22.6	9.4	10.2	-0.32	14.9	38.9	29.2	17.0	2075	10.2	-	2056	99.1%	10.7	
7-May-98	R-ZB-4	19+79, 1m D/S from U/S shoulder	935.4	13.7	26.8	13.1	14.3	0.05	15.0	42.8	28.2	14.0	2026	10.4	-	1959	96.7%	10.8	
12-May-98	R-ZB-5	22+50, 3m U/S from D/S shoulder	935.9	12.5	23.0	10.5	11.1	-0.13	27.4	36.2	23.4	13.0	2122	9.4	-	2054	96.8%	10.6	
13-May-98	R-ZB-6	17+38, 3.5m U/S from D/S shoulder	936.0	13.6	25.3	11.7	9.8	-0.32	22.8	38.5	20.7	18.0	2094	8.5	-	2072	98.9%	8.6	
MEAN				13.3	24.1	10.8	11.5	-0.2	19.9	37.7	26.5	15.9	2090	9.5	-	2039	97.6%	10.2	
MEDIAN				13.4	23.0	10.5	11.1	-0.1	19.3	38.5	28.2	17.0	2094	9.4	-	2054	96.8%	10.6	
MAXIMUM				13.7	26.8	13.1	14.3	0.0	27.4	42.8	31.1	18.0	2132	10.4	-	2072	99.1%	10.8	
MINIMUM				12.5	22.6	9.2	9.8	-0.3	14.9	32.0	20.7	13.0	2026	8.5	-	1959	96.2%	8.6	

Notes : Values for Standard Proctor maximum dry density and optimum moisture content include oversize correction.

- R1 Atterberg Limits (ASTM D4318)
- R2 Moisture Content (ASTM D2216)
- R3 Particle Size Distribution (ASTM D422)
- R4 Laboratory Compaction (ASTM D1557)
- R6 Specific Gravity (ASTM D854)
- R7 Density by Nuclear Methods (ASTM D2922)

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
STAGE 3 TAILINGS STORAGE FACILITY CONSTRUCTION SCHEDULE



Project: J:\mmp_mnt
Date: Tue 18-04-00

Task: Split

Progress: Progress

Milestone: Milestone

Summary: Summary

Roll Up Task: Roll Up Task


Roll Up Split: Roll Up Split


Roll Up Milestone: Roll Up Milestone

Roll Up Progress: Roll Up Progress

External Tasks: External Tasks


Project Summary: Project Summary





Seepage Gradient (i) at $\otimes \approx 0.5$

WITH UPSTREAM TOE DRAIN



Seepage Gradient (i) at $\otimes \approx 1.5$

WITHOUT UPSTREAM TOE DRAIN

Scale 5 0 5 10 15 20 25 30 35 m


MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
GENERALIZED EMBANKMENT SECTION
INUNDATED BEACH
WITH AND WITHOUT UPSTREAM TOE DRAIN

Knight Piésold
CONSULTING

PROJECT NO. 11162/13	REF. NO. 4	REV. 0
-------------------------	---------------	-----------

FIGURE 3.2

0	27MAR'00	ISSUED FOR REPORT REF. NO. 11162/13-4	JMTW	NSD		
REV.	DATE	DESCRIPTION	DESIGNED	DRAWN	CHK'D	APP'D
REVISIONS						



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY


GRADATION SUMMARY

UNDERFLOW AT OTHER MINES

Knight Piésold
CONSULTING

PROJECT NO. 11162/13	REF. NO. 4	REV. 0
-------------------------	---------------	-----------

FIGURE 3.3



LEGEND

- Location of investigation
- Dense silt/fine grained sand below glacial till
- Fine grained sand/silt with some sand and gravel or "loose-silt and sand" below glacial till
- As-built basin liners

Scale 25 0 25 50 75 100 125 m

REV.		DATE	DESCRIPTION	DESIGNED	TAM	CHK'D	APP'D
0		20APR'00	ISSUED FOR ADDENDUM REPORT				
REVISIONS							

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

LOCATIONS OF SANDY SEDIMENTS

Knight Piésold
CONSULTING

PROJECT NO.
11162/13


REF. NO.
4

REV.
0

FIGURE 3.4

XREF FILE : 12/TP0989

CAD FILE: M:\11162\13\CAO\TP0989.B02 1=2500 Plot 1=1 (PS) 15/04/00 tm VANCOUVER B.C.



CRR_{9.0} PROFILES IN FOUNDATION SOILS
(1996 CPT DATA)



MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
LIQUEFACTION ASSESSMENT OF
EMBANKMENT FOUNDATION SOILS**

Knight Piésold
CONSULTING

PROJECT NO. 11162/13	REF. NO. 4	REV. 0
-------------------------	---------------	-----------

FIGURE 3.5




Typical Section - Final Embankment

F.O.S. Against Failure in Cycloned Sand		
Height of Phreatic Surface*	Shallow Sloughing	Deep Failure
1.4 m	1.9	1.9
2.8 m (Design)	1.5	1.9
5.6 m	1.0	1.8

*Above transverse drains

MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
TAILINGS STORAGE FACILITY		
STABILITY ANALYSIS		
DOWNSTREAM SHELL ZONE		
Knight Piésold CONSULTING	PROJECT NO. 11162/13	REF. NO. 4
	REV. 0	
FIGURE 3.6		



NOTES

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover.
3. Current size and location of potential and existing Borrow Areas and Topsoil Stockpiles are to be confirmed.


Scale 400 0 400 800 1200 1600 2000 m

NOT FOR CONSTRUCTION

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 3 TAILINGS EMBANKMENT
OVERALL SITE PLAN**




**Knight Piésold
CONSULTING**

SCALE AS SHOWN
REVISION 1
DRAWING NO. 11162-12-100

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS				REVISIONS				
				REVISIONS				

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MOB	TAM		
0	10DEC'00	ISSUED FOR DESIGN REPORT	MOB	TAM		
0	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D
REVISIONS						

DESIGNED	CHECKED
MOB	JPK
DRAWN	APPROVED
TAM	KIB



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

NOTES

- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover.
- Current size and location of potential and existing Borrow Areas and Topsoil Stockpiles are to be confirmed.




NOT FOR CONSTRUCTION

DRG. NO.	DESCRIPTION
130	T.S.F. - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
120	T.S.F. - STAGE 3 PERIMETER EMBANKMENT - PLAN
110	T.S.F. - STAGE 3 MAIN EMBANKMENT - PLAN

REFERENCE DRAWINGS	
130	T.S.F. - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
120	T.S.F. - STAGE 3 PERIMETER EMBANKMENT - PLAN
110	T.S.F. - STAGE 3 MAIN EMBANKMENT - PLAN

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	20APR'00	ISSUED FOR ADDENDUM REPORT				



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 3 TAILINGS EMBANKMENT

GENERAL ARRANGEMENT

Knight Piesold

CONSULTING







SCALE: AS SHOWN

REVISION: 0

DRAWING NO.: 11162-12-102

XREF FILE: TOPO09, STAGE3

CAD FILE: M:\11162\12\Stage3.dwg D:\B\018 1=5000 Plot 1=1(P) 18/04/00 km VANCOUVER B.C.




ZONE	MATERIAL TYPE	LOCATION	PLACEMENT AND COMPACTION REQUIREMENTS
S	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
B	Glacial till, glaciolacustrine material	Fill Zone	Placed, moisture conditioned and spread in maximum 500 mm thick layers (after compaction). Vibratory compaction to 92% of Standard Proctor maximum dry density or as approved by the Engineer.
T	Rock	Transition Zone/Confining Berm	Placed and spread in maximum 600 mm thick layers. Compaction as directed by the Engineer.
F	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick lifts. Compaction as directed by the Engineer.
F	Filter Sand	Longitudinal/Outlet Drain	Placed and spread carefully around filter fabric/drain gravel. Compaction as directed by the Engineer.
G	Drain Gravel	Foundation/Longitudinal/Outlet Drain	Placed and spread carefully around seepage collection pipes. Compaction as directed by the Engineer.
CBL	Random Rockfill	Coarse Bearing Layer	End dumped and spread as required for trafficability and fill placement.
-	Glacial till, glaciolacustrine material	Basin Liner	Placed and spread in maximum 150 mm thick lifts. Compacted to 92% of the Standard Proctor Maximum Dry Density, or as approved by the Engineer.
-	Glacial till, glaciolacustrine or granular material	Basin Liner Frost Protection	Placed and spread in maximum 300 mm thick lift. Compaction as directed by the Engineer.
CS	Cyclone Sand, Hydraulically placed	Shell Zone	Nominal compaction by construction equipment
CS	Cyclone Sand, Mechanically placed	Shell Zone	Placed, moisture conditioned and spread in maximum 500 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor Maximum Dry Density, or as approved by the Engineer.
	Zone B, Zone CS or Zone T	Shell Zone	See Zone T or Zone B above for Specifications
C	Rock	Shell Zone	Placed and spread in maximum 1000 mm thick lift. Compaction as directed by the Engineer.

130	TSF - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MDB	WAL	3/2/03	
0	10DEC'99	ISSUED FOR DESIGN REPORT	MDB	WAL	LAG KJB	
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



NOT FOR CONSTRUCTION


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 3 TAILINGS EMBANKMENT
MATERIAL SPECIFICATIONS

Knight Piesold
CONSULTING

SCALE AS SHOWN
DRAWING NO. 11162-12-104
REVISION 1




SURFACE WATER MANAGEMENT DETAILS



MAIN EMBANKMENT DETAILS

- NOTES
- 1. Chainage defined by Setting Out Point S1 at Ch. 5+00.
 - 2. Stripping and clearing required 5 m beyond toe of embankments.
 - 3. Topography at TSF generated from points and brea lines sent from MPMC in July 1999. The Topograph outside the TSF area is from 1997 flyover.
 - 4. Existing Zone T road to be ripped before placement of Zone F.
 - 5. Extent of Basin Liner expansion to be determined in the field by the Engineer.


NOT FOR CONSTRUCTION



DRG. NO.	DESCRIPTION
117	TSF - STAGE 3 MAIN EMBANKMENT - DETAILS
130	TSF - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
120	TSF - STAGE 3 PERIMETER EMBANKMENT - PLAN
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

1	20APR'00	GENERAL REVISIONS, ISSUED FOR ADDENDUM REPORT	MDB	TAM	JRK	KSS
0	10DEC99	ISSUED FOR TENDER	MDB	DSR		



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 3 MAIN EMBANKMENT

PLAN

Knight Piésold

CONSULTING


SCALE AS SHOWN

REVISION 1



DRAWING NO. 11162-12-110

REF FILE: TOP099, STOCK99


CAD FILE: M:\11162\12\Kp099\Top099.dwg Plot 1=1 (PS) 18/04/00 tam



- NOTES**
1. For material specifications and legend see Drg. 104.
 2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
 3. Geotextile Filter Fabric (8 oz./sq.yd.) to be placed on prepared ground from the right abutment (approx. Ch. 15+75) to El. 920.0 m on the left abutment (approx. Ch. 23+00) as required.
 4. Existing Zone T Road to be ripped before cycloned sand placement. See SECTION 2/117.
 5. Coarse bearing layer to be used as required for initial beach construction.
 6. Stripping and clearing required 5 m beyond toe of embankment.
 7. Crest elevations and details of ongoing embankment raises are preliminary only and will be modified during future design stages.



110	TSF - STAGE 3 - MAIN EMBANKMENT - PLAN									1	20APR'00	GENERAL REVISIONS, ISSUED FOR ADDENDUM REPORT	MDB	TAM	20APR'00	SECTIONS		
104	TSF - STAGE 3 - MATERIALS SPECIFICATIONS									0	10DEC'99	ISSUED FOR DESIGN REPORT	MDB	WAL	LAG	KJB	SCALE AS SHOWN	REVISION 1
DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	DESIGNED MDB	CHECKED SRK	Knight Piésold CONSULTING
REFERENCE DRAWINGS				REVISIONS				REVISIONS				DRAWN DSR				APPROVED UB	DRAWING NO. 11162-12-115	



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY


STAGE 3 MAIN EMBANKMENT SECTIONS

Knight Piésold CONSULTING


SCALE: AS SHOWN

REVISION: 1


DRAWING NO. 11162-12-115




DETAIL 115
EAST SEDIMENT COLLECTION POND (AS SHOWN)
(WEST SEDIMENT COLLECTION POND OPPOSITE HAND)
Scale A




SECTION 1
Scale B




SECTION 2
Scale B



DETAIL 115A
TYPICAL CONFINING TOE BERM, TRANVERSE AND LONGITUDINAL DRAIN
Scale C




DETAIL 115C
TYPICAL COLLECTION DITCH
Scale C




SECTION 115, 125
CAPPING OF EXISTING ZONE T ROAD
Scale C

SEDIMENT POND SETTING OUT POINTS			
Point	Northing	Easting	Elevation
EAST SCP-1	5 818 457.786	595 831.405	909.0
SCP-2	5 818 472.495	595 851.620	909.0
SCP-3	5 818 432.065	595 881.038	909.0
SCP-4	5 818 417.356	595 860.823	909.0
WEST SCP-5	5 818 334.846	595 672.935	908.0
SCP-6	5 818 349.556	595 693.149	908.0
SCP-7	5 818 309.126	595 722.568	908.0
SCP-8	5 818 294.417	595 702.353	908.0



NOT FOR CONSTRUCTION





MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY
STAGE 3 MAIN EMBANKMENT
MISCELLANEOUS DETAILS

Knight Piésold CONSULTING
SCALE: AS SHOWN
REVISION: 0
DRAWING NO.: 11162-12-117

REF. NO.	DESCRIPTION
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	20APR'00	ISSUED FOR ADDENDUM REPORT	MOB	NSD	JKL	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	20APR'00	ISSUED FOR ADDENDUM REPORT	MOB	NSD	JKL	



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83


NOTES

- Chainage defined by Setting Out Point S1 at Ch. 5+00.
- Stripping and clearing required 5 m beyond toe of embankments.
- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.
- Tailings pipeline on embankment crest not shown for clarity.

- Current size and location of potential and existing Borrow Areas and Topsoil Stockpiles are to be confirmed.
- U/S Toe Drain Outlet Drainage Ditch to be extended to outlet location.

LEGEND

--- Outlet Drain No. 4
OD-4




NOT FOR CONSTRUCTION

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS							
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS AND DETAILS							
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN							
REFERENCE DRAWINGS								

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	14APR'00	GENERAL REVISIONS, ISSUED FOR ADDENDUM REPORT	MDB	NSD		
0	10DEC99	ISSUED FOR DESIGN REPORT	MDB	NSD		
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	14APR'00	GENERAL REVISIONS, ISSUED FOR ADDENDUM REPORT	MDB	NSD		
0	10DEC99	ISSUED FOR DESIGN REPORT	MDB	NSD		
REVISIONS						



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 PERIMETER EMBANKMENT
PLAN

DESIGNED: MDB

CHECKED: [Signature]

DRAWN: DSR

APPROVED: [Signature]

Knight Piésold
CONSULTING





SCALE: AS SHOWN

REVISION: 1

DRAWING NO. 11162-12-120


REF FILE: TOP009 STOCKPIL

CAD FILE: 11162-12-120.dwg 1:2500 Plot 1:1 (P5) 16/04/00 bar



- NOTES**
1. All dimensions in millimetres with elevations in metres, unless noted otherwise.
 2. Geotextile Filter Fabric (8 oz./sq.yd.) to be placed on prepared ground as required.
 3. For zone material specification and legend see Drg. 104.
 4. Crest elevations and details of ongoing embankment raises are preliminary only and will be modified during future design stages.
 5. Zone T road to be ripped prior to Zone F placement.


NOT FOR CONSTRUCTION



120	TSF - STAGE 3 - PERIMETER EMBANKMENT - PLAN
104	TSF - STAGE 3 - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	20APR'00	GENERAL REVISIONS, ISSUED FOR ADDENDUM REPORT	MDR	TAM	MDR	TAM
0	10DEC'99	ISSUED FOR DESIGN REPORT	MDR	NSD	LAG	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						




MOUNT POLLEY MINE CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY STAGE 3 PERIMETER EMBANKMENT SECTIONS	
Knight Piésold CONSULTING	SCALE: AS SHOWN DRAWING NO.: 11162-12-125 REVISION: 1

VANCOUVER B.C. CUD FILE: M:\11162\12\Kpi\Kpi.dwg 05/05/05 1-250 Plot 1=0.25 12/04/00 lsm




PLAN
Scale A




SECTION 1
SOUTH EMBANKMENT
Scale B

NOTES

1. All dimensions in millimeters and elevations in metres, unless noted otherwise.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.
3. For Materials Specifications and legend, see Drg. 104.
4. Stripping and clearing required for 5 m beyond toe of embankment.
5. Crest elevations and details of on going embankment raises are preliminary only and will be modified during future design stages.



NOT FOR CONSTRUCTION



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY PROJECT

TAILINGS STORAGE FACILITY
STAGE 3 SOUTH EMBANKMENT
PLAN AND SECTION

Knight Piésold
CONSULTING



SCALE AS SHOWN
REVISION 1
DRAWING NO. 11162-12-130

DRG. NO.	DESCRIPTION
120	TSF - STAGE 3 PERIMETER EMBANKMENT - PLAN
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN
104	TSF - STAGE 3 TAILINGS EMBANKMENT - MATERIALS SPECIFICATIONS


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	14APR'00	ISSUED FOR ADDENDUM REPORT	MDB	AW		
0	10DEC'99	ISSUED FOR DESIGN REPORT	MDB	NSD	LAG	KJB

DESIGNED	CHECKED
MDB	
DRAWN	APPROVED
NSD	



NOT FOR CONSTRUCTION




NOTE
1. See Drg. No. 11162-12-156 for Summary of Instrumentation Installations, Typical Details, General Notes and Legend.

DRG. NO.	DESCRIPTION
154	TSF - STAGE 3 SOUTH EMBANKMENT - INSTRUMENTATION - PLAN
152	TSF - STAGE 3 PERIMETER EMBANKMENT - INSTRUMENTATION - PLAN
159	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 2 OF 2
158	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 1 OF 2
156	TSF-STAGE 3 TAILINGS EMBANKMENT-INSTRUMENTATION-SUMMARY OF INSTALLATION AND TYPICAL DETAILS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	20APR'00	ISSUED FOR ADDENDUM REPORT				
0	10DEC'99	ISSUED FOR DESIGN REPORT				



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 3 MAIN EMBANKMENT

INSTRUMENTATION

PLAN

Knight Piesold

CONSULTING



SCALE AS SHOWN

REVISION 1

DRAWING NO. 11162-12-150

REF FILE : TOP099-STOCK06

VANCOUVER B.C. CAD FILE: M:\11162\12\Main\DWG\150.DWG Plot: 1=1/8"=1'-0" 18/04/00 tem




NOTE
1. See Drg. No. 11162-12-156 for Summary of Instrumentation Installations, Typical Details, General Notes and Legend.

NOT FOR CONSTRUCTION

DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
159	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION SECTIONS - SHEET 2 OF 2						
156	TSF - STAGE 3 TAILINGS EMBANKMENT-INSTRUMENTATION-SUMMARY OF INSTALLATION & TYPICAL DETAILS						
150	TSF - STAGE 3 MAIN EMBANKMENT - INSTRUMENTATION - PLAN						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	20APR'00	ISSUED FOR ADDENDUM REPORT				
0	10DEC'99	ISSUED FOR DESIGN REPORT				

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	20APR'00	ISSUED FOR ADDENDUM REPORT	MOB	AW		
0	10DEC'99	ISSUED FOR DESIGN REPORT	MOB	NSD	LAG	KJB



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 3 PERIMETER EMBANKMENT

INSTRUMENTATION

PLAN

Knight Piésold




CONSULTING

SCALE: AS SHOWN

REVISION: 1

DRAWING NO. 11162-12-152

REF FILE: TOP099-STOCK99




NOT FOR CONSTRUCTION

NOTES
1. See Drg. No. 11162-12-156 for Summary of Instrumentation Installations, Typical Details, General Notes and Legend.

150	TSF - STAGE 3 MAIN EMBANKMENT - INSTRUMENTATION - PLAN 2
159	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION SECTIONS - SHEET 2 OF 2
156	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION AND TYPICAL DETAILS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MDR	AW	JEN	KJB
0	10DEC'99	ISSUED FOR DESIGN REPORT	MDR	NSD	LAG	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY PROJECT

TAILINGS STORAGE FACILITY
STAGE 3 SOUTH EMBANKMENT
INSTRUMENTATION PLAN


SCALE AS SHOWN

REVISION 1


DRAWING NO. 11162-12-154

REF. FILE: TOP099, S1, S2


CAD FILE: M:\11162\12\KMP\dwg\011\011 1+1500 Plot 1-1 (PS) 12/04/00 lsm VANCOUVER B.C.




DETAIL A
TYPICAL INSTALLATION DETAIL OF SEEPAGE CUTOFF FOR
PIEZOMETER LEADS IN GLACIAL TILL
NTS



TYPICAL SECTION THROUGH PIEZOMETER LEAD TRENCH
IN PREPARED EMBANKMENT FOUNDATION OR FILL



DETAIL B
TYPICAL INSTALLATION DETAIL FOR
PIEZOMETER LEADS IN ZONE F



TYPICAL DETAIL OF
SURFACE MOVEMENT MONUMENT

SUMMARY OF INSTRUMENTATION INSTALLATIONS				
PIEZOMETER ID	NORTHING	EASTING	ELEV.	DATE INSTALLED
A0-PE1-01			938.5	
A0-PE2-01	-	-	928	09/03/98
A0-PE2-02	-	-	928	09/03/98
A1-PE1-01	5 818 486.650	595 595.060	912.99	27/08/96
A1-PE1-02	5 818 456.420	595 626.250	912.14	27/08/96
A1-PE1-03	5 818 476.822	595 602.380	917.17	22/10/96
A1-PE1-04	-	-	936.5	
A2-PE1-01	5 818 446.550	595 628.010	912	26/08/98
A2-PE1-02	-	-	938.5	
A2-PE2-01	5 818 482.710	595 598.140	903.7	25/07/96
A2-PE2-02	5 818 482.710	595 598.140	909.8	25/07/96
A2-PE2-03	5 818 484.196	595 598.140	919.43	12/02/97
(A2-PE2-04)	5 818 487.510	595 595.995	926.07	22/02/97
A2-PE2-05	5 818 475.061	595 607.560	921.87	22/02/97
A2-PE2-06	5 818 453.926	595 648.458	903	21/06/98
A2-PE2-07	5 818 453.926	595 648.458	909	21/06/98
A2-PE2-08	5 818 447.045	595 627.758	910	23/06/98
*A2-PE2-09			912.6	
*A2-SM-09				
B0-PE1-01	-	-	938.5	
B0-PE2-01	-	-	928	06/03/98
B0-PE2-02	-	-	928	06/03/98
B1-PE1-01	5 818 632.550	595 787.910	917.27	10/09/96
B1-PE1-02	5 818 609.040	595 806.770	915.95	10/09/96
B1-PE1-03	5 818 622.780	595 797.260	918.69	22/10/96
B2-PE1-01	5 818 594.940	595 811.260	935	26/08/98
B2-PE1-02	-	-	938.5	
B2-PE2-01	5 818 628.270	595 787.880	902.00	25/07/96
B2-PE2-02	5 818 627.470	595 790.660	909.50	25/07/96
B2-PE2-03	5 818 636.530	595 786.970	921.00	22/10/96
(B2-PE2-04)	5 818 626.940	595 794.190	921.00	22/10/96
B2-PE2-05	5 818 619.014	595 799.804	921.70	14/03/97
B2-PE2-06	5 818 595.767	595 810.605	914.59	23/06/98
*B2-PE2-07			918.2	
*B2-SM-10				
C0-PE1-01	-	-	938.5	
(C0-PE2-01)	-	-	928	09/03/98
(C0-PE2-02)	-	-	928	09/03/98
C1-PE1-01	5 818 410.500	595 496.070	914.70	28/09/96
C1-PE1-02	5 818 410.500	595 496.070	916.60	22/10/96
C1-PE1-04	-	-	915	03/04/98
C2-PE1-01	5 818 367.670	595 508.900	917	26/08/98
C2-PE1-02	-	-	938.5	
(C2-PE2-01)	5 818 392.410	595 478.240	907.50	25/07/96
C2-PE2-02	5 818 392.410	595 478.240	910.50	25/07/96
C2-PE2-03	5 818 399.106	595 478.824	920.97	12/02/97
C2-PE2-05	5 818 402.343	595 475.326	924.84	12/02/97
C2-PE2-06	5 818 359.734	595 513.663	913	18/06/98
C2-PE2-07	5 818 359.734	595 513.663	915	18/06/98
C2-PE2-08	5 818 367.087	595 509.351	935	19/06/98
*C2-PE2-09			917.5	
*C2-SM-11				
*D0-PE1-01			938.5	
D1-PE1-02	5 819 775.449	595 310.522	929	30/01/98
*D1-PE1-03			936.5	
(D2-PE1-01)	5 819 775.449	595 310.522	930	26/08/98
D2-PE1-02			938.5	
D2-PE2-01	5 819 756.360	595 316.210	931.00	15/12/96
*D2-PE2-02			922	22/06/98
*D2-PE2-03			931.3	
*D2-SM-12				
E2-PE2-01	5 818 307.454	595 435.983	908	17/06/98
E2-PE2-02	5 818 307.454	595 435.983	913	17/06/98
*F1-PE2-01			937	
*F2-PE2-02			942.5	

() Piezometer no longer functioning.
* To be installed during Stage 3 construction.

- NOTES**
- Dimensions are in millimeters unless otherwise noted.
 - Piezometer leads are to be extended as directed by the Engineer.
 - Seepage cutoffs placed at 5 m intervals with 10% bentonite added to fine grained till backfill.
 - Fine grained till backfill must have all particles exceeding 25 mm removed.

- LEGEND**
- Plane I.D. (A, B etc.)
 - Area (0-Tailings, 1-Drain, 2-Embankment)
 - A0-PE1-01—Number I.D.
 - Pressure Rating (1-Low, 2-High)
 - Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)
 - A1-PE1-01▲ Previously installed Piezometer
 - *A2-PE2-06△ New Stage 3 Piezometer
 - *A2-SM-02◇ New Embankment Survey Monument
 - A2-SM-01◆ Current Embankment Survey Monument
 - Ground water well


NOT FOR CONSTRUCTION

Scale 1000 500 0 1000 2000 mm




159	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION SECTIONS - SHEET 2 OF 2
158	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION SECTIONS - SHEET 1 OF 2
154	TSF - STAGE 3 SOUTH EMBANKMENT - INSTRUMENTATION - PLAN
152	TSF - STAGE 3 PERIMETER EMBANKMENT - INSTRUMENTATION - PLAN
150	TSF - STAGE 3 MAIN EMBANKMENT - INSTRUMENTATION - PLAN
ORG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MDB	AW	LAG	KJB
0	10DEC'99	ISSUED FOR DESIGN REPORT	MDB	NSD	LAG	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY	
STAGE 3 TAILINGS EMBANKMENT	
INSTRUMENTATION	
SUMMARY OF INSTALLATION & TYPICAL DETAILS	
DESIGNED	CHECKED
MDB	LAG
DRAWN	APP'D
DSR	LAG
Knight Piesold CONSULTING	
SCALE	REVISION
AS SHOWN	1
DRAWING NO.	11162-12-156



NOTES

1. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
2. Piezometer leads extended as directed by the Engineer.
3. Zone fill materials and drain pipes not shown in drawing for clarity. For Details see Drg. 115, 125 and 130
4. See Drg. No. 11162-12-156 for Installation typical details.

NOT FOR CONSTRUCTION



159	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS 2 OF 2
156	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION & TYP. DETAILS
150	TSF - STAGE 3 MAIN EMBANKMENT - INSTRUMENTATION - PLAN
ORG. NO.	DESCRIPTION


REFERENCE DRAWINGS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REVISIONS

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MOB	AW		
0	10DEC'99	ISSUED FOR DESIGN REPORT	MOB	WAL	LAG	KJB
			DESIGN	DRAWN	CHK'D	APP'D

REVISIONS




MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY
STAGE 3 TAILINGS EMBANKMENT
INSTRUMENTATION
SECTIONS - SHEET 1 OF 2

Knight Piesold
CONSULTING


SCALE	AS SHOWN	REVISION
DRAWING NO.	11162-12-158	1

NOTE


1. See Drg. No. 11162-12-156 for Summary of Instrumentation Installations, Typical Details, General Notes and Legend.



PLANE $\frac{D}{152}$
CH. 39+86



PLANE $\frac{E}{150}$
CH. 17+60



PLANE $\frac{F}{154}$
CH. 7+19


NOT FOR CONSTRUCTION



156	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION SUMMARY OF INSTALLATION & TYPICAL DETAILS
154	TSF - STAGE 3 TAILINGS EMBANKMENT - SOUTH EMBANKMENT - INSTRUMENTATION PLAN
152	TSF - STAGE 3 TAILINGS EMBANKMENT - PERIMETER EMBANKMENT - INSTRUMENTATION PLAN
150	TSF - STAGE 3 TAILINGS EMBANKMENT - MAIN EMBANKMENT - INSTRUMENTATION PLAN
130	TSF - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS AND DETAILS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	20APR'00	ISSUED FOR ADDENDUM REPORT	MDB	AW	JMTW	NSD	LAG	KJB
0	10DEC'99	ISSUED FOR DESIGN REPORT	JMTW	NSD	LAG	KJB		
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D		
REVISIONS								



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY	
STAGE 3 TAILINGS EMBANKMENT	
INSTRUMENTATION	
SECTIONS - SHEET 2 OF 2	
Knight Piésold CONSULTING	
SCALE	AS SHOWN
DRAWING NO.	11162-12-159
REVISION	1

APPENDIX A

AGENCY REVIEW COMMENTS



January 24, 2000

14745-40/MTPO/01

Mr. Ken Brouwer
Knight Piesold Ltd.
750 West Pender Street
Vancouver, BC V6C 2T8

Dear Mr. Brouwer:

RE: MOUNT POLLEY TAILINGS DAM CYCLONE SAND DAM PROPOSAL

The report Report on Cycloned Sand Construction of Stage 3 and On-going Stages of the Tailings Storage Facility Vol I and II by Knight Piesold Ltd. dated December 13, 1999 was reviewed.

The following aspects require more detailed information or discussions in our meeting planned for Jan 26, 2000. I anticipate that they would be the starting point for our discussions. This is a challenging design change and operating / construction project.

Operations

- Operations manual content
- Personnel training
- Supervision training and experience in similar operations
- Management and technical control and communications

Construction Methodology

- Detailed discussion of proposed method
- Detailed discussion of alternative more efficient or expedient cycloning construction methods and limitations due to stability concerns

Design

- Cyclone sand downstream toe and finger underdrain design configuration, spacing, capacity, redundancy, piping and blockage risks
- Other vertical drainage
- Upstream drainage system design configuration, capacity, piping and blockage risks
- Containment berms or sumps for drainage and tailings failures, especially below Main Embankment

Stability Analysis

- Downstream cyclone sand stability during cycloning construction
- Downstream cyclone sand phreatic surface location during cycloning downstream and ~~upstream~~
- Evaluation of cyclone sand piping potential and behavior
- Evaluation of cyclone sand static/dynamic liquefaction potential
- Sensitivity to phreatic surface, particle size gradation effects, permeability
- Effective stress

Risk Assessment


- Risk minimization
- Detailed discussion of medium and high risk potential problems
- Vertical drainage
- Detailed risk assessment of operating problems and construction methodology with monitoring or operational controls and contingency controls in event of failures
 - liquefaction
 - piping
 - erosion from whatever sources including line flushing
 - operator error
 - production decisions
- use of sensitivity analysis to set piezometric trigger levels for phreatic surface in active cycloning construction

Monitoring and Operational Controls

- detailed discussion of operation control measurements of cycloned tailings sand
- detailed discussion of operation control monitoring systems of cycloned tailings especially for phreatic surface eg piezometers, observational information and stability

I will contact you tomorrow if you have any questions regarding the above.

Yours sincerely;



George S. Headley, P. Eng.
Senior Geotechnical Engineer

cc: D. Parsons, MPMC
T. Eaton
E. Beswick/D. Morgan MEM, Prince George



MINISTRY OF ENERGY AND MINES
MINES BRANCH
PROVINCE OF BRITISH COLUMBIA

Location: 5th Floor, 1810 Blanshard Street, Victoria, BC
Mailing Address: PO Box 9320, Stn. Prov. Gov't, V8W 9N3
Victoria, BC

KNIGHT PIERCE LTD.				
INQUIRY 2/24/00				
Name	Ranking	Date Recd	Action 2/	Reply Date
	6			
	5			
	YB			
KOG	1			
JRK	2			
JMTW	3			
ZAG	4			
1162/13.01				

DATE SENT: February 22, 2000

TO: Bryan Kynoch MPMC, Don Parsons MPMC, Ken Brouwer KP

PHONE NUMBER: (250)

FAX NUMBERS: (604) 687-4030, (604) 685-0147, (250) 790-2268

FROM: George Headley, P.Eng.
Senior Geotechnical Engineer
Phone: (250) 952-0480 FAX: (250) 952-0481
Email: george.headley@gems7.gov.bc.ca

COMMENTS: Enclosed comments are a review of the dam design report by
Chuck Brawner for MEM. Please note his Recommendations and Past Experience
sections. I will refer to this letter in my final review comments and in permit conditions.

George

Facsimile sent by: GSHeadley

NUMBER OF PAGES INCLUDING COVER SHEET: 5

14745-40/MTP0

c.o. Brawner Engineering Inc.

CONSULTING GEOTECHNICAL ENGINEERING

Capilano Business Park
Suite 102, 980 West 1st. Street
North Vancouver, British Columbia Canada V7P 3N4
Tel (604) 904-6717 Fax (604) 904-6712



February 16, 2000

Ministry of Energy & Mines
Mines Inspection Branch
5th. Floor, 1810 Blanshard St.
Victoria, B.C.
V8W 9N3

Attn: Tim Eaton, P. Eng.
Manager, Geotechnical Engineering

Dear Mr. Eaton:

Re: Mount Polley Mining Corp.
Tailings Storage Facility Cyclone Sand Review

Further to your request of February 4, 2000 I have reviewed the report by Knight Piesold Ltd. on Cycloned Sand Construction of Stage 3 and Ongoing Stages of the Tailings Storage Facility at Mount Polley Mine.

INTRODUCTION

I note that Mt. Polley is anxious to move to cyclone sand construction for their TSF dam. EMPR is concerned that they may have not completed realistic cost estimates and recognized all the construction difficulties.

In addition:

- i) The fill has shifted upstream a bit and might be narrow above the existing dam crest.
- ii) The need and effectiveness of the upstream drainage pipe has not been clearly demonstrated.
- iii) The cycloned sand has a high silt content and therefore lower permeability.

I also have received concerns from Mr. G. Headley, Senior Geotechnical Engineer on February 11, 2000. The project involves three embankments - The main, perimeter and south dams. The

main embankment is the highest 57 meters - which represents a medium-high structure, certainly not unusual.

DESIGN

The design is a modified centerline design with a clay till core and a hydrauliced silty sand downstream section. The silty sand is obtained by cycloning the tailings. To recognize the somewhat finer gradation than usual for this type of structure the downstream slope has been flattened from 2H:1V to 3H:1V. This is a reasonable trade-off provided vertical permeability is available. The downstream zone will be developed with ongoing raises.

DESIGN AND CONSTRUCTION CONTROL

The design proposed is sensitive to many features which will require close control. These include:

- ◆ an adequate materials balance
- ◆ successful control of piezometric pressures in the dam and foundations
- ◆ reasonable vertical drainability of the hydrauliced tailings
- ◆ adequate density of the hydrauliced tailings
- ◆ adequate under-drainage
- ◆ optimization of cyclone operation over 7 months
- ◆ adequate Q_p/Q_c field inspection program
- ◆ adequate cyclone and hydraulicing operating personnel and facilities

FIELD AND DESIGN PROGRAMS

Knight Piesold have performed considerable geotechnical and materials characteristics tests. They include:

- ◆ review of a very large scale field cyclone and hydraulicing test program (200,000 m³)
- ◆ field gradation and density testing
- ◆ field permeability and drainage evaluation
- ◆ tailings gradation and density testing
- ◆ seepage analysis
- ◆ stability analysis - static and dynamic for the dam and foundations
- ◆ final design stability allows for plugged drains
- ◆ shear strength and permeability assessment of the tailings
- ◆ emphasis that the ongoing design may be modified based on experience - the observational approach

I would note that the testing, evaluation and analysis generally meet the standard of the industry requirements. Conservation has been incorporated in tailings properties and the stability analysis.

PAST EXPERIENCE

The use of the centerline method was used successfully at Gibraltar and Brenda Mines. It is recognized that the gradation of Mt. Polley is finer, therefore it is recommended that Knight Piesold - Mt. Polley Mines provide some further information such as:

- ◆ other projects internationally where a reasonably similar tailings gradation has been used successfully
- ◆ foundation finger drains have been used under hydraulically placed tailings for downstream construction
- ◆ adequate density has been obtained using hydraulic placement of tailings
- ◆ the cell deposition system they propose has been successful elsewhere
- ◆ the foundation glacial fluvial sand is not subject to liquefaction under the site load conditions

RECOMMENDATIONS

The first year of hydraulic tailings disposal is critical.

It is recommended that Knight Piesold and Mt. Polley Mines meet the following requirements:

- ◆ Develop redundancy in the hydraulic tailings disposal system - pipelines and cyclones.
- ◆ Establish a comprehensive Q_p/Q_c monitoring system and report data to EMPR monthly. This frequency may be relaxed pending successful procedures and results after year one.
- ◆ Review the hydraulic program annually and redesign the following year's program if necessary.
- ◆ Install adequate instrumentation to allow the observational approach to be successful.
- ◆ Incorporate a top filter in the finger drain design.
- ◆ Ensure the width of the center clayey core is wide enough to be constructed effectively.
- ◆ Monitor the mass tailings balance to ensure the yearly volumes are available.
- ◆ Develop the year one design of pipelines and cyclones and submit it to EMPR for information.
- ◆ Review the estimated cost estimate.
- ◆ Re-assess the need of the upstream drainage pipe.
- ◆ Communicate with EMPR immediately if the hydraulic tailings program develops problems and advise operational changes proposed.

Page 4


- ◆ Develop a hydraulic tailings deposition operating manual as soon as reasonably possible.
- ◆ Ensure the surface drainage collection systems and pressure relief wells are operational at the commencement of the hydraulic program.

Do we have

Providing the list of recommendations listed herein are met or agreed to, I consider you can recommend the use of the hydrauliced downstream design be approved subject to annual review.

If you have any questions please contact me.

Yours truly,




C.O. Brawner, P. Eng.

COB/pm

APPENDIX B



STAGE 3 CONSTRUCTION – TENDER DRAWINGS

<u>DWG. NO.</u>	<u>REV.</u>	<u>TITLE</u>
11162-13-100	0	Stage 3 Tailings Embankment - Overall Site Plan
11162-13-102	0	Stage 3 Tailings Embankment - General Arrangement
11162-13-104	0	Stage 3 Tailings Embankment - Material Specifications
11162-13-110	0	Stage 3 Main Embankment - Plan - Option 1
11162-13-115	0	Stage 3 Main Embankment - Sections - Option 1
11162-13-117	0	Stage 3 Main Embankment - Miscellaneous Details
11162-13-120	0	Stage 3 Perimeter Embankment - Plan - Option 1
11162-13-125	0	Stage 3 Perimeter Embankment - Sections - Option 1
11162-13-130	0	Stage 3 South Embankment - Plan and Section
11162-13-210	0	Stage 3 Main Embankment - Plan - Option 2
11162-13-215	0	Stage 3 Main Embankment - Section - Option 2
11162-13-220	0	Stage 3 Perimeter Embankment - Plan - Option 2
11162-13-225	0	Stage 3 Perimeter Embankment - Sections - Option 2



NOTES

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover.
3. Current size and location of potential and existing Borrow Areas and Topsoil Stockpiles are to be confirmed.
4. Alternative 1 layout is shown.



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 TAILINGS EMBANKMENT
OVERALL SITE PLAN

Knight Piésold
CONSULTING


SCALE AS SHOWN
DRAWING NO. 11162-13-100
REVISION 0

DRG. NO.	DESCRIPTION	REV.	DATE
REFERENCE DRAWINGS			

DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION
REVISIONS						


0	14 APR '00	ISSUED FOR TENDER	MOB	TAM	JRK/KJB	DESIGNED
REVISIONS						

MOB	TAM	JRK/KJB	DESIGNED	MOB	CHK'D	APP'D
REVISIONS						



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

- NOTES**
- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover.
 - Current size and location of potential and existing Borrow Areas and Topsoil Stockpiles are to be confirmed.
 - Alternative 1 layout is shown.



DRG. NO.	DESCRIPTION	REV.	DATE
130	T.S.F. - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION		
120	T.S.F. - STAGE 3 PERIMETER EMBANKMENT - PLAN - OPTION 1		
110	T.S.F. - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 1		


REFERENCE DRAWINGS

DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION
				0	14APR'00	ISSUED FOR TENDER

REVISIONS

DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION
MOB	NSD	JRK/KJB				

REVISIONS



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 3 TAILINGS EMBANKMENT

GENERAL ARRANGEMENT

Knight Piésold

CONSULTING






SCALE: AS SHOWN

REVISION: 0

DRAWING NO. 11162-13-102

WRF FILE: TOP090, STAGE3

CAD FILE: M11162-13-102.dwg 1:5000 PLOT: 07/04/00 07:04:00 07/04/00 07:04:00 Time: 0:09:41



ZONE	MATERIAL TYPE	LOCATION	PLACEMENT AND COMPACTION REQUIREMENTS
S	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
C	Rock	Shell Zone	Placed and spread in maximum 1000 mm thick lift. Compaction as directed by the Engineer.
T	Rock	Transition Zone/Confining Berm	Placed and spread in maximum 600 mm thick layers. Compaction as directed by the Engineer.
F	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick lifts. Compaction as directed by the Engineer.
CS	Cyclone Sand, Mechanically placed	Shell Zone	Placed, moisture conditioned and spread in maximum 500 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor Maximum Dry Density, or as approved by the Engineer.
CS	Cyclone Sand, Hydraulically placed	Shell Zone	Nominal compaction by construction equipment
CB	Random Rockfill	Coarse Bearing Layer	End dumped and spread as required for trafficability and fill placement.
-	Glacial till, glaciolacustrine material	Basin Liner	Placed and spread in maximum 150 mm thick lifts. Compacted to 92% of the Standard Proctor Maximum Dry Density, or as approved by the Engineer.
-	Glacial till, glaciolacustrine or granular material	Basin Liner Frost Protection	Placed and spread in maximum 300 mm thick lift. Compaction as directed by the Engineer.

225	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTION - OPTION 2
215	TSF - STAGE 3 MAIN EMBANKMENT - SECTION - OPTION 2
130	TSF - STAGE 3 SOUTH EMBANKMENT - PLAN AND SECTION
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS - OPTION 1
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS - OPTION 1
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14APR'00	ISSUED FOR TENDER											



MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 TAILINGS EMBANKMENT
MATERIAL SPECIFICATIONS



Knight Piésold

SCALE AS SHOWN

REVISION 0



- NOTES**
1. For material specifications and legend see Drg. 104.
 2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
 3. Geotextile Filter Fabric (8 oz./sq.yd.) to be placed on prepared ground from the right abutment (approx. Ch. 15+75) to El. 920.0 m on the left abutment (approx. Ch. 23+00) as required.
 4. Existing Zone T Road to be ripped before Zone F placement. See SECTION 2/117.
 5. The Contractor is permitted to place rock on the tailings beach as necessary to improve trafficability.
 6. Stripping and clearing required 5 m beyond toe of embankment.
 7. Cap off existing 150 mm CPT pipe. Construct 1000 mm thick layer of Zone F to connect drain to Zone T haul road. Inspection of drain works must be approved by the Engineers before placement of cycloned sand can occur over the drains.



117	TSF - STAGE 3 - MAIN EMBANKMENT - DETAILS
110	TSF - STAGE 3 - MAIN EMBANKMENT - PLAN - OPTION 1
104	TSF - STAGE 3 - MATERIALS SPECIFICATIONS
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14APR'00	ISSUED FOR TENDER	MDR	NSD	MDR	MDR

PROFESSIONAL ENGINEER

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY


STAGE 3 MAIN EMBANKMENT

SECTIONS


OPTION 1

Knight Piésold


SCALE	AS SHOWN	REVISION	0
DRAWING NO.			




DETAIL 113
EAST SEDIMENT COLLECTION POND (AS SHOWN)
(WEST SEDIMENT COLLECTION POND OPPOSITE HAND)
Scale A




SECTION 1
Scale B




SECTION 2
Scale B



DETAIL 115
TYPICAL CONFINING TOE BERM, TRANSVERSE AND LONGITUDINAL DRAIN
Scale C




DETAIL 110
TYPICAL COLLECTION DITCH
Scale C




SECTION 113, 115
CAPPING OF EXISTING ZONE T ROAD
Scale C

SEDIMENT POND SETTING OUT POINTS			
Point	Northing	Easting	Elevation
EAST	SCP-1	5 818 457.786	595 831.405
	SCP-2	5 818 472.495	595 851.620
	SCP-3	5 818 432.065	595 881.038
	SCP-4	5 818 417.356	595 860.823
WEST	SCP-5	5 818 334.846	595 672.935
	SCP-6	5 818 349.556	595 693.149
	SCP-7	5 818 309.126	595 722.568
	SCP-8	5 818 294.417	595 702.353



VANCOUVER B.C. CAD FILE: M:\11182\13\Kodak\ep\018\018 1-500 & 250 & 100 & 50 PLOT 1=[PS] 05/04/00 lam



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 MAIN EMBANKMENT
MISCELLANEOUS DETAILS


Knight Piésold

SCALE AS SHOWN
REVISION 0


215	TSF - STAGE 3 MAIN EMBANKMENT - SECTION - OPTION 2
210	TSF - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 2
125	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS
115	TSF - STAGE 3 MAIN EMBANKMENT - SECTIONS - OPTION 1
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 1
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14APR'00	ISSUED FOR TENDER											

DESIGNED	MOB	NSD	SRK
CHECKED	SRK	SRK	SRK
APPROVED			





PLAN
Scale A



SECTION 1
Scale B

NOTES

1. All dimensions in millimeters and elevations in metres, unless noted otherwise.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.
3. For Zone Materials Specifications and legend, see Drg. 104.
4. Stripping and clearing required for 5 m beyond toe of embankment.



MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY PROJECT


TAILINGS STORAGE FACILITY
STAGE 3 SOUTH EMBANKMENT
PLAN AND SECTION

Knight Piésold


SCALE AS SHOWN
DRAWING NO. 0

120	TSF - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 2
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 1
104	TSF - STAGE 3 TAILINGS EMBANKMENT - MATERIALS SPECIFICATIONS
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14 APR 00	ISSUED FOR TENDER	MOB	AW	JRK	ADB




- NOTES**
1. Chainage defined by Setting Out Point S1 at Ch. 5+00.
 2. Stripping and clearing required 5 m beyond toe of embankments.
 3. Pond elevation measured or estimated from Filling Schedule and Staged Construction Curve.
 4. Topography was provided by MPMC on May 29/98. File: TSFBSP12.dwg
 5. Tailings pipeworks not shown for clarity.
 6. Basin liner to be expanded as determined in the field by the Engineer.



130	TSF - STAGE 3 SOUTH EMBANKMENT - PLAN AND DETAILS
120	TSF - STAGE 3 PERIMETER EMBANKMENT - PLAN - OPTION 1
117	TSF - STAGE 3 MAIN EMBANKMENT - MISCELLANEOUS DETAILS
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION
							0	14APR'00	ISSUED FOR TENDER	JRK	WAL	WAL	WAL			




MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY
STAGE 3 MAIN EMBANKMENT
PLAN
OPTION 2


Knight Piésold
SCALE AS SHOWN
REVISION 0

NOTES

1. For zone material specifications and legend see Drg. 104.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
3. Geotextile Filter Fabric (8 oz./sq.yd.) to be placed on prepared ground from the right abutment (approx. Ch. 15+75) to El. 920.0 m on the left abutment (approx. Ch. 23+00) as required.
4. Stripping and clearing required 5 m beyond toe of embankment.
5. Downstream cycloned sand buttress to be placed up to El. 938 at right abutment and to ground El. 920 (approx. Ch. 23+00) at left abutment.
6. Cap off existing 150 mm CPT pipe. Close over drain gravel with 8 oz. yd2 non-woven geotextile. Inspection of drain works must be approved by the Engineers before placement of Zone T can occur over the drains.
7. The Contractor is permitted to place rock on the tailings beach as necessary to improve trafficability.



Scale 5 0 5 10 15 20 25 m





MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY
STAGE 3 MAIN EMBANKMENT
SECTION
OPTION 2

Knight Piésold
SCALE AS SHOWN
REVISION 0

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
210	TSF - STAGE 3 - MAIN EMBANKMENT - PLAN - OPTION 2														
117	TSF - STAGE 3 - MAIN EMBANKMENT - MISCELLANEOUS DETAILS														
104	TSF - STAGE 3 - MATERIALS SPECIFICATIONS														


0	14APR'00	ISSUED FOR TENDER													

DESIGNED	MDR	CHECKED	SKU	APPROVED	
DRAWN					



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

- NOTES
- Chainage defined by Setting Out Point S1 at Ch. 5+00.
 - Stripping and clearing required 5 m beyond toe of embankments.
 - Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 PERIMETER EMBANKMENT
PLAN
OPTION 2

Knight Piésold





SCALE AS SHOWN REVISION 0

DRG. NO.	DESCRIPTION
225	TSF - STAGE 3 PERIMETER EMBANKMENT - SECTIONS - OPTION 2
110	TSF - STAGE 3 MAIN EMBANKMENT - PLAN - OPTION 1

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14APR'00	ISSUED FOR TENDER	JRK	TAM	KP	KS

DESIGNED	CHECKED
JRK	KS

DRAWING NO.	DATE
225	14 APR 2000




NOTES

1. All dimensions in millimetres with elevations in metres, unless noted otherwise.

2. For material specifications and legend see Drg. 104.

Scale 5 0 5 10 15 20 25 Metres



MOUNT POLLEY MINE CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 3 PERIMETER EMBANKMENT
SECTIONS
OPTION 2

Knight Piésold

SCALE AS SHOWN

REVISION
0

220	TSF - STAGE 3 PERIMETER EMBANKMENT - PLAN - OPTION 2
117	TSF - STAGE 3 - MAIN EMBANKMENT - MISCELLANEOUS DETAILS
104	TSF - STAGE 3 - MATERIAL SPECIFICATIONS

				O 14APR'00				ISSUED FOR TENDER				JRK		TAM		WDE		LJB		DESIGNED		CHECKED			
REV.	DATE	DESCRIPTION				DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION				DESIGN	DRAWN	CHK'D	APP'D	DESIGNED		CHECKED			
REVISIONS																						JRK		WDE	
DRAWN																						APPROVED			