Recommendations and Action Items

Table 1: Description of Priority Rankings

Priority	Description
1	A high probability or actual dam safety issue considered immediately dangerous to life,
	health or the environment, or a significant regulatory concern.
	If not corrected, could likely result in dam safety issues leading to injury, environmental
2	impact or significant regulatory action; or, a repetitive deficiency that demonstrates a
	systematic breakdown of procedures.
2	Single occurrences of deficiencies or non-conformances that alone would not be
3	expected to result in dam safety issues.
	Best Management Practice as a suggestion for continuous improvement towards industry
4	best practices that could further reduce potential risks. This typically includes ongoing
	construction items within the appropriate construction cycle.

Number	Facility	Description	Priority Ranking	Comments/Photo References/Report Page Reference	Date First Recommended	Recommended Completion Date
2012-1	TMF-2	Additional survey monuments are recommended for installation on those portions of the TMF-2 Dam where slope re-grading and reclamation soil cover placement are largely complete. A monument should be installed to replace the El. 1010 m bench monument at Sta. 0+250 m that was destroyed.	3	Sections 4.3, 4.3.3 Drawing 2014-DSI-02	2012 annual review report	Q4 2014
HML RESPONSE		Instruments were not installed last year due to extensive reclamation efforts underway encompassing the entire western crest ar as per BGC specifications.	nd exposed	beach area. Suitable survey monument	s will be installed	December 4, 2014
2012-2	TMF-2	A program for installation of additional piezometers in the foundation of the TMF-2 Dam, within the tailings upstream of the dam, and within the till starter dam fill upstream of the vertical core section should be developed, for implementation in 2015.	3	Section 4.2.4	2012 annual review report	Q3 2015
HML RESPONSE		HML awaits technical guidance from BGC on the details of this program and plans to install these piezometers in conjunction with other instrumentation installations required in 2015.				
2014-1	TMF-2	The amount of settlement experienced by the TMF-2 Dam since its completion in 2007 should be evaluated by comparison of annual crest surveys.	4	Appendix B (Section B.4.1)	Current	Q2 2015
HML RESPONSE		HML willprovide the information in a table for BGC evaluation.				Q2 2015
2014-2	TMF-2	It is recommended that TMF-2 impoundment drainage be reviewed based on updated topography, the potential for water under Inflow Design Flood (IDF) conditions being impeded from flowing to the MZO pit be evaluated. If drainage could be impeded to the degree that water could pond against the TMF-2 Dam, remedial measures and/or viable contingency plans need be implemented	3	Section 5.1.2	Current	Q1 2015
HML RESPONSE		If allowed to proceed with the Temporary Stockpile to the north of TMF-3, drainage from the stockpile and the terrain above will be Further, the pond area on the northern limits of TMF-2 will be backfilled in 2015 to form the base of the next stage of Low Grade of the pit, where excess water is collected and pumped around to other storage areas. In order to reduce the risk of excess wate operations, a ditch with the appropriate base elevation will be installed leading to the crest of the MZO pit. This ditch will provide	be directed t Ore Stockp r build-up ir passive dra	to the MZO pit via the access ramp to the iling. Current drainage is to a sump adjate conjunction with the inability to maintainage into the MZO pit . Final design for	ne dumping area. acent to the crest in pumping rthcoming.	Q1 2015

2012-3	East Dam	A geotechnical investigation at the left abutment of the East Dam including core drilling and packer testing to evaluate a grout curtain is required, once the MZO pit wall in that area is at its final configuration.	3	Appendix B	
				(Section B.6.3.2)	
HML	RESPONSE	This investigation is planned for 2016.			
2012-4	East Dam	It is recommended that a weir be installed downstream of the East Dam (between the East Dam toe and the EZP) and monitored to replace the one installed in 2009 and subsequently damaged.	3	Section 7.3	
HML	HML RESPONSE A weir will be installed as per Recommendations in 2015. EZP slide cover construction may require it's removal/relocation in the futur				
2012-5	East Dam	East Dam Crest survey monuments are recommended for installation on the East Dam.	3	Section 4.4	
2012-3	East Dam		5	Drawing 2014-DSI-1	
HML	RESPONSE	Prisms are installed and have been read multiple times. There was likely a miscommunication as the survey information is lumped in which is sent to a different consulting group for analysis. Readings were separated out and sent forth to BGC, who have analyzed the	n with the iem. Their	monitoring information response is in the fina	
2012.1		As EPPD dam is now largely complete, the routing and design for the closure spillway from the EZP impoundment should be	4	Appendix B	
2013-1	EPPD	evaluated and developed.		(Section B.6.5)	
HML	RESPONSE	Ongoing design and discussions are underway in conjunction with the closure plan preparation.			
2013-2	EPPD	Reading of the survey monuments installed in 2013 should commence immediately as per the frequency prescribed in the OMS manual.	3	Section 4.6.2	
HML	HML RESPONSE As stated in the body of the report, prisms have been installed, with multiple sets of initial readings done, but with the survey station sub- Reclamation efforts have gotten to the point where the survey station has been re-installed and will not need to be moved.				

	2012 annual review report	Q3 2016
		Q3 2016
	2012 annual review report	Q2 2015
		Q2 2015
I-14	2012 annual review report	Completed
ion for the pit rock wall monitoring final copy of the 2014 DSI.		Ongoing
	2013 annual review report	Q3 2015
		Ongoing
	2013 annual review report	Q4 2014
moved due to reclam	nation efforts	Ongoing

2012-6	EPPD	A program for installation of piezometers, in the tailings and PAG rock shell upstream of the EPPD core zone, should be developed for implementation by 2016. An additional piezometer should be installed at 0+600 adjacent to EPPD-2013-05/06 in 2014, along with two others piezometers 50 m to either side from the same elevation.	4	Section 4.6.3	2012 annual review report Current	Q3 2015
HML	HML RESPONSE Awaiting the details of this program from BGC. Instrumentation installation is planned to be done in conjunction with instrumentation installation in other areas of the mine.					TBD (Q3 2015)
2014-3	EPPD	A geotechnical investigation at the right abutment of the EPPD including core drilling and packer testing to evaluate a grout curtain to reduce seepage flows is recommended. Program can be carried out in conjunction with East Dam left abutment investigation (see 2012-3).	3	Section 4.6.1	Current	Q3 2016
HML	RESPONSE	Plan to complete this once detailed program is developed.				TBD (Q3 2016)
2013-3	EPPD	An additional weir should be installed at the downstream toe of the EPPD to measure seepage rates at the toe.	3	Section 7.4	2013 annual review report	Q2 2015
HML	RESPONSE	PONSE Weir will be installed in Spring/Summer 2015				TBD (Q2 2015)
2014-4	EPPD	Another weir, or alternative means of flow measurement (e.g. culvert and bucket with stopwatch) should be constructed for measurement of the seepage flow at Sta. 0+430 m.	3	Section 7.4	Current	Q2 2015
HML	RESPONSE	Appropriate measurement method will be determined and installed/initiated by Spring/Summer 2015				TBD (Q2 2015)
2014-5	EPPD	The white precipitate observed in wet areas along the eastern toe of the East Pit Plug Dam should be sampled and tested.	4	Photo 36, Appendix A	Current	Q1 2015
HML	RESPONSE	ONSE White precipitate will be sampled, though may not have access by end of Q1 2015. Plan to complete this sampling and analysis as soon as access allows.				Q2 2015 (access restriction)
2014-6	EPPD	The potential for installation of a weir at the first location of seepage from the EPPD toe should be investigated	3	Photo 29, Appendix A	Current	Q2 2015
HML	HML RESPONSE Investigation to assess the feasibility of installing a weir at this location will be done once access is restored in Spring/Summer 2015.					TBD (Q2 2015)

2014-7	TMF-3	Additional piezometers should be installed in 2015 within the ultimate downstream toe of the TMF-3 dam prior to the next downstream shell extension.	3	Section 4.7 Drawing 2014-DSI-16	Current	Q3 2015
HML	HML RESPONSE Part of the ongoing construction of the dam. Cannot practicably be completed until next phase of dam construction begins, so these proposed piezometers will be installed at that time.		e.	Q3 2015		
2013-4	TMF-3	Blockages to the TMF-3 diversion channel, including debris in culverts and inlets, and leakage from plunge pools at creek junction locations, should be repaired to improve functionality of the channel. The option of installation of pipe inlets in the two main gullies entering the diversion and pipe flows to downstream of the haul road, where the diversion channel is functional, should be evaluated	3	Photo 91, Appendix A	2013 annual review report	Blockages have been removed. Diversion channel/plunge pool work: Q3 2015
HML	HML RESPONSE Further investigative work was done since the discovery of the ineffectiveness of the drainage ditch in 2013. Upgrades to reclaim and TRO discharge may negate the need to fix the entire length of ditch system., Instead installation of collection ponds at major drainages and then piping water to the southern extent of the above ground ditch may be a better solution. As stated, further work is required.				entire length of further work is	Action TBD
2013-5	TMF-3	 HML does not currently measure: flow rates/volumes of reclaim water pumped from TMF-3 to the EZP impoundment west cell, and water pumped from the SC ponds to the TMF-3. It is recommended that these flows be measured/tracked, to further understanding of the TMF-3 water balance. 	3	Section 5.3.1 and 7.5	2013 annual review report	Q4 2014
HML RESPONSE . HML h SC-8, w		. HML has recently installed a flow meter on the TMF-3 reclaim line. Readings are taken daily and incorporated into the site water m SC-8, which in turn is pumped back into TMF-3. Flow from SC-8 is tracked ,readings are also taken daily and incorporated into the s	onitoring. iite water	Seepage Control (SC) ponds -6 and -7 monitoring	both report to	Ongoing

2014-8	TMF-3	The TMF-3 pond level should be kept to a minimum per the recommendations from BGC Memorandum "TMF-3 Filter Level and Pond Level" provided in Appendix J until the filters have been raised, beyond which time the pond should not be allowed to rise above the filter elevation. The filters should be raised to, and maintained above, the TMF-3 pond level at all times.	2	Section 5.3	Current	Q4 2014
HML	RESPONSE	HML agrees completely that filters are to be advanced as soon as possible. The TMF-3 impoundment has been operated within BGC specifications the entire time. Filter raise has been given the highest construction priority. Tailings are regularly being deposited into the west cell in order to maintain low water levels in the TMF-3 pond. To keep the pond level low the NAG Quarry within TMF-3 is planned to be the primary tailings storage area during Winter/Early Spring 2015. Beyond the 2014 construction raise, filter zone will be raised along with any raise of the core of the dam . SPONSE It is recognized that additional water movement capacity is required to control water levels in TMF-3 and steps have been taken to ensure that proper water movement capability is available. One of the possible additions to water movement capability is the installation t of a system to pump 10,000 to 20,000 cubic metres per day from TMF -3 to TRO discharge .			en given the uarry within re of the dam . vailable. One of	Filters to Pond water levels: Dec 2014; End of 2014 Construction: Jan 31, 2015
2014-9	TMF-3	It is recommended that a weir be installed downstream of the TMF-3 dam, upstream of SC-8 but as close to the toe of the dam as possible, to measure seepage flows.	3	Section 7.5	Current	Q2 2015
HML	RESPONSE	SPONSE This recommendation needs to be discussed with BGC, as this location will soon be disturbed as a part of the ongoing raise(s).				TBD
2014- 10	TMF-3	The piezometers installed at the downstream toe of the Saddle Dam should be protected and cables extended	3	Section 4.7	Current	Q4 2014
2014- 10 HML	TMF-3 RESPONSE	The piezometers installed at the downstream toe of the Saddle Dam should be protected and cables extended Part of ongoing construction.	3	Section 4.7	Current	Q4 2014 December 1, 2014
2014- 10 HML 2014- 11	TMF-3 RESPONSE Low Grade Ore Stockpile	The piezometers installed at the downstream toe of the Saddle Dam should be protected and cables extended Part of ongoing construction. It is recommended that LGO stockpile slopes constructed steeper than slope criteria identified in AMEC (2012c) be re-graded to achieve the recommended design slopes	3	Section 4.7 Section 4.8 Drawing 2014-DSI-02	Current	Q4 2014 December 1, 2014 Q4 2014

2013-6	SC Ponds and Weirs	Blockages to the SC-6 spillway inlet should be cleared.	2	Photo 81, Appendix A	2013 annual review report	Completed
HML RESPONSE		Blockage Cleared.				Done
2014- 12	SC Ponds and Weirs	SC ponds 1, 2, 3, 5 should be cleaned out of aquatic vegetation and woody debris and brush should be cut back from weirs.	3	Photos 10 to 13, Appendix A	Current	Q2 2015
HML RESPONSE Will perform in Spring/Summer 2015.				TBD (Q2/3 2015)		
2014- 13	SC Ponds and Weirs	Woody debris should be cleaned out from SC-4A pond and weir intake as it could block the weir or culvert spillway.	2	Photo 40, Appendix A	Current	Q4 2014
HML RESPONSE Cor		Contract excavator in place to perform work in upcoming weeks.				
2014- 14	SC Ponds and Weirs	The condition of the SC-4A spillway chute Smartditch [™] should be routinely monitored, with inspections no less frequently than twice per month.	3	Photo 46, Appendix A	Current	On-going
HML RESPONSE As con		As conditions over the winter worsen with snow build-up, inspections may not be practical. Otherwise, inspections will occur as outlin	ned.			Ongoing
2014- 15	SC Ponds and Weirs	In 2014 SC flows were provided as weekly measurements only. Daily flows measured by the data-logger, when available, should be provided to support these measurements.	3	Section 7.0	Current	On-going
HML RESPONSE Will engage in discussions with BGC to determine when and how often this is required, in conjunction with the need to perform other necessary work in and about the mine.			Ongoing			
2014- 16	SC Ponds and Weirs	The SC-6, 7 and 8 weirs are partially blocked with plywood. The plywood should be removed immediately.	2	Photos 81, 83 and 86, Appendix A	Current	Completed
HML	HML RESPONSE Plywood has been removed.			Done		