

TRANSMITTAL

Suite 1400 - 750 West Pender Street
Vancouver, BC V6C 2T8
Tel: 604.685.0543
Fax: 604.685.0147

TO: Mount Polley Mining Corporation
P.O. Box 12
Likely, BC V0L 1N0

DATE: July 17, 2009


FILE NO.: VA101-1/23-A.01

ATTENTION: Mr. Ron Martel

CONT. NO.: VA09-01040

RE: Stage 6 TSF Construction

ITEM NO.	DESCRIPTION
1.	4 Copies (Copy No.'s 1 – 4) – Report: MOUNT POLLEY MINING CORPORATION MOUNT POLLEY MINE TAILINGS STORAGE FACILITY REPORT ON STAGE 6A CONSTRUCTION (REF. NO. VA101-1/23-1) Rev 0 July 10, 2009



REMARKS:

Signed: 
Ben Bayada

Approved: 
Mark Smith

Copy To: Al Hoffman (Ministry of Energy, Mines & Petroleum Resources) – 1 Copy (Copy No. 5)
Don Parsons (Imperial Metals) – 1 Copy (Copy No. 6)

CRIT # 4530

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
REPORT ON STAGE 6A CONSTRUCTION




PREPARED FOR

*Mount Polley Mining Corporation
P.O. Box 12
Likely, BC V0L 1N0*

PREPARED BY

*Knight Piésold Ltd.
Suite 1400 – 750 West Pender Street
Vancouver, BC V6C 2T8*

Knight Piésold
CONSULTING



**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY
REPORT ON STAGE 6A CONSTRUCTION
(REF. NO. VA101-1/23-1)**

Rev	Description	Date	Approved
0	Issued in Final	July 10, 2009	KRB

MP00034

CRIT 4571

~~CRIT #4530~~

Knight Piésold Ltd.

Suite 1400
750 West Pender Street
Vancouver, British Columbia
Canada V6C 2T8

Telephone: 604.685.0543
Facsimile: 604.685.0147
E-mail: kpl@knightpiesold.com

Knight Piésold
CONSULTING

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY
REPORT ON STAGE 6A CONSTRUCTION
(REF. NO. VA101-1/23-1)**

EXECUTIVE SUMMARY

The Mount Polley Mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometers northeast of Williams Lake, in central British Columbia. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mine upgrading the mine facilities in the second half of 2004 and started production again in March 2005.

The current mill throughput is approximately 20,000 tpd with the tailings material deposited as slurry in the Tailings Storage Facility (TSF). There was an estimated 50 mt of tailings deposited in the TSF at the end of 2008. The Mount Polley Mine TSF consists of three embankments; the Main Embankment, Perimeter Embankment, and the South Embankment. The Stage 6a construction program called for raising the embankments by 3 m to an elevation of 954 m.

The Stage 6a TSF construction program at Mount Polley Mine commenced in May 2008 and was completed in October of 2008. Earthworks for the Stage 6a Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S: Fine grained glacial till.
- Zone U: Upstream shell zone – produced from coarse tailings in sand cells, or from hauling sand from a local borrow area.
- Zone F: Filter, drainage zones, and chimney drain - processed gravel and sand.
- Zone T: Transition filter zone - select well-graded fine-grained rockfill.
- Zone C: Downstream shell zone – rockfill.
- Zone FT: Filter layer above the downstream foundation till- sand from local borrow.
- Zones S, F and T were raised to 954 m, Zones C and U vary in elevation around the embankment between 951.3 and 954 m.

The results of the technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 6a design of the TSF.

A total of five new piezometers were installed during the Stage 6a construction program; the total number of functioning piezometers at the TSF is 68. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures have developed.

No new inclinometers were installed during Stage 6a. There are currently four operating inclinometers at the Main Embankment. There have been no significant deviations in any of the inclinometer casings installed. However, inclinometer SI01-02 is showing slight deviations at an approximate depth of 10 m

below original ground in the lacustrine silts. This is being closely monitored by MPMC and Knight Piésold. Recommended action involves increasing the monitoring frequency of the inclinometers and increasing the current buttress elevation at the Main Embankment.

The monitoring frequency of the vibrating wire piezometers and inclinometers was completed as outlined in the Operations and Maintenance Manual. The tailings pond elevation is monitored on a weekly basis to ensure that the stormwater and freeboard requirements are maintained during operations.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY
REPORT ON STAGE 6A CONSTRUCTION
(REF. NO. VA101-1/23-1)**

TABLE OF CONTENTS

	PAGE
EXECUTIVE SUMMARY	i
TABLE OF CONTENTS	i
SECTION 1.0 - INTRODUCTION	1
1.1 PROJECT DESCRIPTION	1
1.2 SCOPE OF THE REPORT	1
SECTION 2.0 - STAGE 6A CONSTRUCTION REPORT	2
2.1 GENERAL	2
2.2 TAILINGS STORAGE FACILITY COMPONENTS	2
2.3 QUALITY ASSURANCE/QUALITY CONTROL	3
2.4 STAGE 6A EARTHWORKS	3
2.4.1 General	3
2.4.2 Zone S	4
2.4.3 Zone U	5
2.4.4 Zone F	5
2.4.5 Zone T	6
2.4.6 Zone C	6
2.4.7 Zone FT	6
2.5 INSTRUMENTATION AND MONITORING	7
2.5.1 Vibrating Wire Piezometers	7
2.5.2 Slope Inclinometers	9
2.5.3 Survey Monument Data	9
2.5.4 Drain Flow Data	9
2.6 DESIGN MODIFICATIONS	10
2.7 WATER MANAGEMENT	10
SECTION 3.0 - SITE INVESTIGATION PROGRAMS	11
SECTION 4.0 - SUMMARY AND RECOMMENDATIONS	12
SECTION 5.0 - CERTIFICATION	13

TABLES

Table 2.1 Rev 0	Stage 6A Construction Program – Zone S Control Samples – Summary
Table 2.2 Rev 0	Stage 6A Construction Program – Zone S Record Samples – Summary
Table 2.3 Rev 0	Stage 6A Construction Program – Zone U Record Samples – Summary
Table 2.4 Rev 0	Tailings Storage Facility – Main Embankment Foundation Piezometers
Table 3.1 Rev 0	Borrow Area Site Investigation – Drillhole Summary

FIGURES

Figure 2.1 Rev 0	Zone S Control Samples – Particle Size Analysis
Figure 2.2 Rev 0	Zone S Record Samples – Particle Size Analysis
Figure 2.3 Rev 0	Zone S Record Tests – Field Dry Density
Figure 2.4 Rev 0	Zone S Record Tests – Percent Compaction
Figure 2.5 Rev 0	Zone S Record Tests – Field Moisture Content
Figure 2.6 Rev 0	Zone S Record Tests – Deviation from Optimum Moisture Content
Figure 2.7 Rev 0	Zone U Record Samples – Particle Size Analysis
Figure 2.8 Rev 0	Zone F Control Samples – Particle Size Analysis
Figure 2.9 Rev 0	Zone F Record Samples – Particle Size Analysis
Figure 2.10 Rev 0	Zone T Record Samples – Particle Size Analysis
Figure 2.11 Rev 0	Upstream Toe Drain Flows
Figure 2.12 Rev 0	Foundation Drain Flows
Figure 3.1 Rev 0	Borrow Area Site Investigation – Borehole Locations
Figure 3.2 Rev 0	Borrow Area Site Investigation – Borrow Area Section 1
Figure 3.3 Rev 0	Borrow Area Site Investigation – Borrow Area Section 2
Figure 3.4 Rev 0	Borrow Area Site Investigation – Borrow Area Section 3

DRAWINGS

VA101-1/18-100 Rev 1	Stage 6a Tailings Embankment – Overall Site Plan
VA101-1/18-102 Rev 1	Stage 6a Tailings Embankment – General Arrangement
VA101-1/18-104 Rev 2	Stage 6a Tailings Embankment – Material Specifications
VA101-1/18-210 Rev 2	Stage 6a Main Embankment – Plan
VA101-1/18-215 Rev 2	Stage 6a Main Embankment – Section
VA101-1/18-216 Rev 1	Stage 6a Main Embankment – Detail
VA101-1/18-220 Rev 2	Stage 6a Perimeter Embankment – Plan
VA101-1/18-225 Rev 2	Stage 6a Perimeter Embankment – Section
VA101-1/18-226 Rev 1	Stage 6a Perimeter Embankment – Detail
VA101-1/18-230 Rev 2	Stage 6a South Embankment – Plan
VA101-1/18-235 Rev 2	Stage 6a South Embankment – Section 1
VA101-1/18-236 Rev 1	Stage 6a South Embankment – Section 2
VA101-1/18-240 Rev 2	Stage 6a – South Embankment – Upstream Toe Drain Sections and Details
VA101-1/18-255 Rev 0	Stage 6a – Instrumentation – Plan View of Piezometer Planes
VA101-1/18-256 Rev 0	Stage 6a – Instrumentation – Main Embankment Planes A and B

VA101-1/18-257 Rev 1 Stage 6a – Instrumentation – Main Embankment Planes C and E
VA101-1/18-258 Rev 1 Stage 6a – Instrumentation – Perimeter Embankment Planes D, G and H
VA101-1/18-259 Rev 1 Stage 6a – Instrumentation – South Embankment Planes F and I

APPENDICES

APPENDIX A	Laboratory Test Results
	A1 Zone S Control
	A2 Zone S Record
	A3 Zone U Record
	A4 Zone F Record
	A5 Zone T Record
APPENDIX B	Nuclear Densometer Results
	B1 Zone S Record
	B2 Zone U Record
APPENDIX C	Piezometer Figures
	C1 Tailings Piezometers
	C2 Foundation Piezometers
	C3 Fill Piezometers
	C4 Drain Piezometers
APPENDIX D	Inclinometer Data
APPENDIX E	Photographs
APPENDIX F	Site Investigation Drill Logs

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY
REPORT ON STAGE 6A CONSTRUCTION
(REF. NO. VA101-1/23-1)**

SECTION 1.0 - INTRODUCTION

1.1 PROJECT DESCRIPTION

The Mount Polley Mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometers northeast of Williams Lake, in central British Columbia. The project site is accessible by paved road from Williams Lake to Morehead Lake and then by gravel road for the final 12 km. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mine upgrading the mine facilities in the second half of 2004 and started production again in March 2005.

The resource at Mount Polley Mine is developed using open pit mining methods, with the Bell Pit, Springer Pit, Wight Pit, and the Southeast Zone being mined or developed in 2008. The mining of the Bell Pit was completed in September 2008. The tailings material is deposited as slurry into the Tailings Storage Facility (TSF). The process water is reclaimed from the supernatant pond where it is pumped back to the mill for recycle in the milling process. MPMC had milled approximately 50 million tonnes as of the end of 2008. The mine throughput is approximately 20,000 tpd. An overall site plan of the Mount Polley Mine is shown on Drawing 100. The general arrangement of the TSF is shown on Drawing 102.

1.2 SCOPE OF THE REPORT

This report documents the Stage 6a construction program for the TSF, which involved raising the crest of the TSF embankments to an elevation of 954 m, an increase of 3 m from the previous Stage 5 elevation of 951 m. The report includes a discussion of the construction methods used to complete the work, the results of quality assurance tests, and a review of the instrumentation monitoring results. The report also includes a set of "As -Built" drawings corresponding to the Stage 6a construction program.

SECTION 2.0 - STAGE 6A CONSTRUCTION REPORT

2.1 GENERAL

The TSF at Mount Polley includes the Main, Perimeter and South Embankments. The Stage 6a construction program involved raising the TSF embankments to an elevation of 954 m, an increase in 3 m from the Stage 5 crest elevation of 951 m. The heights of the TSF embankments corresponding to a crest elevation of 954 m are approximately 41 m, 23 m, and 13 m for the Main, Perimeter and South Embankments, respectively. The TSF Stage 6a plan, material specifications, and sections for the Main, Perimeter, and South Embankments are shown on the following drawings:

- VA101-1/18-210 Rev 2: Stage 6 Main Embankment - Plan
- VA101-1/18-215 Rev 2: Stage 6 Main Embankment – Section
- VA101-1/18-216 Rev 1: Stage 6 Main Embankment – Detail
- VA101-1/18-220 Rev 2: Stage 6 Perimeter Embankment – Plan
- VA101-1/18-225 Rev 2: Stage 6 Perimeter Embankment – Section
- VA101-1/18-226 Rev 1: Stage 6 Perimeter Embankment – Detail
- VA101-1/18-230 Rev 2: Stage 6 South Embankment – Plan
- VA101-1/18-235 Rev 2: Stage 6 South Embankment – Section 1, and
- VA101-1/18-236 Rev 1: Stage 6 South Embankment – Section 2.

The Stage 6a construction program began in May 2008 and was completed in late October 2008. Select photographs of the construction program are included in Appendix E. Zones S, F and T were raised to an elevation of 954 along the entire length of the dam. The elevation of Zones U and C vary from 951.3 to 954 along the embankment.

2.2 TAILINGS STORAGE FACILITY COMPONENTS

The TSF consists of the following main components:

- The TSF embankments, which incorporate the following zones and materials:
 - Zone S: Core zone – fine grained low permeability glacial till.
 - Zone U: Upstream shell zone – produced from coarse tailings in sand cells, or from hauling sand from a local borrow area.
 - Zone F: Filter, drainage zones, and chimney drain – processed sand and gravel. The Zone F material has a filter relationship with the Zone S material.
 - Zone T: Transition filter zone – select well-graded fine-grained rockfill. The Zone T material has a filter relationship with the Zone F material.
 - Zone C: Downstream shell zone – rockfill.
 - Zone CBL: Coarse Bearing Layer – rockfill.
 - Zone FT: Filter layer above the downstream foundation materials (till) – sand from local borrow area.
- A low permeability basin liner (natural and constructed), which covers the base of the entire facility, at a nominal thickness of at least 2 m. The low permeability basin liner has proven to be effective in minimizing seepage from the TSF as there have been no indications of adverse water quality from the TSF reporting to the groundwater monitoring wells (refer to Annual Reclamation Report for details).

- Embankment drainage provisions, which include foundation drains, upstream toe drains, and chimney, longitudinal and outlet drains. The embankment drains have been incorporated into the design of the TSF to facilitate drainage of the tailings mass, dewater the foundation soils, and to control the phreatic surface within the embankments.
- Seepage collection ponds located downstream of the Embankments. These ponds were excavated in low permeability soils and temporarily store water collected from the embankment drains and from local runoff.
- Instrumentation in the tailings, earthfill embankments, embankment foundations, and drains. This includes vibrating wire piezometers and slope inclinometers.
- A system of groundwater quality monitoring wells installed around the TSF.

2.3 QUALITY ASSURANCE/QUALITY CONTROL

Knight Piésold provided the Stage 6a design for the Tailings Embankments, prepared the Technical Specifications, provided technical assistance, and performed Quality Assurance/Quality Control (QA/QC) testing during the construction program. Key items addressed by Knight Piésold included:

- Foundation inspection and approval prior to fill placement
- Assessment of borrow material suitability
- Inspection of fill placement procedures
- In-situ testing of placed and compacted fill for moisture content and density
- Collection and testing of Control and Record samples, and
- Instrumentation monitoring.

Knight Piésold worked under the overall management and administration of MPMC. Lake Excavating Ltd. and MPMC completed the construction work at the TSF. The QA/QC procedures followed by Knight Piésold were similar to previous construction programs at the TSF. Control and Record samples were collected for laboratory testing during the construction program. The Control tests were carried out on materials collected from the borrow areas or from source locations to determine their suitability for use in the construction. Record tests were performed on materials after placement and compaction to document the level of workmanship achieved and to ensure that the design objectives were met. The Control and Record laboratory test results are presented in Appendix A.

2.4 STAGE 6A EARTHWORKS

2.4.1 General

Earthworks for the Stage 6a Tailings Storage Facility construction program comprised the following zones:

- Zone S
- Zone U
- Zone F
- Zone T
- Zone C, and
- Zone FT.

The fill materials are discussed in the following sections, and the material specifications are shown on Drawing 104.

2.4.2 Zone S

The Zone S material, which is used for the core zone for the TSF Embankments, is comprised of a locally borrowed, low permeability glacial till. The Zone S material for the Stage 6a construction program was sourced from Borrow Area 3, located downstream of the Main Embankment, and from a newly developed borrow located downstream of the Perimeter Embankment. The location of the borrow areas is shown on Drawings 102 and 220. The Control test results for the Zone S material are presented in Appendix A1 and summarized on Table 2.1. The results of the Control test particle size analyses on the Zone S material are shown on Figure 2.1.

The Zone S material was placed in maximum 300 mm thick horizontal lifts and compacted with a 10-tonne vibratory smooth drum. The compaction specification was 95 percent of the Standard Proctor Maximum Dry Density. Each lift of Zone S was tested and approved prior to the placement of the subsequent lift. Areas that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met. Material that did not meet the compaction requirements was removed from the embankment by pushing the unsuitable material upstream of the crest onto the tailings beach with a dozer.

Record tests on the compacted Zone S fill included the following:

- Moisture Content (ASTM D2216)
- Particle Size Distribution (ASTM D422)
- Laboratory Compaction (ASTM D698)
- Atterberg Limits (ASTM D4318)
- Field Density by Nuclear Methods (ASTM D2922), and
- Field Moisture Content by Nuclear Methods (ASTM D3017).

A total of nine Zone S Record samples were collected and tested during the Stage 6a construction program. The Record test results indicate that the well graded Zone S material is typically comprised of silt and sand with some gravel and some clay. The Record test results for the Zone S material are presented in Appendix A1 and summarized in Table 2.2. The gradation curves of the Zone S Record tests are shown on Figure 2.2. The moisture content of the Record Samples ranged from 8.9 to 13.6 percent, with an average of 10.7 percent. The Standard Proctor Maximum Dry Density ranged from 2,070 to 2,150 kg/m³, with an average of 2,096 kg/m³. The plastic limits ranged from 14.1 to 19.1 percent, with an average of 15.8 percent. The liquid limits ranged from 18.3 to 27.2 percent, with an average of 22.5 percent. The plasticity index ranged from 3.7 to 8.5 percent, with an average of 6.7 percent. The Zone S Record test results indicate that the Zone S material was within the specified limits for the material and was also consistent with the Zone S materials used in all previous construction programs.

An additional 1170 field density and moisture content tests were performed on the Zone S material using a nuclear densometer to assess the compacted density and moisture content. The compacted dry density ranged from 1990 to 2,244 kg/m³, with an average of 2,059 kg/m³. The

compacted moisture content ranged from 5.2 to 14.2%, with an average of 10.0%. The percent compaction, as compared to the average Standard Proctor Maximum Dry Density from the Control Record testwork, ranged from 95.0 to 107.1%, with an average of 98.1%. The compacted dry density results are shown on Figure 2.3, with the percent compaction results shown on Figure 2.4. The compacted moisture content results are shown on Figure 2.5, with the deviation from the average Standard Proctor Optimum Moisture Content results from the Control and Record testwork shown on Figure 2.6. The nuclear densometer results are presented in Appendix B.

2.4.3 Zone U

Zone U forms the upstream shell zone immediately adjacent to the Zone S core zone and provides the upstream support of the Zone S material required for modified centerline construction. Zone U was principally constructed using sand cells along the embankments. The sand cell construction process involved discharging tailings into cells constructed upstream of the embankment. The cells contained confining berms that had discharge culverts installed to allow for the water and the fine materials to exit the cells and flow into the TSF. The coarse tailings sand that settled out into the cells was constantly worked with a specialized dozer to distribute the tailings within the cells, to compact the sand, and to expedite the drainage of excess water through the culverts. Photographs showing the construction of the sand cells are included in Appendix E.

Lab testing was performed on three Zone U record samples to determine Particle Size Distributions (ASTM D422) and Maximum Dry Densities. The lab results are included in Appendix A3 and are summarized in Table 2.3. The Record tests were performed on Zone U material placed using the sand cell construction method. The results show that the Zone U material produced using the sand cell construction method was predominantly comprised of fine sand, with 17 to 45% fines. The gradation curves of the Zone U Record Tests are shown on Figure 2.7.

The Maximum Dry Densities of the Zone U Record Samples ranged from 1,660 to 1,690 kg/m³. Material specifications required that the Zone U material be compacted to 95% of the Maximum Dry Density, or approximately 1,600 kg/m³. Nuclear densometer tests performed on the Zone U material at various stages and elevations showed that the 95% compaction requirement was achieved for the Zone U material. The results of the nuclear densometer testing are included in Appendix B2. The compacted dry density ranged from 1,657 to 1,987 kg/m³, with an average of 1,792 kg/m³.

2.4.4 Zone F

The Zone F material forms the filter zone immediately downstream of Zone S core zone on all of the Embankments. The material used in Zone F was mine waste rock that was processed at the mill site using the primary crusher.

Zone F material was placed in maximum 600 mm thick lifts and was compacted with a ten tonne vibrating smooth drum.

Control and Record samples were collected and tested for Particle Size Analyses. A total of 10 control and 58 record tests were performed on Zone F samples during the Stage 6a construction program. The results of the Control and Record tests are shown in Figures 2.8 and 2.9 respectively. The Zone F material is typically comprised of sand and fine gravel, with trace (<10%) fines. A total of 6 of the 58 Record samples and 1 of the 10 Control samples were slightly coarser than specified for this material. This was not unexpected as the Zone F material is very sensitive to sampling method. Test results indicating that a small fraction of the material is slightly coarser than the specified limit have also been observed in previous construction programs where additional samples collected from stockpiles that appeared to be slightly coarse based on initial testing were found to be within the specified limits after further sampling and testwork was completed.

2.4.5 Zone T

Zone T is a transition zone immediately downstream of Zone F. The material used in Zone T was select rock fill from the Wight and Springer Pits. The waste rock was screened to remove the plus six-inch material prior to placement in the embankment. Zone T was placed in maximum 600 mm thick lifts and compacted with a ten tonne vibrating smooth drum roller.

A total of 32 Record Particle Size Analyses were performed during Stage 6a, and the results of these tests are shown in Figure 2.10. The Zone T material is typically comprised of gravel, with some sand and cobbles and trace (<10%) fines. All of the Zone T record test results fell inside the specified limits.

2.4.6 Zone C

Zone C forms the downstream shell zone of the embankments and is immediately downstream of Zone T. The Zone C material provides structural stability for the embankments as well as a large, trafficable surface for haul trucks to drive upon. It was comprised of coarse rock from the Wight and Springer Pit and Zone C, which was placed in maximum 2 m thick lifts and compacted with selective routing of the various trucks and construction equipment. No Particle Size Analyses were performed on Zone C material. The Zone C slope at the end of Stage 6a varied for each embankment, but on average was 1.4H:1V. Drawings 216 and 215 show that on both the Main and South Embankments the Zone C was overbuilt during the Stage 6a construction program. This will need to be carefully monitored during future construction programs so as to not adversely affect the overall cost of the TSF.

2.4.7 Zone FT

Zone FT material was placed on the prepared and approved original ground surface downstream of the embankments beneath the shell zone. Zone FT provides a filter relationship with the in-situ glacial till in the downstream foundations and provides a horizontal path for any seepage to drain freely. Zone F material meets the Zone FT particle size specifications and thus was used throughout the Stage 6a construction program.

Zone FT was placed in maximum 300 mm thick lifts and was compacted with a ten tonne vibrating drum roller.

2.5 INSTRUMENTATION AND MONITORING

2.5.1 Vibrating Wire Piezometers

2.5.1.1 General

Vibrating wire piezometers have been installed at the TSF along nine planes, designated as monitoring planes A to I. Monitoring planes A, B, C and E are located at the Main Embankment, monitoring planes D, G, and H are located at the Perimeter Embankment, and monitoring planes F and I are located at the South Embankment. A plan view of the piezometer planes is shown on Drawing 255, and they are shown in section on Drawings 256, 257, 258, and 259. The piezometers are grouped into tailings, foundation, fill and drain piezometers. The piezometers were read on a weekly basis during the Stage 6a construction program as defined in the Operation, Maintenance and Surveillance Manual. The results from each piezometer group are discussed below. The timeline plots for the piezometers are presented in Appendix C.

There are currently two gaps in the piezometer data. The first gap, which was from July 30, 2003 to September 2, 2004, was during the Care and Maintenance Period. This data was collected by MPMC but was accidentally misplaced. The second gap occurred from September 22, 2005 to April 30, 2006 and was due to a malfunctioning readout box connector cable and the accidental destruction or burying of piezometer cables during the Stage 4 construction program.

The following actions were implemented during the Stage 6a construction program to protect the piezometers.

- Steel protective covers were set-up to shield the piezometer readout boxes.
- The new piezometers that had not been extended to the read-out boxes were coiled and placed in five-gallon buckets. The locations were marked with large poles with fluorescent markings.

These measures proved to be effective as no piezometers were destroyed during the Stage 6a construction program. Photos of the protective covers and poles are found in Appendix E.

2.5.1.2 Tailings Piezometers

There are currently 14 functioning tailings piezometers, including three new piezometers installed in the tailings mass during the Stage 6a construction program. The tailings piezometers are typically installed close to the embankments and the pore pressures are sensitive to the location of the tailings pond in relation to the embankments. The pore pressures observed in the tailings piezometers at the Main Embankment have shown slight fluctuations during the Stage 6a construction program in response to the

development of the tailings beach and the subsequent re-location of the tailings pond away from the embankment. Timeline plots of the tailings piezometer data are included in Appendix C1.

2.5.1.3 Embankment Foundation Piezometers

There are currently 12 functioning embankment foundation piezometers. No additional embankment foundation piezometers were installed during the Stage 6a construction program. Artesian conditions are present in 3 of the 9 functioning foundation piezometers installed under the Main Embankment. Artesian conditions have previously been identified in the foundation of the Main Embankment and the piezometers installed in this area are used to confirm that pore pressures remain below the design threshold level of 6 metres above ground level (KP Ref. No. 1162/7-2). No unexpected high pore pressure increases were noted during the Stage 6a construction program with the artesian pressures ranging from surface to 3.37 m above ground. The artesian head values (above ground surface level) measured in September 2008 are shown on Table 2.4.

Timeline plots of the embankment foundation piezometers are included in Appendix C2. There are no concerns with the embankment foundation piezometers.

2.5.1.4 Embankment Fill Piezometers

There are currently 27 functioning embankment fill piezometers. No additional embankment fill piezometers were installed during the Stage 6a construction program. There have been no significant changes in the trends for most of the embankment fill piezometers. Piezometer A2-PE2-O3, which is located at the Main Embankment, showed a slight increase in pore pressures corresponding to fill placement during the Stage 6a construction program. This trend has been observed in the past with this piezometer and it is anticipated that the slightly elevated pore pressures will dissipate following the construction programs as they have previously.

Timeline plots of the embankment fill piezometer data are included in Appendix C3. There are no concerns with the embankment fill piezometers.

2.5.1.5 Drain Piezometers

There are currently 15 functioning drain piezometers, including two new piezometers installed during the Stage 6a construction program. The drain piezometers are installed in the foundation drains, chimney drain, upstream toe drains, and outlet drains.

The majority of the drain piezometers showed near-zero pore pressures, indicating that the drains are functioning as intended. Piezometer A1-PE1-04 showed an increase in pore pressures starting in approximately June 2006. This piezometer is located in the upstream toe drain at the Main Embankment and the increased pressures are a result of the tailings pond being in close proximity to the Main Embankment. The positive trend of the pore pressures coincides with the increased flow rates measured from the Main Embankment upstream toe drain. The pore pressures in piezometer A1-PE1-04 are

expected to dissipate once the tailings beach has been established in this area and the pond is located away from the embankment.

Timeline plots for the drain piezometers are shown in Appendix C4. There are no concerns with the embankment drain piezometers.

2.5.2 Slope Inclinometers

There are currently four functioning inclinometers installed downstream of the toe of the Main Embankment. No new inclinometers were installed during the Stage 6a construction program.

The results of the inclinometer readings indicate that there have not been any significant deviations measured in three of the inclinometers since their installation. However, inclinometer SI01-02 is showing slight deviations at an approximate depth of 10 m below original ground level in the lacustrine silts. This is being closely monitored by MPMC and Knight Piésold. Recommended action involves increasing the monitoring frequency of the inclinometers and increasing the current buttress elevation at the Main Embankment. Additional inclinometers may be installed to ensure a continuous record is maintained in the event that the current inclinometers are damaged while the buttress is expanded. The inclinometer data is presented in Appendix D.

2.5.3 Survey Monument Data

There are currently no survey monuments installed on the TSF embankment crests due to the ongoing construction of the TSF embankments.

2.5.4 Drain Flow Data

The upstream toe drain and foundation drains at the Main Embankment flow into the sump at the Main Embankment Seepage Collection Pond where the flows are measured. The upstream toe drain at the Perimeter Embankment drains into the Perimeter Embankment Seepage Collection Pond via a ditch. The flow rates are currently measured at the end of each of the pipes which exits into the concrete sump.

The Stage 6 design of the TSF includes the installation of an upstream toe drain at the South Embankment. The concrete encasement was installed as part of the Stage 6a construction program; the upstream toe drain will be completed in 2009. The lab results for the concrete strength testing are included in Appendix A6.

The water from the foundation drains and upstream toe drains is pumped back into the TSF. The flow rates for the Main and Perimeter Embankment upstream toe drains are shown on Figure 2.11. The flow rates for the foundation drains shown on Figure 2.12. The flows from the upstream toe drains fluctuate in response to the tailings deposition location and the tailings pond location. The flow from the Main Embankment upstream toe drain are typically in the range of 10 to 12 l/s with the flows from the Perimeter Embankment upstream toe drain being

approximately 3 l/s in September 2008. The flows from the upstream toe drains have remained relatively constant, with the total flow increasing due to the commissioning of the Perimeter Embankment upstream toe drain. The water flowing from the upstream toe drains was clear throughout the Stage 6a construction program.

The flows from foundation drains FD-1 to FD-5 at the Maine Embankment remained fairly constant during the Stage 6a construction program at less than 1 l/s. The flows from the foundation drains were clear. The flows at the ME Corner foundation drain have decreased due to the development of a tailings beach in this area and are typically less than 1 l/s.

Samples from the foundation and the upstream toe drains are collected by MPMC for water quality testing. The results are available from MPMC and are reported in the Annual Environmental Reports.

2.6 DESIGN MODIFICATIONS

Knight Piésold Ltd. employs a strict procedure for making design modifications (changes or substitutions) in the field. All design change requests are submitted in writing by the Resident Engineer to the Knight Piésold Ltd. Vancouver Office for review and evaluation.

The design modifications for the Stage 6a construction program included the following:

The configuration of the Zone S, Zone F and Zone T was modified at the request of MPMC. The approved design is shown on Drawings and involves constructing the filter zones at a flatter slope to facilitate the placement of the filter materials downstream of the Zone S material. The design filter gradation requirements for the embankments were not affected by the design change.

2.7 WATER MANAGEMENT

The TSF is required to have sufficient live storage capacity for containment of storm water runoff from the 72-hour PMP volume of approximately 1,100,000 m³ at all times. The 72-hour PMP allowance is in addition to regular inflows from other precipitation runoff, including the spring freshet. The runoff from the waste dumps is currently being routed to the Perimeter Embankment Seepage Collection Pond via a ditch constructed in 2008. Water from the Perimeter Embankment Seepage Collection Pond is then pumped to the TSF. The total freeboard requirement for the TSF is approximately 1.4 m. The tailings pond elevation is monitored on a regular basis to ensure that the stormwater and freeboard requirements are not infringed upon during operations.

SECTION 3.0 - SITE INVESTIGATION PROGRAMS

A drilling program was conducted in May 2008 at the Mount Polley Mine to investigate a potential borrow area located downstream of the Perimeter Embankment. A sonic drill rig operated by the Mud Bay Drilling Company was contracted to conduct the overburden drilling and 11 holes were completed across the borrow area. A Knight Piésold engineer was on site to log and sample the overburden.

The sonic drill rig utilizes high frequency sonic vibrations to "cut" through overburden and rock without requiring the use of water for cooling the drill bits or to facilitate the movement of drill rods through the overburden. This style of drilling allows for continuous overburden coring with near 100% recovery.

Eleven drillholes spaced approximately 200 m apart were completed to depths of 11 m to 24 m. A summary of the drillholes is shown on Table 3.1. The location of the drillholes is shown on Figure 3.1.

Three main soil units were identified in the proposed borrow area:

- **Glacial Till:**
 - The glacial till is generally comprised of sandy silt to silty sand, with trace to some clay and trace to some gravel. The till is typically moist, very dense, highly plastic, poorly sorted and massive. The till varies in colour from brown to grey-brown to grey. The till is a suitable construction material for the embankment Zone S core.
- **Sand and Gravel:**
 - Well sorted sand and gravel that has low plasticity, is very compact and dry.
- **Lacustrine Sediments:**
 - The lacustrine sediments typically occur as poorly sorted fine sands and silts with trace clay. They have low to moderate plasticity and are typically moist to wet, very dense and massive. The lacustrine sediments occurred as thin lenses within the till units, or as thick deposits underlying the till.

The overburden logs for each drillhole are included in Appendix F.

Geologic sections of the borrow area located downstream of the Perimeter Embankment are shown on Figures 3.2 to 3.4.

SECTION 4.0 - SUMMARY AND RECOMMENDATIONS

Stage 6a of the Mount Polley Mine Tailings Storage Facility was constructed between May 2008 and October 2008. The Stage 6a construction program involved raising the TSF embankments to an elevation of 954 m, a 3 m increase in elevation from the Stage 5 crest of 951 m.

The Stage 6a construction program involved placing the following materials in the TSF Embankments.

- Zone S: Core zone - fine grained glacial till.
- Zone U: Upstream shell zone – produced from coarse tailings in sand cells, or from hauling sand from a local borrow area.
- Zone F: Filter, drainage zones, and chimney drain - processed sand and gravel.
- Zone T: Transition filter zone - select well-graded fine-grained rockfill.
- Zone C: Downstream shell zone – rockfill.
- Zone FT: Filter layer above the downstream foundation till- sand from local borrow area.

Technical supervision of the work by Knight Piésold included QA/QC testing and monitoring the existing vibrating wire piezometers and inclinometers. The QA/QC component involved collecting and testing Record and Control samples, as well as testing the compacted fill materials using a nuclear densometer. The results of the QA/QC testwork indicate that the construction fill materials were placed and compacted within the required material specifications and were in accordance with the Stage 6a design of the TSF.

An additional five vibrating wire piezometers (VWP) were installed during the Stage 6a construction program, bringing the number of operating piezometers in the TSF to 68. The piezometers were measured on a weekly basis using a VWP Indicator readout box. The inclinometers were measured twice a month using a Slope Indicator inclinometer probe. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers and there were no significant displacements measured in the inclinometers during the construction program. However, inclinometer SI01-02 is showing slight deviations at an approximate depth of 10 m below ground in the lacustrine silts. This is being closely monitored by MPMC and Knight Piésold. Recommended action involves increasing the monitoring frequency of the inclinometers to weekly, expansion of the current buttress at the Main Embankment, and possibly installing additional inclinometers to ensure a continuous record is maintained in the event that the current inclinometers are damaged while the buttress is expanded.

Surplus site water is currently being stored in the Tailings Storage facility. The water management plan and water balance should be updated on a regular basis to remain current with the mine plan. Runoff from the waste dumps is currently being routed to the TSF, adding to the volume of water being stored in the TSF. The TSF is required to have sufficient live storage capacity for containment of storm water runoff from the 72-hour PMP volume of 1,070,000 m³ at all times. The 72-hour PMP allowance is in addition to regular inflows from other precipitation runoff, including the spring freshet. The total freeboard requirement for the TSF is approximately 1.4 m. The tailings pond elevation must continue to be monitored on a regular basis to ensure that the stormwater and freeboard requirements are not infringed upon during operations.


SECTION 5.0 - CERTIFICATION

This report was prepared, reviewed and approved by the undersigned.

Prepared:



Mark Smith, E.I.T.
Staff Engineer



Reviewed:

Les Galbraith, P.Eng.
Senior Engineer

Approved:



Ken Brouwer, P.Eng.
Managing Director

This report was prepared by Knight Piésold Ltd. for the account of Mount Polley Mining Corporation. The material in it reflects Knight Piésold's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, is the responsibility of such third parties. Knight Piésold Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions, based on this report. This numbered report is a controlled document. Any reproductions of this report are uncontrolled and may not be the most recent revision.

TABLE 2.1

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
STAGE 6A CONSTRUCTION PROGRAM
ZONE S CONTROL SAMPLES - SUMMARY

Print Jun/04/09 11:08:04

Sample ID	Atterberg Limits			MC	Particle Size Distribution (%Passing)				Standard Proctor				MC
	LL (%)	PL (%)	PI (%)		Gravel >#4 (%)	Sand #4 to #200 (%)	Silt #200 to 0.002 (%)	Clay < 0.002 (%)	Uncorrected Max. D.D. (kg/m3)	Opt. M.C (%)	Corrected Max. D.D. (kg/m3)	Opt. M.C (%)	
C-S6-ZS-01/08	19.1	14.0	5.1	10.8	21	31	42	6	2040	10.5	2140	8.5	2.3
C-S6-ZS-02/08	18.2	13.0	5.2	9.9	8	37	52	3	2040	10.0	2080	9.5	0.4
C-S6-ZS-03/08	23.0	13.9	9.1	11.0	12	28	38	17	2010	11.5	2070	10.5	0.5
C-S6-ZS-04/08	16.8	13.9	2.9	8.8	9	41	39	11	2050	10.0	2090	9.0	-0.2
C-S6-ZS-05/08	21.0	13.3	7.7	10.9	15	39	32	11	2020	9.5	2100	8.0	2.9
C-S6-ZS-06/08	24.0	16.7	7.3	9.5	25	37	26	12	2020	11.0	2160	8.5	1.0
C-S6-ZS-07/08	23.5	14.4	9.1	12.2	22	34	30	14	1900	13.0	2010	10.5	1.7
MEAN	20.8	14.2	6.6	10.4	16	35	37	11	2011	10.8	2093	9.2	1.2
MAXIMUM	24.0	16.7	9.1	12.2	25	41	52	17	2050	13.0	2160	10.5	2.9
MINIMUM	16.8	13.0	2.9	8.8	8	28	26	3	1900	9.5	2010	8.0	-0.2

M:\110100001\23\4\Data\S6a Field comp Dwnld\S6a\F06 - Zone S Soil Testing\TABLE 2.1.xls\TABLE 2.1

0	14APR09	ISSUED WITH REPORT V4101-1123-1	JIM	MAGS	L/J
REV	DATE	DESCRIPTION	PREP	CHKD	APPD

TABLE 2.2

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE

STAGE 6A CONSTRUCTION PROGRAM
ZONE S RECORD SAMPLES - SUMMARY

Print Jun/04/09 11:09:53

Sample ID	Atterberg Limits			MC	Particle Size Distribution (%Passing)				Standard Proctor				MC
	LL (%)	PL (%)	PI (%)	M.C. (%)	Gravel >#4 (%)	Sand #4 to #200 (%)	Silt #200 to 0.002 (%)	Clay < 0.002 (%)	Uncorrected Max. D.D. (kg/m3)	Opt. M.C (%)	Corrected Max. D.D. (kg/m3)	Opt. M.C (%)	Deviation from Optimum (%)
R-S6-ZS-01/08	21.4	14.4	7.0	9.8	13	32	39	16	2010	9.0	2080	8.0	1.8
R-S6-ZS-02/08	22.2	14.1	8.1	9.7	14	31	41	14	2000	11.0	2080	9.5	0.2
R-S6-ZS-03/08	25.8	19.1	6.7	11.6	22	28	40	10	1940	12.5	2070	10.0	1.6
R-S6-ZS-04/08	27.2	18.7	8.5	13.8	20	33	38	9	2030	11.0	2140	9.0	4.8
R-S6-ZS-05/08	18.3	14.6	3.7	8.9	11	38	37	14	2010	9.0	2070	8.0	0.9
R-S6-ZS-06/08	21.8	14.1	7.7	11.1	12	39	37	12	2010	11.0	2080	9.5	1.6
R-S6-ZS-07/08	22.3	16.1	6.2	10.7	25	31	39	5	2020	11.0	2150	8.5	2.2
R-S6-ZS-08/08	22.0	14.9	7.1	10.9	18	38	31	13	1990	11.0	2070	9.5	1.4
R-S6-ZS-09/08	21.5	16.0	5.5	10.2	16	36	37	11	2040	10.5	2120	9.0	1.2
MEAN	22.5	15.8	6.7	10.7	16.8	34.0	37.7	11.6	2006	10.7	2096	9.0	1.7
MAXIMUM	27.2	19.1	8.5	13.8	25.0	38.7	41.0	16.0	2040	12.5	2150	10.0	4.8
MINIMUM	18.3	14.1	3.7	8.9	11.0	28.0	31.0	5.0	1940	9.0	2070	8.0	0.2

M:\110\100001\23\A\Data\S6a Field comp Dwnld\S6a\F06 - Zone S Soil Testing\TABLE 2.2.xls\TABLE 2.2

0	14APR09	ISSUED WITH REPORT VA101-1G3-1	JIM	MACS	LIG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

TABLE 2.3

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE

STAGE 6A CONSTRUCTION PROGRAM
ZONE U RECORD SAMPLES - SUMMARY

Print Jun/04/09 11:18:31

Sample ID	Atterberg Limits			MC	Particle Size Distribution (%Passing)				Standard Proctor				MC
	LL (%)	PL (%)	PI (%)		Gravel >#4 (%)	Sand #4 to #200 (%)	Silt #200 to 0.002 (%)	Clay < 0.002 (%)	Uncorrected Max. D.D. (kg/m3)	Opt. M.C (%)	Corrected Max. D.D. (kg/m3)	Opt. M.C (%)	
R-S6-ZU-01/08	N/A	N/A	N/A	N/A	0	83	17		N/A	N/A	N/A	N/A	N/A
R-S6-ZU-02/08	N/A	N/A	N/A	N/A	0	80	20		1690	16.0	N/A	N/A	N/A
R-S6-ZU-03/08	N/A	N/A	N/A	N/A	0	55	45		1660	17.0	N/A	N/A	N/A
MEAN	N/A	N/A	N/A	N/A	0	73	27		1675	16.5	N/A	N/A	N/A
MAXIMUM	N/A	N/A	N/A	N/A	0	83	45		1690	17.0	N/A	N/A	N/A
MINIMUM	N/A	N/A	N/A	N/A	0	55	17		1660	16.0	N/A	N/A	N/A

M:\1101100001123\AData\S6a Field comp Dwnld\S6aF07 - Zone FT, T, C, U Soil Testing\TABLE 2.3.xls\TABLE 2.3

0	14APR09	ISSUED WITH REPORT VA109-123-1	JM	MACS	LUG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

TABLE 2.4

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY PROJECT
TAILINGS STORAGE FACILITY
MAIN EMBANKMENT FOUNDATION PIEZOMETERS**

Print Jun/04/09 11:22:03

Piezometer	Piezometer Elevation (m)	Surface Elevation (m)	Sept 2008 Pressure Elevation (m)	Sept 2008 Artesian Pressure (m)
A2-PE2-01	903.68	912.67	No Longer Functioning	-
A2-PE2-02	909.77	912.67	No Longer Functioning	-
A2-PE2-06	898.01	912.91	No Longer Functioning	-
A2-PE2-07	902.81	912.91	915.91	3.00
A2-PE2-08	907.56	913.36	912.49	-0.87
B2-PE1-03	914.05	915.55	915.55	0.00
B2-PE2-01	901.98	916.98	No Longer Functioning	-
B2-PE2-02	909.51	916.98	920.35	3.37
B2-PE2-06	914.59	916.89	No Longer Functioning	-
C2-PE1-03	912.59	-	No Longer Functioning	-
C2-PE2-02	910.53	915.71	916.64	0.93
C2-PE2-06	906.84	915.99	914.82	-1.17
C2-PE2-07	912.29	915.99	No Longer Functioning	-
C2-PE2-08	914.03	915.99	914.37	-1.62
D2-PE2-02	927.32	930.92	931.15	0.23
E2-PE2-01	914.21	918.81	917.19	-1.62
E2-PE2-02	909.66	918.81	916.48	-2.33

M:\1\01\00001\23\A\Data\S6a Field comp Dwnld\S6a\F09 - Piezometer Readings\[Table2.4.xls]Table 2.4

0	14APR'09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHKD	APP'D

TABLE 3.1

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLY MINE**

**BORROW AREA SITE INVESTIGATION
DRILLHOLE SUMMARY**

Print Jun/04/09 11:23:58


Hole ID	Northing	Easting	Elevation (m)	Depth (m)	Glacial Till Thickness (m)
KP08-01	5,819,445	595,951	935	19.2	19
KP08-02	5,819,292	596,125	935	14.6	10.4
KP08-04	5,819,414	596,269	920	20.7	15
KP08-06	5,819,131	596,297	937	13.1	5.2
KP08-08	5,819,276	596,451	918	17.7	11.6
KP08-09	5,819,617	596,070	921	14.6	8.5
KP08-11	5,819,744	595,835	924	8.5	-
KP08-12	5,819,605	595,741	933	23.8	12.8
KP08-14	5,819,739	595,544	931	20.1	>20
KP08-15	5,819,880	595,608	925	20.7	8.9
KP08-16	5,819,663	595,778	930	11.6	4.3


M:\1101\00001\23\A\Data\Borrow Area Site Investigation - May 2008\Table 1.0 r0 - Drillhole List.xls\Drillholes


NOTES:


1. TILL THICKNESSES ARE CUMULATIVE THICKNESSES FOR ALL TILL UNITS ENCOUNTERED IN THE HOLE.


0	14APR'09	ISSUED WITH REPORT VA101-1/23-1	GM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D


























0	14APR09	ISSUED WITH REPORT	JIM	MACS	LIG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE T RECORD SAMPLES PARTICLE SIZE ANALYSIS	
Knight Piésold CONSULTING	P/A NO. VA101-1/23 REF NO. 1
FIGURE 2.10	



0		14APR09	ISSUED WITH REPORT		JIM	MACS	LJG
REV	DATE	DESCRIPTION		PREP'D	CHK'D	APP'D	
0							

ME East Outlet

ME West Outlet

Total Flow

Pond Level


ME East Outlet

ME West Outlet

Total Flow

Pond Level

MOUNT POLLEY MINING CORPORATION		P/A NO. VA101-1/23	REF NO. 1	REV 0
MOUNT POLLEY MINE				
UPSTREAM TOE DRAIN FLOWS				
Knight Piésold CONSULTING		FIGURE 2.11		



MOUNT POLLEY MINING CORPORATION			
MOUNT POLLEY MINE			
FOUNDATION DRAIN FLOWS			
Knight Piésold CONSULTING		P/A NO. VA101-1/23	REF NO. 1
		FIGURE 2.12	
		REV 0	

REV	DATE	ISSUED WITH REPORT	DESCRIPTION	JIM	MACS	LUG
0	14APR09					
				PREP'D	CHK'D	APP'D

X:\REF FILES\topo\01 Features IMAGE FILES\img-polley-ar03



DRILLHOLE LOCATIONS			
ID	NORTHING (m)	EASTING (m)	ELEVATION (m)
KP08-01	5 819 445	595 951	935
KP08-02	5 819 292	596 125	935
KP08-04	5 819 414	596 269	920
KP08-06	5 819 131	596 297	937
KP08-08	5 819 276	596 451	918
KP08-09	5 819 617	596 070	921
KP08-11	5 819 744	595 835	924
KP08-12	5 819 605	595 741	933
KP08-14	5 819 739	595 544	931
KP08-15	5 819 880	595 608	925
KP08-16	5 819 663	595 778	930

LEGEND:
★ KP08-04 Proposed drill

SCALE 100 50 0 100 200 300 400 500 m

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

BORROW AREA SITE INVESTIGATION
BOREHOLE LOCATIONS

Knight Piesold
CONSULTING

P/A NO.
VA101-1/23


REF. NO.
1

FIGURE
FIGURE 3.1

REV.
0

0	14APR09	ISSUED WITH REPORT	GH	AN	LJG	LJG
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHKD	APPD

SAVED: H:\101\00001\23\VA101-1\23\Fig3.1.dwg PRINTED: 04/02/09 11:27:12 AM, Layout1, Imagover
VANCOUVER B.C.



1 SECTION
Fig.1 HORIZONTAL: SCALE A
VERTICAL: SCALE B

NOTES:
1. DIMENSIONS ARE IN METRES UNLESS NOTED.

- LEGEND
- SAND AND GRAVEL
 - SAND
 - SILT AND CLAY
 - GLACIAL TILL
 - EOH END OF HOLE



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

BORROW AREA SITE INVESTIGATION
BORROW AREA SECTION 1

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF. NO.
1

FIGURE
FIGURE 3.2

REV.
0






0	14APR09	ISSUED WITH REPORT	GH	AN	LJG	LJG
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHKD	APPD




NOTES:

1. DIMENSIONS ARE IN METRES UNLESS NOTED.

LEGEND




-  SAND AND GRAVEL
-  SAND
-  SILT AND CLAY
-  GLACIAL TILL
-  EOH END OF HOLE

2 SECTION
Fig.1 HORIZONTAL: SCALE A
VERTICAL: SCALE B



MOUNT POLLEY MINING CORPORATION			
MOUNT POLLEY MINE			
BORROW AREA SITE INVESTIGATION BORROW AREA SECTION 2			
Knight Piésold CONSULTING	PIA NO. VA101-1/23	REF. NO. 1	REV. 0
	FIGURE 3.3		






0	14APR09	ISSUED WITH REPORT	GH	AN	LJG	LJG
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHKD	APPD



NOTES:

1. DIMENSIONS ARE IN METRES UNLESS NOTED.

LEGEND

-  SAND AND GRAVEL
-  SAND
-  SILT AND CLAY
-  GLACIAL TILL
-  EOH END OF HOLE

3 SECTION
Fig.1 HORIZONTAL: SCALE A
VERTICAL: SCALE B



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**BORROW AREA SITE INVESTIGATION
BORROW AREA SECTION 3**

Knight Piésold
CONSULTING

PIA NO.
VA101-1/23


REF. NO.
1

FIGURE
FIGURE 3.4

REV.
0

0	14APR09	ISSUED WITH REPORT	GH	AN	LJG	LJG
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHKD	APPD

XREF FILE : Topo2004 Features Stage6_Plan IMAGE FILE(S):




Scale 400 0 400 800 1200 1600 2000 m

NOTES

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography from 2004 flyover. UTM, NAD83, ZONE 10.
3. Drawing is for reference only.

DISCLAIMER -
THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.



Knight Piesold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 6a TAILINGS EMBANKMENT
OVERALL SITE PLAN

PROJECT/ASSIGNMENT NO. VA101-1/18
DRAWING NO. 100
REVISION 1

1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS			REVISIONS			

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS				REVISIONS				

\\NF01\01\00001\18\VA\Area\Drawn\102\102_6/3/2009 9:13:04 AM PRINTED: 6/19/2009 4:27:32 PM Layout1, untagged



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83


NOTES:

- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 2004 flyover. UTM, NAD83, Zone 10.
- Stage 6a crest El. 954.

DRG. NO.	DESCRIPTION
220	T.S.F. - STAGE 6a PERIMETER EMBANKMENT - PLAN
210	T.S.F. - STAGE 6a MAIN EMBANKMENT - PLAN
230	T.S.F. - STAGE 6a SOUTH EMBANKMENT - PLAN AND SECTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION
REVISIONS		

REV.	DATE	DESCRIPTION
1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING
REVISIONS		



Knight Piésold
CONSULTING


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 6a TAILINGS EMBANKMENT
GENERAL ARRANGEMENT









PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	102	1

ZONE S




ZONE T and ZONE C




ZONE	MATERIAL TYPE	LOCATION	PLACEMENT & COMPACTION REQUIREMENTS
	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
	Rock	Shell Zone	Placed and spread in maximum 2000 mm thick layers and compacted by selective routing of mine haul trucks.
	Rock	Transition Zone/ Confining Berm	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
	Sand	Downstream Foundation	Placed and spread in maximum 300 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
	Select Fill	Upstream Toe	Placement and compaction requirements to be determined based on material selection.
	Select Coarse Rockfill	Upstream Toe	Placed to establish a firm foundation for subsequent fill placement.
	Drainage Gravel	Drains	Placed around drainage pipes and wrapped with geotextile.

ZONE F AND ZONE FT



ZONE U



235/236	STAGE 6a - SOUTH EMBANKMENT - SECTIONS
225/226	STAGE 6a - PERIMETER EMBANKMENT - SECTIONS AND DETAILS
215/216	STAGE 6a - MAIN EMBANKMENT - SECTIONS AND DETAILS
240	STAGE 6a UPSTREAM TOE DRAIN - SECTIONS AND DETAILS


2	19MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	104	2

REF FILE : IMAGE FILE(S):

SAVED: M:\01\00001\18\A\Acad\Draws\104\104. PRINTED: 6/17/2009 3:18:25 PM, Layout1, tmacgown



LEGEND:
SI01-3 Existing Inclinometer

- NOTES:**
- 1. Topography from 2004 flyover
 - 2. All dimensions in millimetres and elevations in metres, unless noted otherwise.

DISCLAIMER

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT EDITION OF THIS DRAWING.

PROFESSIONAL
OF
BRITISH
ENGINEER

25493


20/09

Knight Piesold CONSULTING		
MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
TAILINGS STORAGE FACILITY STAGE 6a MAIN EMBANKMENT PLAN		
PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	210	2

230	STAGE 6a SOUTH EMBANKMENT - PLAN
220	STAGE 6a PERIMETER EMBANKMENT - PLAN
215	STAGE 6a MAIN EMBANKMENT - SECTION
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	ZJS
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



DETAIL A/215

NOTES:

1. For material specifications and legend see Drg. 104.
2. All dimensions in millimeters and elevations in meters, unless noted otherwise.




XREF FILE : IMAGE FILE(S):


215	STAGE 6a - MAIN EMBANKMENT - SECTION
210	STAGE 6a - MAIN EMBANKMENT - PLAN
104	STAGE 6a - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
0	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

<p align="center">- DISCLAIMER -</p> <p>THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.</p>		<p align="center">Knight Piesold CONSULTING</p>	
		<p align="center">MOUNT POLLEY MINING CORPORATION</p>	
		<p align="center">MOUNT POLLEY MINE</p>	
		<p align="center">TAILINGS STORAGE FACILITY STAGE 6a MAIN EMBANKMENT DETAIL</p>	
PROJECT/ASSIGNMENT NO.		DRAWING NO.	REVISION
VA101-1/18		216	1






EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

NOTES:

- Topography from 2004 flyover.
- All dimensions in millimetres and elevations in metres, unless noted otherwise.



REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	JY	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB

DISCLAIMER

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

PROFESSIONAL ENGINEER
25493
JULY 22/09
LUMBER

Knight Piesold
CONSULTING


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 6a PERIMETER EMBANKMENT
PLAN

PROJECT/ASSIGNMENT NO. VA101-1/18
DRAWING NO. 220
REVISION 2

XREF FILE: Topo2004; Features; Stage6_Plan IMAGE FILE(S):



SECTION 1/220



NOTES:

1. For material specifications and legend see Drg. 104.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.

226	STAGE 6a - PERIMETER EMBANKMENT - DETAIL
220	STAGE 6a - PERIMETER EMBANKMENT - PLAN
104	STAGE 6a - MATERIAL SPECIFICATIONS
ORG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

KNIGHT PIESOLD CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY

STAGE 6a - PERIMETER EMBANKMENT SECTION

PROJECT/ASSIGNMENT NO. **VA101-1/18**

DRAWING NO. **225**

REVISION **2**


PROFESSIONAL ENGINEER

J. GALBRAITH

25493

BRITISH COLUMBIA

SEP 20 2009



DETAIL A/225

- NOTES:
- For material specifications and legend see Drg. 104.
 - All dimensions in millimeters and elevations in meters, unless noted otherwise.



225	STAGE 6a - PERIMETER EMBANKMENT - SECTION
220	STAGE 6a - PERIMETER EMBANKMENT - PLAN
104	STAGE 6a - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
0	07MAY'07	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

PROFESSIONAL
L.J. GALBRAITH
25493
ENGINEER

Knight Piesold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE



TAILINGS STORAGE FACILITY
STAGE 6a PERIMETER EMBANKMENT
DETAIL

PROJECT/ASSIGNMENT NO.
VA101-1/18

DRAWING NO.
226

REVISION
1

XREF FILE : Topo2004: Features: SL & Plan: JFC: Stage6_Plan IMAGE FILE(S):




NOTES:

1. Topography from 2004 flyover.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
235/236	STAGE 6a SOUTH EMBANKMENT - SECTIONS							
220	STAGE 6a PERIMETER EMBANKMENT - PLAN							
210	STAGE 6a MAIN EMBANKMENT - PLAN							
104	STAGE 6a TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS							


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	1/13
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	1/13
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB



Knights Piesold CONSULTING		
MOUNT POLLEY MINE CORPORATION		
MOUNT POLLEY MINE		
TAILINGS STORAGE FACILITY STAGE 6a SOUTH EMBANKMENT PLAN		
PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	230	2


SWED: M:\01\0000118\VA\Acad\Draws\230\230.dwg 6/17/2009 9:24:11 AM PRINTED: 6/17/2009 3:21:38 PM Layout1: Unsupervised



SECTION $\frac{1}{230}$

NOTES:


1. For material specifications and legend see Drg. 104.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.




236	STAGE 6a SOUTH EMBANKMENT - SECTION 2
230	STAGE 6a SOUTH EMBANKMENT - PLAN
104	STAGE 6a TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						


2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
1	07MAY'08	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						




Knight Piésold CONSULTING		
MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
TAILINGS STORAGE FACILITY STAGE 6a SOUTH EMBANKMENT SECTION 1		
PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	235	2




TYPICAL SECTION OF UPSTREAM TOE DRAIN
Scale A



SECTION 2
UPSTREAM TOE DRAIN TO
OUTLET DRAIN CONNECTION
Scale C





SECTION 1 - FILTER DIAPHRAGM
Scale A



DETAIL A - OUTLET DRAIN
CONCRETE ENCASEMENT REINFORCEMENT DETAILS
Scale B

NOTES

- Concrete strength: Type C30-20 (30 MPa with 20 mm course aggregate).
- Minimum concrete cover 40mm.
- Reinforcement steel to CSA G30.18 Grade 400R.
- All dimensions in millimetres and elevations in metres, unless noted otherwise.
- For material specifications and legend see Drg. 104.



Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 6a - SOUTH EMBANKMENT
UPSTREAM TOE DRAIN
SECTIONS AND DETAILS

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	240	2


DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
220	STAGE 6a PERIMETER EMBANKMENT - PLAN						
REFERENCE DRAWINGS				REVISIONS			

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	TAM	BB	KJB
1	23JUL'07	ISSUED FOR CONSTRUCTION	LJG	TAM	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D



NOTES


1. Topography from 2004 Flyover
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.



259	STAGE 6a INSTRUMENTATION - SOUTH EMB. - PLANES F & I
258	STAGE 6a INSTRUMENTATION - PERIMETER EMB. - PLANES D, G & H
257	STAGE 6a INSTRUMENTATION - MAIN EMB. - PLANES C & E
256	STAGE 6a INSTRUMENTATION - MAIN EMB. - PLANES A & B
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

0	05MAR'08	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	WAL	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						




Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 6a - INSTRUMENTATION
PLAN VIEW OF PIEZOMETER PLANES

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	255	0






LEGEND

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)

- A2-PE2-03 Installed Piezometer
- (A2-PE2-06) Piezometer no longer functioning

NOTE:

1. Piezometer pore pressures used to estimate phreatic surface.



Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE




TAILINGS STORAGE FACILITY
STAGE 6a — INSTRUMENTATION
MAIN EMBANKMENT
PLANES A AND B

PROJECT/ASSIGNMENT NO. VA101-1/18
DRAWING NO. 256
REVISION 0

DRG. NO.	DESCRIPTION
259.	STAGE 6a INSTRUMENTATION — SOUTH EMB. — PLANES F AND I
258	STAGE 6a INSTRUMENTATION — PERIMETER EMB.—PLANES D, G & H
257	STAGE 6a INSTRUMENTATION — MAIN EMB. — PLANES C AND E
255	TSF-STAGE 6a-INSTRUMENTATION-PLAN VIEW OF PIEZOMETER PLANES

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	JY	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	JY	BB	KJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB



LEGEND

- Plane I.D. (A, B etc.)
- Area (0—Tailings, 1—Drain, 2—Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1—Low, 2—High)
- Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)
- A2-PE2-03 ▲ Installed Piezometer
- (D2-PE2-01) ▲ Piezometer no longer functioning




XREF FILE: NAME FILE(S):


259	STAGE 6a INSTRUMENTATION — SOUTH EMB. — PLANES F AND I
257	STAGE 6a INSTRUMENTATION — MAIN EMB. — PLANES C AND E
256	STAGE 6a INSTRUMENTATION — MAIN EMB. — PLANES A AND B
255	TSF—STAGE 6a—INSTRUMENTATION—PLAN VIEW OF PIEZOMETER PLANES
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						


1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	JY	BB	LJS
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



Knight Piésold CONSULTING		
MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
TAILINGS STORAGE FACILITY STAGE 6a — INSTRUMENTATION PERIMETER EMBANKMENT PLANES D, G AND H		
PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	258	1



PLANE F/255



PLANE I/255

LEGEND

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)
- A2-PE2-03 ▲ Installed Piezometer
- (F2-PE2-01) ▲ Piezometer no longer functioning




XREF FILE : IMAGE FILES:

258	STAGE 6a INSTRUMENTATION - PERIMETER EMB.-PLANES D, G & H
257	STAGE 6a INSTRUMENTATION - MAIN EMB. - PLANES C AND E
256	STAGE 6a INSTRUMENTATION - MAIN EMB. - PLANES A AND B
255	TSF-STAGE 6a-INSTRUMENTATION-PLAN VIEW OF PIEZOMETER PLANES

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS				REVISIONS				

1	16MAR'09	AS BUILT FOR STAGE 6a CONSTRUCTION	LJG	JY	BB	YJB
0	08JUN'07	ISSUED FOR STAGE 6 PERMITTING	LJG	JY	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REVISIONS						
-----------	--	--	--	--	--	--



Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 6a - INSTRUMENTATION
SOUTH EMBANKMENT
PLANES F AND I

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/18	259	1

APPENDIX A

LABORATORY TEST RESULTS

Appendix A1	Zone S Control
Appendix A2	Zone S Record
Appendix A3	Zone U Record
Appendix A4	Zone F Record
Appendix A5	Zone T Record
Appendix A6	South Embankment Concrete Encasement – Concrete Strength Test Results

APPENDIX A1

ZONE S CONTROL

(Pages A1-1 to A1-35)

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 1 DATE RECEIVED 2008.May.22 DATE TESTED 2008.May.23 DATE SAMPLED 2008.May.12

SUPPLIER Borrow Area
 SOURCE C-S6-ZS-01/08
 SPECIFICATION
 MATERIAL TYPE TILL


SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		100.0	
2"	50 mm		97.7	
1 1/2"	37.5 mm		96.4	
1"	25 mm		93.3	
3/4"	19 mm		90.8	
1/2"	12.5 mm		87.3	
3/8"	9.5 mm		85.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	81.4	
No. 10	2.00 mm	77.1	
No. 20	850 µm	72.9	
No. 40	425 µm	68.6	
No. 60	250 µm	63.7	
No. 100	150 µm	58.4	
No. 200	75 µm	50.1	

COMMENTS



GEO-NORTH ENGINEERING LTD.

1301 Kelliher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis


Client: Mount Polley Mining Corp.		Date: May 29, 2008	
Project Name: MPCP - Stage 6		Project #: K-2585	
Source/Location: C-S6-ZS-01/08		Type: TILL	
Sample #:	Test #:	Hole #:	Depth:
Sampled By: Client		Checked By: NK	
Date Sampled: 05.12.08		Date Tested: 05.26.08	

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis				
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.
Tare No.				38.1				10		50.0	100.0	77.1
Wet Wt. & Tare			1210.8	25.4				20	4.1	45.9	91.8	70.8
Dry Wt. & Tare			1109.8	19.0				40	3.4	42.5	85.0	65.5
Water Wt.			101.0	12.5				60	3.2	39.3	78.6	60.6
Tare Wt.			180.1	9.5				100	3.5	35.8	71.6	55.2
Wt. Of Dry Soil			929.7	4.75				200	5.2	30.6	61.2	47.2
Moisture Content %			10.9	10	SEE WASHED SIEVE			Pan	30.6			
Dry Wt. Of Sample from Initial Moisture								Total	50.0			
								Unwashed Wt. =				
								Tare				
								Wt. Passing #200 =				

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (% #10)
50.0	0.771	0.5	32.0	21.0	0.01348	25.5	12.1	4.917	0.066	51.0	39.3
50.0	0.771	1	30.0	21.0	0.01348	23.5	12.4	3.524	0.048	47.0	36.2
50.0	0.771	2	26.0	21.0	0.01348	19.5	13.1	2.557	0.034	39.0	30.1
50.0	0.771	4	24.0	21.0	0.01348	17.5	13.4	1.831	0.025	35.0	27.0
50.0	0.771	8	21.5	21.0	0.01348	15.0	13.8	1.314	0.018	30.0	23.1
50.0	0.771	15	17.0	21.0	0.01348	10.5	14.6	0.985	0.013	21.0	16.2
50.0	0.771	30	16.0	21.0	0.01348	9.5	14.7	0.701	0.009	19.0	14.6
50.0	0.771	60	14.0	21.0	0.01348	7.5	15.1	0.501	0.007	15.0	11.6
50.0	0.771	120	12.0	21.0	0.01348	5.5	15.4	0.358	0.005	11.0	8.5
50.0	0.771	240	11.0	22.0	0.01332	4.5	15.6	0.255	0.003	9.0	6.9
50.0	0.771	480	10.0	22.0	0.01332	3.5	15.7	0.181	0.002	7.0	5.4
50.0	0.771	1440	8.5	22.0	0.01332	2.0	16.0	0.105	0.001	4.0	3.1

Hydrometer #: 794968	Graduate #: 1	Dispersing Agent: Sodium Hex	Amount: 125ml
Density of Solids:			
Description of Sample:			

NO.1308



PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

PROCTOR NO. 1 DATE TESTED 2008.May.27 DATE RECEIVED 2008.May.22 DATE SAMPLED 2008.May.12

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY DJ
 SUPPLIER Borrow Area
 SOURCE C-86-AS-01/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL
 SIZE 75MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 19.0 %
 OVERSIZE SPECIFIC GRAVITY 2.66
 TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2249	2041	10.2
2	2238	1989	12.5
3	2178	1911	14.0
4	2103	1944	8.2

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	10.5
OVERSIZE CORRECTED	2140	8.5

COMMENTS
 SPECIFIC GRAVITY = 2.668 (COARSE)

SPECIFIC GRAVITY = 2.683 (FINE)

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Marlel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 2 DATE RECEIVED 2008.May.22 DATE TESTED 2008.May.23 DATE SAMPLED 2008.May.12

SUPPLIER Borrow Area
 SOURCE C-S6-1S-02/08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm	100.0	
1"	25	mm	99.3	
3/4"	19	mm	97.4	
1/2"	12.5	mm	95.6	
3/8"	9.5	mm	94.4	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	91.6	
No. 10	2.00 mm	88.4	
No. 20	0.85 mm	84.5	
No. 40	0.425 mm	80.0	
No. 60	0.25 mm	73.9	
No. 100	0.15 mm	66.6	
No. 200	0.075 mm	55.1	


COMMENTS

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp.												Date: May 29, 2008											
Project Name: MPCP - Stage 6												Project #: K-2585											
Source/Location: C-S6-ZS-02/08												Type: TILL											
Sample #:		Test #:		Hole #:		Depth:		Checked By: NK		Date Tested: 05.26.08													
Sampled By: Client		Tested By: DJ		Date Received: 05.22.08																			
Date Sampled: 05.12.08																							
Initial Moisture Content												Hydrometer Sieve Analysis											
				Weight Retained		Total Wt. Passing		% Finer Than Orig. Samp.				Weight Retained		Total Wt. Finer Than		% Finer Than Orig. Samp.							
Tare No.				38.1								10		50.0		100.0		88.4					
Wet Wt. & Tare		1261.4		25.4								20		47.9		95.8		84.7					
Dry Wt. & Tare		1163.7		18.0								40		45.4		90.8		80.3					
Water Wt.		97.7		12.5								60		42.0		84.0		74.3					
Tare Wt.		181.4		9.5								100		37.7		75.4		66.8					
Wt. Of Dry Soil		982.3		4.75								200		31.3		62.6		55.3					
Moisture Content %		9.9		10		SEE WASHED SIEVE						Pan											
Dry Wt. Of Sample from Initial Moisture												Total		50.0									
F = (100xWet Soil Wt.)/(100 + Initial Moisture)				Total								Unwashed Wt. =		Wt. Passing #200 =									
												Tare											
Starting Wt. (g)		% - #10		Elapsed Time (min)		Reading R		Temp (0C)		K		Corr. Reading R'		Zr (cm)		SQRT(Zr)/T (min)		D (mm)		N (%)		N* (%-#10)	
50.0		0.884		0.5		28.0		21.0		0.01348		21.5		12.7		5.049		0.068		43.0		38.0	
50.0		0.884		1		24.5		21.0		0.01348		18.0		13.3		3.650		0.049		36.0		31.8	
50.0		0.884		2		23.0		21.0		0.01348		16.5		13.6		2.605		0.035		33.0		29.2	
50.0		0.884		4		21.5		21.0		0.01348		15.0		13.8		1.859		0.025		30.0		26.5	
50.0		0.884		8		20.0		21.0		0.01348		13.5		14.1		1.326		0.018		27.0		23.9	
50.0		0.884		15		18.0		21.0		0.01348		11.5		14.4		0.980		0.013		23.0		20.3	
50.0		0.884		30		15.0		21.0		0.01348		8.5		14.9		0.705		0.009		17.0		15.0	
50.0		0.884		60		13.0		21.0		0.01348		6.5		15.2		0.504		0.007		13.0		11.5	
50.0		0.884		120		11.0		21.0		0.01348		4.5		15.6		0.360		0.005		9.0		8.0	
50.0		0.884		240		10.0		22.0		0.01332		3.5		15.7		0.256		0.003		7.0		6.2	
50.0		0.884		480		8.5		22.0		0.01332		2.0		16.0		0.182		0.002		4.0		3.5	
50.0		0.884		1440		8.0		22.0		0.01332		1.5		16.0		0.106		0.001		3.0		2.7	
Hydrometer #: 794968		Graduate #: 2		Dispersing Agent: Sodium Hex		Amount: 125ml																	
Density of Solids:																							
Description of Sample:																							



GEONORTH ENGINEERING LTD. 1301 Keilher Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 ATTERBERG LIMITS OF C-56-ZS-02/08		SCALE: N.T.S.	DATE: 2008/05/29
			PROJECT NO: K-2585	PLATE NO: 2585-C2

Geonorth Engineering Ltd.

1301 Kelliher Road Prince George BC V2L5S8

Phone (250)564-4304; fax (250) 564-9323

MOISTURE - DENSITY
RELATIONSHIP REPORT


PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold ConsultingTO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6
CONTRACTORMount Polley Mine
Likely

PROCTOR NO. 2 DATE TESTED 2008.May.27 DATE RECEIVED 2008.May.22 DATE SAMPLED 2008.May.12

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY DJ
SUPPLIER Borrow Area
SOURCE C-S6-ZS-02/08MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 37.5MM
DESCRIPTION
ROCK TYPECOMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 8.0 %
OVERSIZE SPECIFIC GRAVITY 2.67
TOTAL NUMBER OF TRIALS 4

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2214	2031	9.0
2	2261	2026	11.6
3	2185	1923	13.6
4	1972	1878	5.0

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	10.0
OVERSIZE CORRECTED	2080	9.5

COMMENTS
SPECIFIC GRAVITY = 2.675 (COARSE)

SPECIFIC GRAVITY = 2.673 (FINE)

Page 1 of 1 2008.May.30 Geonorth Engineering Ltd.

PER.

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 8 DATE RECEIVED 2008.Jul.21 DATE TESTED 2008.Jul.24 DATE SAMPLED 2008.Jul.17

SUPPLIER
 SOURCE C-S6-XS-03-08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY SR
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm		
1/2"	12.5	mm		
3/8"	9.5	mm	91.7	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.4	
No. 10	2.00 mm	85.1	
No. 20	850 µm	82.0	
No. 40	425 µm	78.7	
No. 60	250 µm	74.3	
No. 100	150 µm	68.9	
No. 200	75 µm	60.2	

MOISTURE CONTENT 11.0%

COMMENTS
 BORROW PIT

[Signature]

Hydrometer Analysis


GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. / Knight Piesold										Date: July 29, 2008																																																																																																																																																																																																	
Project Name: MPCP - Stage 6										Project #: K-2585																																																																																																																																																																																																	
Source/Location: C-S6-ZS-03-08										Type: TILL																																																																																																																																																																																																	
Sample #:		Test #:		Hole #:		Depth:		Checked By: NK		Date Tested: 07.25.08																																																																																																																																																																																																	
Sampled By: Client		Tested By: SR		Date Received: 07.21.08		Date Sampled: 07.17.08																																																																																																																																																																																																					
<table border="1"> <thead> <tr> <th colspan="4">Initial Moisture Content</th> <th colspan="4">Sieve Analysis</th> <th colspan="4">Hydrometer Sieve Analysis</th> </tr> <tr> <th></th> <th>Sieve No.</th> <th>Weight Retained</th> <th>% Finer Than Orig. Samp.</th> <th></th> <th>Weight Retained</th> <th>% Finer Than</th> <th>Total Wt. Finer Than</th> <th></th> <th>Weight Retained</th> <th>% Finer Than</th> <th>% Finer Than Orig. Samp.</th> </tr> </thead> <tbody> <tr> <td>Tare No.</td> <td>38.1</td> <td></td> <td></td> <td></td> <td>10</td> <td></td> <td>50.0</td> <td></td> <td></td> <td>100.0</td> <td>85.1</td> </tr> <tr> <td>Wet Wt. & Tare</td> <td>25.4</td> <td></td> <td></td> <td></td> <td>20</td> <td>3.1</td> <td>46.9</td> <td></td> <td></td> <td>93.8</td> <td>79.8</td> </tr> <tr> <td>Dry Wt. & Tare</td> <td>19.0</td> <td></td> <td></td> <td></td> <td>40</td> <td>2.8</td> <td>44.1</td> <td></td> <td></td> <td>88.2</td> <td>75.1</td> </tr> <tr> <td>Water Wt.</td> <td>12.5</td> <td></td> <td></td> <td></td> <td>60</td> <td>3.1</td> <td>41.0</td> <td></td> <td></td> <td>82.0</td> <td>69.8</td> </tr> <tr> <td>Tare Wt.</td> <td>9.5</td> <td></td> <td></td> <td></td> <td>100</td> <td>3.4</td> <td>37.6</td> <td></td> <td></td> <td>75.2</td> <td>64.0</td> </tr> <tr> <td>Wt. Of Dry Soil</td> <td>4.75</td> <td></td> <td></td> <td></td> <td>200</td> <td>5.3</td> <td>32.3</td> <td></td> <td></td> <td>64.6</td> <td>55.0</td> </tr> <tr> <td>Moisture Content %</td> <td>11.0</td> <td></td> <td></td> <td></td> <td>Pan</td> <td>32.3</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Dry Wt. Of Sample from Initial Moisture</td> <td></td> <td></td> <td></td> <td></td> <td>Total</td> <td>50.0</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Unwashed Wt. =</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Tare</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Total</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Wt. Passing #200 =</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>												Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis					Sieve No.	Weight Retained	% Finer Than Orig. Samp.		Weight Retained	% Finer Than	Total Wt. Finer Than		Weight Retained	% Finer Than	% Finer Than Orig. Samp.	Tare No.	38.1				10		50.0			100.0	85.1	Wet Wt. & Tare	25.4				20	3.1	46.9			93.8	79.8	Dry Wt. & Tare	19.0				40	2.8	44.1			88.2	75.1	Water Wt.	12.5				60	3.1	41.0			82.0	69.8	Tare Wt.	9.5				100	3.4	37.6			75.2	64.0	Wt. Of Dry Soil	4.75				200	5.3	32.3			64.6	55.0	Moisture Content %	11.0				Pan	32.3						Dry Wt. Of Sample from Initial Moisture					Total	50.0											Unwashed Wt. =												Tare												Total												Wt. Passing #200 =																														
Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis																																																																																																																																																																																																			
	Sieve No.	Weight Retained	% Finer Than Orig. Samp.		Weight Retained	% Finer Than	Total Wt. Finer Than		Weight Retained	% Finer Than	% Finer Than Orig. Samp.																																																																																																																																																																																																
Tare No.	38.1				10		50.0			100.0	85.1																																																																																																																																																																																																
Wet Wt. & Tare	25.4				20	3.1	46.9			93.8	79.8																																																																																																																																																																																																
Dry Wt. & Tare	19.0				40	2.8	44.1			88.2	75.1																																																																																																																																																																																																
Water Wt.	12.5				60	3.1	41.0			82.0	69.8																																																																																																																																																																																																
Tare Wt.	9.5				100	3.4	37.6			75.2	64.0																																																																																																																																																																																																
Wt. Of Dry Soil	4.75				200	5.3	32.3			64.6	55.0																																																																																																																																																																																																
Moisture Content %	11.0				Pan	32.3																																																																																																																																																																																																					
Dry Wt. Of Sample from Initial Moisture					Total	50.0																																																																																																																																																																																																					
					Unwashed Wt. =																																																																																																																																																																																																						
					Tare																																																																																																																																																																																																						
					Total																																																																																																																																																																																																						
					Wt. Passing #200 =																																																																																																																																																																																																						
<table border="1"> <thead> <tr> <th>Starting Wt. (g)</th> <th>% - #10</th> <th>Elapsed Time (min)</th> <th>Reading R</th> <th>Temp (°C)</th> <th>K</th> <th>Corr. Reading R'</th> <th>Zr (cm)</th> <th>SQRT(Zr)/T (min)</th> <th>D (mm)</th> <th>N (%)</th> <th>N* (%-#10)</th> </tr> </thead> <tbody> <tr> <td>50.0</td> <td>0.851</td> <td>0.5</td> <td>38.0</td> <td>23.0</td> <td>0.01317</td> <td>32.0</td> <td>11.0</td> <td>4.694</td> <td>0.062</td> <td>64.0</td> <td>54.5</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>1</td> <td>36.0</td> <td>23.0</td> <td>0.01317</td> <td>30.0</td> <td>11.3</td> <td>3.368</td> <td>0.044</td> <td>60.0</td> <td>51.1</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>2</td> <td>34.0</td> <td>23.0</td> <td>0.01317</td> <td>28.0</td> <td>11.7</td> <td>2.416</td> <td>0.032</td> <td>56.0</td> <td>47.7</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>4</td> <td>32.0</td> <td>23.0</td> <td>0.01317</td> <td>26.0</td> <td>12.0</td> <td>1.732</td> <td>0.023</td> <td>52.0</td> <td>44.3</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>8</td> <td>29.0</td> <td>23.0</td> <td>0.01317</td> <td>23.0</td> <td>12.5</td> <td>1.250</td> <td>0.016</td> <td>46.0</td> <td>39.1</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>15</td> <td>26.0</td> <td>23.0</td> <td>0.01317</td> <td>20.0</td> <td>13.0</td> <td>0.931</td> <td>0.012</td> <td>40.0</td> <td>34.0</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>30</td> <td>25.0</td> <td>23.0</td> <td>0.01317</td> <td>19.0</td> <td>13.2</td> <td>0.662</td> <td>0.009</td> <td>38.0</td> <td>32.3</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>60</td> <td>22.0</td> <td>23.0</td> <td>0.01317</td> <td>16.0</td> <td>13.7</td> <td>0.477</td> <td>0.006</td> <td>32.0</td> <td>27.2</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>120</td> <td>20.0</td> <td>23.0</td> <td>0.01317</td> <td>14.0</td> <td>14.0</td> <td>0.341</td> <td>0.004</td> <td>28.0</td> <td>23.8</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>240</td> <td>17.5</td> <td>23.0</td> <td>0.01317</td> <td>11.5</td> <td>14.4</td> <td>0.245</td> <td>0.003</td> <td>23.0</td> <td>19.6</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>480</td> <td>16.0</td> <td>23.0</td> <td>0.01317</td> <td>10.0</td> <td>14.6</td> <td>0.175</td> <td>0.002</td> <td>20.0</td> <td>17.0</td> </tr> <tr> <td>50.0</td> <td>0.851</td> <td>1440</td> <td>14.0</td> <td>23.0</td> <td>0.01317</td> <td>8.0</td> <td>15.0</td> <td>0.102</td> <td>0.001</td> <td>16.0</td> <td>13.6</td> </tr> <tr> <td colspan="10">Hydrometer #: 794968</td> <td colspan="2">Amount: 125ml</td> </tr> <tr> <td colspan="12">Density of Solids:</td> </tr> <tr> <td colspan="12">Description of Sample:</td> </tr> </tbody> </table>												Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)	50.0	0.851	0.5	38.0	23.0	0.01317	32.0	11.0	4.694	0.062	64.0	54.5	50.0	0.851	1	36.0	23.0	0.01317	30.0	11.3	3.368	0.044	60.0	51.1	50.0	0.851	2	34.0	23.0	0.01317	28.0	11.7	2.416	0.032	56.0	47.7	50.0	0.851	4	32.0	23.0	0.01317	26.0	12.0	1.732	0.023	52.0	44.3	50.0	0.851	8	29.0	23.0	0.01317	23.0	12.5	1.250	0.016	46.0	39.1	50.0	0.851	15	26.0	23.0	0.01317	20.0	13.0	0.931	0.012	40.0	34.0	50.0	0.851	30	25.0	23.0	0.01317	19.0	13.2	0.662	0.009	38.0	32.3	50.0	0.851	60	22.0	23.0	0.01317	16.0	13.7	0.477	0.006	32.0	27.2	50.0	0.851	120	20.0	23.0	0.01317	14.0	14.0	0.341	0.004	28.0	23.8	50.0	0.851	240	17.5	23.0	0.01317	11.5	14.4	0.245	0.003	23.0	19.6	50.0	0.851	480	16.0	23.0	0.01317	10.0	14.6	0.175	0.002	20.0	17.0	50.0	0.851	1440	14.0	23.0	0.01317	8.0	15.0	0.102	0.001	16.0	13.6	Hydrometer #: 794968										Amount: 125ml		Density of Solids:												Description of Sample:											
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)																																																																																																																																																																																																
50.0	0.851	0.5	38.0	23.0	0.01317	32.0	11.0	4.694	0.062	64.0	54.5																																																																																																																																																																																																
50.0	0.851	1	36.0	23.0	0.01317	30.0	11.3	3.368	0.044	60.0	51.1																																																																																																																																																																																																
50.0	0.851	2	34.0	23.0	0.01317	28.0	11.7	2.416	0.032	56.0	47.7																																																																																																																																																																																																
50.0	0.851	4	32.0	23.0	0.01317	26.0	12.0	1.732	0.023	52.0	44.3																																																																																																																																																																																																
50.0	0.851	8	29.0	23.0	0.01317	23.0	12.5	1.250	0.016	46.0	39.1																																																																																																																																																																																																
50.0	0.851	15	26.0	23.0	0.01317	20.0	13.0	0.931	0.012	40.0	34.0																																																																																																																																																																																																
50.0	0.851	30	25.0	23.0	0.01317	19.0	13.2	0.662	0.009	38.0	32.3																																																																																																																																																																																																
50.0	0.851	60	22.0	23.0	0.01317	16.0	13.7	0.477	0.006	32.0	27.2																																																																																																																																																																																																
50.0	0.851	120	20.0	23.0	0.01317	14.0	14.0	0.341	0.004	28.0	23.8																																																																																																																																																																																																
50.0	0.851	240	17.5	23.0	0.01317	11.5	14.4	0.245	0.003	23.0	19.6																																																																																																																																																																																																
50.0	0.851	480	16.0	23.0	0.01317	10.0	14.6	0.175	0.002	20.0	17.0																																																																																																																																																																																																
50.0	0.851	1440	14.0	23.0	0.01317	8.0	15.0	0.102	0.001	16.0	13.6																																																																																																																																																																																																
Hydrometer #: 794968										Amount: 125ml																																																																																																																																																																																																	
Density of Solids:																																																																																																																																																																																																											
Description of Sample:																																																																																																																																																																																																											

NOTES

GRAVEL		SAND		SILT		CLAY	
COARSE	FINE	COARSE	FINE	COARSE	FINE	COARSE	FINE



GEONORTH ENGINEERING LTD. 1301 Kellher Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 GRAIN SIZE ANALYSIS OF C-S6-ZS-03-08	SCALE: N.T.S.	DATE: 2008/07/30
		PROJECT NO: K-2585	PLATE NO. 2585-B8

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL. -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6

Mount Polley Mine
 Likely


CONTRACTOR

PROCTOR NO. 8

DATE TESTED 2008.Jul.25 DATE RECEIVED 2008.Jul.21 DATE SAMPLED 2008.Jul.17

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY SR
 SUPPLIER
 SOURCE C-S6-ZS-03-08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL.
 SIZE 38MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 11.0 %
 OVERSIZE SPECIFIC GRAVITY 2.73
 TOTAL NUMBER OF TRIALS 4




TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2072	1931	7.3
2	2149	1972	9.0
3	2232	2009	11.1
4	2193	1929	13.7

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	11.5
OVERSIZE CORRECTED	2070	10.5

COMMENTS
 SPECIFIC GRAVITY (COARSE) = 2.732

SPECIFIC GRAVITY (FINE) = 2.678



GEONORTH ENGINEERING LTD. 1301 Kellher Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 AFTERBERG LIMITS OF C-S6-Z5-03-08	SCALE: N.T.S. PROJECT NO: K-2585 DATE: 2008/07/30 PLATE NO: 2585-CS
--	---	--

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Marlel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6
CONTRACTOR

Mount Polley Mine
Likely

SIEVE TEST NO. 9 DATE RECEIVED 2008.Aug.06 DATE TESTED 2008.Aug.11 DATE SAMPLED 2008.Aug.04

SUPPLIER
SOURCE C-S6-ZS-04/08
SPECIFICATION
MATERIAL TYPE FILL

SAMPLED BY Client
TESTED BY SR
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm	100.0	
1"	25	mm	99.2	
3/4"	19	mm	97.9	
1/2"	12.5	mm	96.0	
3/8"	9.5	mm	94.5	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	90.8	
No. 10	2.00	mm	86.1	
No. 20	850	µm	80.8	
No. 40	425	µm	75.0	
No. 60	250	µm	68.1	
No. 100	150	µm	60.8	
No. 200	75	µm	49.9	

MOISTURE CONTENT 8.8%

COMMENTS
SW CORNER PE BORROW PIT


GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp. / Knight Piesold										Date: August 15, 2008									
Project Name: MPCP - Stage 6										Project #: K-2585									
Source/Location: C-S6-ZS-04/08										Type: TILL									
Sample #:					Test #:					Hole #:					Depth:				
Sampled By: Client					Tested By: SR					Checked By: NK									
Date Sampled: 08.04.08					Date Received: 08.06.08					Date Tested: 08.13.08									
Initial Moisture Content										Hydrometer Sieve Analysis									
				Sieve No.		Weight Retained		Total Wt. Passing		% Finer Than Orig. Samp.		Sieve No.		Weight Retained		Total Wt. Finer Than		% Finer Than Orig. Samp.	
Tare No.				38.1								10				50.0		86.1	
Wet Wt. & Tare		1060.6		25.4								20		2.5		47.5		95.0	
Dry Wt. & Tare		990.4		19.0								40		3.7		43.8		87.6	
Water Wt.		70.2		12.5								60		4.3		39.5		79.0	
Tare Wt.		196.3		9.5								100		4.5		35.0		70.0	
Wt. Of Dry Soil		794.1		4.75								200		6.0		29.0		58.0	
Moisture Content %		8.8		10		SEE WASHED SIEVE						Pan		29.0					
Dry Wt. Of Sample from Initial Moisture												Total		50.0					
[(100xWet Soil Wt.)/(100 + Initial Moisture)]				Total								Unwashed Wt. =							
												Tare				Wt. Passing #200 =			
Starting Wt. (g)		% - #10		Elapsed Time (min)		Reading R		Temp (°C)		K		Con. Reading R'		Zr (cm)		SQRT(Zr)/T (min)		N (%)	
50.0		0.861		0.5		32.0		21.0		0.01348		25.5		12.1		4.917		51.0	
50.0		0.861		1		30.0		21.0		0.01348		23.5		12.4		3.524		47.0	
50.0		0.861		2		28.0		21.0		0.01348		21.5		12.7		2.525		43.0	
50.0		0.861		4		27.0		21.0		0.01348		20.5		12.9		1.797		41.0	
50.0		0.861		8		25.0		21.0		0.01348		18.5		13.2		1.287		37.0	
50.0		0.861		15		23.0		21.0		0.01348		16.5		13.6		0.951		33.0	
50.0		0.861		30		20.5		21.0		0.01348		14.0		14.0		0.683		28.0	
50.0		0.861		60		18.0		21.0		0.01348		11.5		14.4		0.490		23.0	
50.0		0.861		120		17.0		21.0		0.01348		10.5		14.6		0.348		21.0	
50.0		0.861		240		15.5		21.0		0.01348		9.0		14.8		0.248		18.0	
50.0		0.861		480		13.0		21.0		0.01348		6.5		15.2		0.178		13.0	
50.0		0.861		1440		11.5		21.0		0.01348		5.0		15.5		0.104		10.0	
Hydrometer # 794968						Graduate #: 1						Dispersing Agent: Sodium Hex						Amount: 125ml	
Density of Solids:																			
Description of Sample:																			

Navi co



A1-19

GEO-NORTH ENGINEERING LTD.

1301 Kellie Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 554-9323

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM
STAGE 6
ATTERBERG LIMITS OF C-S6-ZS-04/08

SCALE: N.T.S.

PROJECT NO: K-2585

DATE: 2008/08/15

PLATE NO. 2585-C1

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6

Mount Polley Mine
Likely


CONTRACTOR

PROCTOR NO. 9

DATE TESTED 2008.Aug.12 DATE RECEIVED 2008.Aug.06 DATE SAMPLED 2008.Aug.04

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY SR
SUPPLIER
SOURCE C-S6-ZS-04/08
MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 50MM
DESCRIPTION
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 9.0 %
OVERSIZE SPECIFIC GRAVITY 2.65
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2002	1892	5.8
2	2093	1945	7.6
3	2239	2011	9.7
4	2212	1984	11.5

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2050	10.0
OVERSIZE CORRECTED	2090	9.0

COMMENTS
SPECIFIC GRAVITY (COARSE) = 2.657

SPECIFIC GRAVITY (FINES) = 2.669

[Signature]

GeoNorth Engineering Ltd.
1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6
CONTRACTOR

Mount Polley Mine
Likely

SIEVE TEST NO. 10 DATE RECEIVED 2008.Aug.08 DATE TESTED 2008.Aug.13 DATE SAMPLED 2008.Aug.05

SUPPLIER
SOURCE C-S6-ZS-05/08
SPECIFICATION
MATERIAL TYPE Till

SAMPLED BY Client
TESTED BY SR
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	98.6	
1" 25 mm	95.7	
3/4" 19 mm	94.3	
1/2" 12.5 mm	91.5	
3/8" 9.5 mm	89.4	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	84.8	
No. 10 2.00 mm	79.6	
No. 20 850 µm	74.4	
No. 40 425 µm	68.9	
No. 60 250 µm	62.7	
No. 100 150 µm	56.0	
No. 200 75 µm	45.9	

MOISTURE CONTENT 11.0%

COMMENTS
SW CORNER PR BORROW

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis


Client: Mount Polley Mining Corp. / Knight Piesold										Date: August 15, 2008									
Project Name: MPCP - Stage 6										Project #: K-2585									
Source/Location: C-S6-ZS-05/08										Type: BROWN GLACIAL TILL									
Sample #:					Test #:					Hole #:					Depth:				
Sampled By: Client					Tested By: SR					Checked By: NK									
Date Sampled: 08.05.08					Date Received: 08.08.08					Date Tested: 08.13.08									

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis					
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	
				38.1				10		50.0	100.0	79.6	
				25.4				20	3.0	47.0	94.0	74.8	
				19.0				40	4.3	42.7	85.4	67.9	
				12.5				60	4.7	38.0	76.0	60.5	
				9.5				100	4.5	33.5	67.0	53.3	
				4.75				200	6.2	27.3	54.6	43.5	
				10	SEE WASHED SIEVE			Pan					
								Total	50.0				
								Unwashed Wt. =					
								Tare					
								Wt. Passing #200 =					

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (%-#10)
50.0	0.796	0.5	30.0	21.0	0.01348	23.5	12.4	4.983	0.067	47.0	37.4
50.0	0.796	1	27.5	21.0	0.01348	21.0	12.8	3.582	0.048	42.0	33.4
50.0	0.796	2	26.0	21.0	0.01348	19.5	13.1	2.557	0.034	39.0	31.0
50.0	0.796	4	24.0	21.0	0.01348	17.5	13.4	1.831	0.025	35.0	27.9
50.0	0.796	8	22.0	21.0	0.01348	15.5	13.7	1.310	0.018	31.0	24.7
50.0	0.796	15	20.0	21.0	0.01348	13.5	14.1	0.968	0.013	27.0	21.5
50.0	0.796	30	19.5	21.0	0.01348	13.0	14.2	0.687	0.009	26.0	20.7
50.0	0.796	60	17.0	21.0	0.01348	10.5	14.6	0.493	0.007	21.0	16.7
50.0	0.796	120	16.0	21.0	0.01348	9.5	14.7	0.350	0.005	19.0	15.1
50.0	0.796	240	15.0	21.0	0.01348	8.5	14.9	0.249	0.003	17.0	13.5
50.0	0.796	480	13.5	21.0	0.01348	7.0	15.1	0.178	0.002	14.0	11.1
50.0	0.796	1440	12.0	21.0	0.01348	5.5	15.4	0.103	0.001	11.0	8.8

Hydrometer #: 794968	Graduate #: 3	Dispersing Agent: Sodium Hex										Amount: 125ml
Density of Solids:												
Description of Sample:												

NOTES



A1-24

GEONORTH ENGINEERING LTD.

1301 Kelliker Road
 Prince George, B.C. V2L 5S8
 Tel. (250) 564-4304 Fax (250) 564-9323

MT. POLLEY MINING CORPORATION
 ATTN: KNIGHT PIESOLD CONSULTING
 MOUNT POLLEY CONSTRUCTION PROGRAM
 STAGE 6
 ATTERBERG LIMITS OF C-S6-ZS-05/08

SCALE: N.T.S.

PROJECT NO: K-2585

DATE: 2008/08/15

PLATE NO.

2585-C1

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

PROCTOR NO. 10 DATE TESTED 2008.Aug.14 DATE RECEIVED 2008.Aug.08 DATE SAMPLED 2008.Aug.05

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY SR
SUPPLIER
SOURCE C-56-ZS-05/08
MATERIAL IDENTIFICATION
MAJOR COMPONENT GLACIAL TILL
SIZE 37.5MM
DESCRIPTION BROWN
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
RAMMER TYPE Automatic
PREPARATION Moist
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 15.0 %
OVERSIZE SPECIFIC GRAVITY 2.65
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2015	1914	5.3
2	2122	1979	7.2
3	2226	2011	10.7
4	2161	1921	12.5

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	9.5
OVERSIZE CORRECTED	2100	8.0

COMMENTS
SPECIFIC GRAVITY (COARSE) - 2.646

SPECIFIC GRAVITY (FINES) - 2.678

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 12 DATE RECEIVED 2008.Aug.18 DATE TESTED 2008.Aug.20 DATE SAMPLED 2008.Aug.13

SUPPLIER
 SOURCE C-S6-ZS-06/08
 SPECIFICATION
 MATERIAL TYPE Brown Glacial Till (dense)

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED




GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm	94.6	
1 1/2"	37.5	mm	93.8	
1"	25	mm	90.4	
3/4"	19	mm	88.1	
1/2"	12.5	mm	83.3	
3/8"	9.5	mm	80.1	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	73.0	
No. 10	2.00	mm	66.8	
No. 20	850	µm	61.2	
No. 40	425	µm	55.9	
No. 60	250	µm	50.0	
No. 100	150	µm	44.2	
No. 200	75	µm	36.1	

MOISTURE CONTENT 9.5%

COMMENTS

Location: PE Borrow Pit, Chainage: Near KP07-01
 Elevation: 1.5m Below Surface



Hydrometer Analysis

GeoNorth Engineering

Test Designation: ASTM D-422


Client: Mount Polley Mining / Knight Piesold										Date: August 25, 2008									
Project Name: MPCP - Stage 6										Project #: K-2585									
Source/Location: C-S6-ZS-06/08										Type: Brown Glacial Till									
Sample #:					Test #:					Hole #:					Depth:				
Sampled By: Client					Tested By: DJ					Checked By: NK					Date Tested: 08.21.08				
Date Sampled: 08.13.08					Date Received: 08.18.08														

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis							
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.			
Tare No.				38.1				10		60.0	100.0	66.8			
Wet Wt. & Tare			1174.7	25.4				20	3.9	56.1	93.5	62.5			
Dry Wt. & Tare			1088.3	19.0				40	4.4	51.7	86.2	57.6			
Water Wt.			86.4	12.5				60	5.3	46.4	77.3	51.5			
Tare Wt.			179.6	9.5				100	5.0	41.4	69.0	46.1			
Wt. Of Dry Soil			908.7	4.75				200	6.9	34.5	57.5	38.4			
Moisture Content %			9.5	10	SEE WASHED SIEVE			Pan							
Dry Wt. Of Sample from Initial Moisture								Total							
				Total				Unwashed Wt. =				Wt. Passing #200 =			

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)		
60.0	0.668	0.5	37.0	23.0	0.01317	31.0	11.2	4.729	0.062	51.7	34.5		
60.0	0.668	1	33.5	23.0	0.01317	27.5	11.8	3.429	0.045	45.8	30.6		
60.0	0.668	2	32.0	23.0	0.01317	26.0	12.0	2.450	0.032	43.3	28.9		
60.0	0.668	4	30.0	23.0	0.01317	24.0	12.3	1.756	0.023	40.0	26.7		
60.0	0.668	8	28.0	23.0	0.01317	22.0	12.7	1.258	0.017	36.7	24.5		
60.0	0.668	15	27.0	23.0	0.01317	21.0	12.8	0.925	0.012	35.0	23.4		
60.0	0.668	30	25.0	23.0	0.01317	19.0	13.2	0.662	0.009	31.7	21.2		
60.0	0.668	60	22.5	23.0	0.01317	16.5	13.6	0.476	0.006	27.5	18.4		
60.0	0.668	120	20.5	23.0	0.01317	14.5	13.9	0.340	0.004	24.2	16.1		
60.0	0.668	240	19.5	23.0	0.01317	13.5	14.1	0.242	0.003	22.5	15.0		
60.0	0.668	480	17.5	22.0	0.01332	11.0	14.5	0.174	0.002	18.3	12.2		
60.0	0.668	1440	15.0	22.0	0.01332	8.5	14.9	0.102	0.001	14.2	9.5		
Hydrometer #: 794968										Graduate #: 2		Dispersing Agent: Sodium Hex	
Amount: 125ml													

Density of Solids:	
Description of Sample:	

NOTED



GEONORTH ENGINEERING LTD.

1301 Kelliher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM
STAGE 6
ATTERBERG LIMITS OF C-S6-ZS-06/08

SCALE:

N.T.S.

DATE:

2008/08/25

PROJECT NO:

K-2585

PLATE NO.

2585-C'2

TO

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6

Mount Polley Mine
Likely


CONTRACTOR

PROCTOR NO. 12

DATE TESTED 2008.Aug.21 DATE RECEIVED 2008.Aug.18 DATE SAMPLED 2008.Aug.13

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY DJ
SUPPLIER
SOURCE C-S6-W8-06/08
MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 50MM
DESCRIPTION BROWN
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 27.0 %
OVERSIZE SPECIFIC GRAVITY 2.65
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2084	1915	8.8
2	2240	2022	10.8
3	2205	1951	13.0
4	2138	1862	14.8

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	11.0
OVERSIZE CORRECTED	2160	8.5

COMMENTS

SPECIFIC GRAVITY (COARSE) - 2.651

SPECIFIC GRAVITY (FINES) - 2.675

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 14 DATE RECEIVED 2008.Sep.05 DATE TESTED 2008.Sep.10 DATE SAMPLED 2008.Aug.26

SUPPLIER PE BORROW PIT
 SOURCE C-S6-ZS-07/08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY SR
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm	98.4	
1 1/2"	37.5	mm	95.9	
1"	25	mm	94.0	
3/4"	19	mm	88.1	
1/2"	12.5	mm	85.3	
3/8"	9.5	mm		

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	79.4	
No. 10	2.00 mm	73.4	
No. 20	850 microns	68.8	
No. 40	425 microns	64.5	
No. 60	250 microns	59.6	
No. 100	150 microns	54.2	
No. 200	75 microns	45.0	

MOISTURE CONTENT 12.2%

COMMENTS

Hydrometer Analysis

GeoNorth Engineering

Test Designation: ASTM D-422


Client: Mount Polley Mining Corp. / Knight Piesold		Date: Sept 13, 2008	
Project Name: MPCP - Stage 6		Project #: K-2585	
Source/Location: PE Borrow Pit C-S6-ZS-07/08		Type: TILL	
Sample #:	Test #:	Hole #:	Depth:
Sampled By: Client		Tested By: DJ	
Date Sampled: 08.26.08		Date Received: 09.05.08	
Checked By: NK		Date Tested: 09.10.08	

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis				
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.
Tare No.				38.1				10		50.0	100.0	73.4
Wet Wt. & Tare				25.4				20	3.3	46.7	93.4	68.6
Dry Wt. & Tare				19.0				40	3.3	43.4	86.8	63.7
Water Wt.				12.5				60	3.8	39.6	79.2	58.1
Tare Wt.				9.5				100	3.7	35.9	71.8	52.7
Wt. Of Dry Soil				4.75				200	5.8	30.1	60.2	44.2
Moisture Content %	12.2			10	SEE WASHED SIEVE			Pan	30.1			
Dry Wt. Of Sample from Initial Moisture								Total	50.0			
								Unwashed Wt. =				
								Tare				
										Wt. Passing #200 =		

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N'(%-#10)
50.0	0.734	0.5	32.0	22.0	0.01332	25.5	12.1	4.917	0.065	51.0	37.4
50.0	0.734	1	29.0	22.0	0.01332	22.5	12.6	3.547	0.047	45.0	33.0
50.0	0.734	2	28.0	22.0	0.01332	21.5	12.7	2.525	0.034	43.0	31.6
50.0	0.734	4	26.5	22.0	0.01332	20.0	13.0	1.802	0.024	40.0	29.4
50.0	0.734	8	24.5	22.0	0.01332	18.0	13.3	1.291	0.017	36.0	26.4
50.0	0.734	15	23.5	22.0	0.01332	17.0	13.5	0.948	0.013	34.0	25.0
50.0	0.734	30	22.0	22.0	0.01332	15.5	13.7	0.677	0.009	31.0	22.8
50.0	0.734	60	20.0	22.0	0.01332	13.5	14.1	0.484	0.006	27.0	19.8
50.0	0.734	120	18.0	22.0	0.01332	11.5	14.4	0.346	0.005	23.0	16.9
50.0	0.734	240	17.0	22.0	0.01332	10.5	14.6	0.246	0.003	21.0	15.4
50.0	0.734	480	16.0	22.0	0.01332	9.5	14.7	0.175	0.002	19.0	13.9
50.0	0.734	1440	14.0	22.0	0.01332	7.5	15.1	0.102	0.001	15.0	11.0


Hydrometer #: 794968	Graduate #: 2	Dispersing Agent: Sodium Hex	Amount: 125ml
Density of Solids:			
Description of Sample:			

NOTES



A1-33

GEONORTH ENGINEERING LTD. 1301 Kelliker Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 GRAIN SIZE ANALYSIS OF C-S6-ZS-07/08		SCALE: N.T.S.	DATE: 2008/09/15
			PROJECT NO: K-2585	PLATE NO. 2585-B14



<p>SCALE: N.T.S.</p>	<p>DATE: 2008/09/15</p>
<p>PROJECT NO: K-2585</p>	<p>PLATE NO. 2585-C14</p>
<p>MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 ATTENBERG LIMITS OF C-S6-ZS-07/08</p>	
<p>GEONORTH ENGINEERING LTD. 1301 Kellier Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323</p>	

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0


ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

PROCTOR NO. 14 DATE TESTED 2008.Sep.11 DATE RECEIVED 2008.Sep.05 DATE SAMPLED 2008.Aug.26

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client		ASTM D698
TESTED BY	LT	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	C-S6-ZS-07/08	RAMMER TYPE	Automatic
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	20.0 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2005	1816	10.4
2	2117	1890	12.0
3	2157	1885	14.4
4	2108	1814	16.2

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1900	13.0
OVERSIZE CORRECTED	2010	10.5

COMMENTS
 SPECIFIC GRAVITY (COARSE) = 2.649

SPECIFIC GRAVITY (FINES) = 2.647

APPENDIX A2

ZONE S RECORD

(Pages A2-1 to A2-45)

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Marlel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 6 DATE RECEIVED 2008.Jun.23 DATE TESTED 2008.Jul.02 DATE SAMPLED 2008.Jun.22

SUPPLIER ZONH S
 SOURCE R-S6-ZS-01/08
 SPECIFICATION
 MATERIAL TYPE Till

SAMPLED BY Client.
 TESTED BY SR
 TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm	100.0	
1 1/2"	37.5 mm	99.4	
1"	25 mm	98.2	
3/4"	19 mm	96.2	
1/2"	12.5 mm	93.3	
3/8"	9.5 mm	91.3	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	87.4	
No. 10	2.00 mm	84.1	
No. 20	850 µm	80.9	
No. 40	425 µm	77.2	
No. 60	250 µm	71.9	
No. 100	150 µm	63.8	
No. 200	75 µm	54.2	

MOISTURE CONTENT 9.9%

COMMENTS
 SOUTH EMBANKMENT 11020 AT 951.9

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold ConsultingTO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

PROCTOR NO. 6 DATE TESTED 2008.Jul.02 DATE RECEIVED 2008.Jun.23 DATE SAMPLED 2008.Jun.22

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY SR
 SUPPLIER Zone S
 SOURCE R-S6-ZS-01/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT Till
 SIZE 50MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 12.4 %
 OVERSIZE SPECIFIC GRAVITY 2.69
 TOTAL NUMBER OF TRIALS 5



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1987	1896	4.8
2	2091	1965	6.4
3	2192	2013	8.9
4	2189	1944	12.6
5	2130	1864	14.3

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	9.0
OVERSIZE CORRECTED	2080	8.0

COMMENTS

SPECIFIC GRAVITY = 2.69 (COARSE) SOUTH EMBANKMENT 1+020 AT 951.9M

SPECIFIC GRAVITY = 2.67 (FINE)

Hydrometer Analysis

G North Engineering

Test Designation: ASTM D-422


Client: Mount Polley Mining Corp. Attn: Knight Presold										Date: July 8, 2008	
Project Name: Mount Polley Construction Program - Stage 6										Project #: K-2585	
Source/Location: Zone S - R-S6-ZS-01/08										Type: Till	
Sample #:		Test #:		Hole #:		Depth:		Time:		Checked By: DJ	
Sampled By: Client		Tested By: DJ		Date Received: 06.23.08		Date Tested: 07.07.08		Date Sampled: 06.22.08			


Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis					
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	
Tare No.				38.1				10		50.0	100.0	84.1	
Wet Wt. & Tare				25.4				20	2.2	47.8	95.6	80.4	
Dry Wt. & Tare				19.0				40	2.6	45.2	90.4	76.0	
Water Wt.				12.5				60	3.2	42.0	84.0	70.6	
Tare Wt.				9.5				100	3.7	38.3	76.6	64.4	
Wt. Of Dry Soil				4.75				200	5.3	33.0	66.0	55.5	
Moisture Content %			9.8	10	SEE WASHED SIEVE			Pan	33.0				
Dry Wt. Of Sample from Initial Moisture								Total	50.0				
= (100 x Wet Soil Wt.) / (100 + Initial Moisture)				Total				Unwashed Wt. =				Wt. Passing #200 =	

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (%-#10)
50.0	0.000	0.5	36.0	22.0	0.01332	29.5	11.4	4.781	0.064	59.0	49.6
50.0	0.000	1	33.0	22.0	0.01332	26.5	11.9	3.453	0.046	53.0	44.6
50.0	0.000	2	31.5	22.0	0.01332	25.0	12.2	2.467	0.033	50.0	42.1
50.0	0.000	4	30.0	22.0	0.01332	23.5	12.4	1.762	0.023	47.0	39.5
50.0	0.000	8	28.0	22.0	0.01332	21.5	12.7	1.262	0.017	43.0	36.2
50.0	0.000	15	25.5	22.0	0.01332	19.0	13.2	0.937	0.012	38.0	32.0
50.0	0.000	30	23.0	22.0	0.01332	16.5	13.6	0.673	0.009	33.0	27.8
50.0	0.000	60	21.0	22.0	0.01332	14.5	13.9	0.481	0.006	29.0	24.4
50.0	0.000	120	19.0	22.0	0.01332	12.5	14.2	0.344	0.005	25.0	21.0
50.0	0.000	240	17.0	22.0	0.01332	10.5	14.6	0.246	0.003	21.0	17.7
50.0	0.000	480	16.0	22.0	0.01332	9.5	14.7	0.175	0.002	19.0	16.0
50.0	0.000	1440	14.0	23.0	0.01317	8.0	15.0	0.102	0.001	16.0	13.5

Hydrometer #: 794988	Graduate #2	Dispersing Agent: Sodium Hex	Amount: 125ml
Density of Solids:			
Description of Sample:			

NGEUB





GEONORTH ENGINEERING LTD. 1301 Kellner Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM - STAGE 6 ATTERBERG LIMITS OF R-S6-ZS-01/08		SCALE: N.T.S. PROJECT NO: K-2585 DATE: 2008/07/08 PLATE NO: 2585-C6
--	---	--	--

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 7 DATE RECEIVED 2008.Jul.21 DATE TESTED 2008.Jul.24 DATE SAMPLED 2008.Jul.15

SUPPLIER
 SOURCE R-S6-ZS-02-08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY SR
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm			
2"	50 mm		100.0	
1 1/2"	37.5 mm		97.4	
1"	25 mm		96.2	
3/4"	19 mm		93.4	
1/2"	12.5 mm		90.0	
3/8"	9.5 mm		87.8	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm		83.6	
No. 10	2.00 mm		79.9	
No. 20	850 µm		76.0	
No. 40	425 µm		71.8	
No. 60	250 µm		66.9	
No. 100	150 µm		61.4	
No. 200	75 µm		52.5	

MOISTURE CONTENT 9.7%

COMMENTS
 MAIN EMBANKMENT

Hydrometer Analysis

GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. / Knight Piesold									
Project Name: MPCP - Stage 6									
Source/Location: R-S6-ZS-02-08									
Sample #:	Test #:	Hole #:	Depth:	Date: July 29, 2008					
Sampled By: Client		Tested By: SR		Project #: K-2585					
Date Sampled: 07.15.08		Date Received: 07.21.08		Type: TILL					
Date Tested: 07.25.08		Time:							
Checked By: NK		Date Tested: 07.25.08							

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis			
	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.		Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	
Tare No.	38.1					10		50.0	100.0	79.9	
Wet Wt. & Tare	25.4					20	2.2	47.8	95.6	76.4	
Dry Wt. & Tare	19.0					40	2.1	45.7	91.4	73.0	
Water Wt.	12.5					60	2.7	43.0	86.0	68.7	
Tare Wt.	9.5					100	3.2	39.8	79.6	63.6	
Wt. Of Dry Soil	4.75					200	4.9	34.9	69.8	55.8	
Moisture Content %	9.7	SEE WASHED SIEVE				Pan					
Dry Wt. Of Sample from Initial Moisture						Total		50.0			
						Unwashed Wt. =					
						Tare					
						Wt. Passing #200 =					

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr/MT) (min)	D (mm)	N (%)	N' (%-#10)
50.0	0.799	0.5	35.0	23.0	0.01317	29.0	11.5	4.788	0.063	58.0	46.3
50.0	0.799	1	32.0	23.0	0.01317	26.0	12.0	3.465	0.046	52.0	41.5
50.0	0.799	2	30.0	23.0	0.01317	24.0	12.3	2.483	0.033	48.0	38.4
50.0	0.799	4	28.5	23.0	0.01317	22.5	12.6	1.774	0.023	45.0	36.0
50.0	0.799	8	26.0	23.0	0.01317	20.0	13.0	1.275	0.017	40.0	32.0
50.0	0.799	15	25.0	23.0	0.01317	19.0	13.2	0.937	0.012	38.0	30.4
50.0	0.799	30	22.0	23.0	0.01317	16.0	13.7	0.675	0.009	32.0	25.6
50.0	0.799	60	20.0	23.0	0.01317	14.0	14.0	0.483	0.006	28.0	22.4
50.0	0.799	120	18.0	23.0	0.01317	12.0	14.3	0.345	0.005	24.0	19.2
50.0	0.799	240	16.0	23.0	0.01317	10.0	14.8	0.247	0.003	20.0	16.0
50.0	0.799	480	15.0	23.0	0.01317	9.0	14.8	0.176	0.002	18.0	14.4
50.0	0.799	1440	13.0	23.0	0.01317	7.0	15.1	0.103	0.001	14.0	11.2
Hydrometer #: 794968										Amount: 125ml	
Density of Solids:											
Description of Sample:											

NOELCO

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6

Mount Polley Mine
Likely


CONTRACTOR

PROCTOR NO. 7

DATE TESTED 2008.Jul.25 DATE RECEIVED 2008.Jul.21 DATE SAMPLED 2008.Jul.15

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY SR
SUPPLIER
SOURCE R-S6-ZS-02-08
MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 38MM
DESCRIPTION
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 15.7 %
OVERSIZE SPECIFIC GRAVITY 2.67
TOTAL NUMBER OF TRIALS 4




TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2008	1884	6.6
2	2109	1949	8.2
3	2215	1999	10.8
4	2184	1926	13.4

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2000	11.0
OVERSIZE CORRECTED	2080	9.5

COMMENTS
SPECIFIC GRAVITY (COARSE) = 2.676

SPECIFIC GRAVITY (FINE) = 2.680



GEONORTH ENGINEERING LTD. 1301 Kellier Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 ATTERBERG LIMITS OF R-S6-ZS-02-08		SCALE: N.T.S. PROJECT NO: K-2585	DATE: 2008/07/30 PLATE NO: 2585-C7

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 3 DATE RECEIVED 2008.May.27 DATE TESTED 2008.May.30 DATE SAMPLED 2008.May.20

SUPPLIER
 SOURCE R-S6-ZS-03/08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	91.8	
2"	50	mm	90.5	
1 1/2"	37.5	mm	89.6	
1"	25	mm	88.0	
3/4"	19	mm	86.4	
1/2"	12.5	mm	83.7	
3/8"	9.5	mm	81.6	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	77.4	
No. 10	2.00 mm	72.6	
No. 20	850 micrometers	68.3	
No. 40	425 micrometers	64.7	
No. 60	250 micrometers	60.7	
No. 100	150 micrometers	56.3	
No. 200	75 micrometers	49.5	

COMMENTS
 0% PASSING THE 4"

[Signature]

Hydrometer Analysis

GeoNorth Engineering


Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. Attn: Knight Piesold										Date: June 4, 2008	
Project Name: MPCP Stage 6										Project #: K-2585	
Source/Location: R-S6-ZS-03/08										Type: TILL	
Sample #:		Test #:		Hole #:		Depth:		Time:		Checked By: NK	
Sampled By: Client		Tested By: SR		Date Received: 05.27.08		Date Tested: 06.02.08					
Date Sampled: 05.20.08											

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis				
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.
Tare No.				38.1				10		50.0	100.0	72.6
Wet Wt. & Tare			1380.7	25.4				20	2.0	48.0	96.0	69.7
Dry Wt. & Tare			1256.1	19.0				40	2.3	45.7	91.4	66.3
Water Wt.			124.6	12.5				60	2.8	42.9	85.8	62.3
Tare Wt.			181.3	9.5				100	3.2	39.7	79.4	57.6
Wt. Of Dry Soil			1074.8	4.75				200	4.7	35.0	70.0	50.8
Moisture Content %			11.6	10	SEE WASHED SIEVE			Pan	35.0			
Dry Wt. Of Sample from Initial Moisture								Total	50.0			
				Total				Unwashed Wt. =				
								Wt. Passing #200 =				

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (% #10)
50.0	0.726	0.5	34.0	23.0	0.01317	28.0	11.7	4.832	0.064	56.0	40.7
50.0	0.726	1	32.0	23.0	0.01317	26.0	12.0	3.465	0.046	52.0	37.8
50.0	0.726	2	30.0	23.0	0.01317	24.0	12.3	2.483	0.033	48.0	34.8
50.0	0.726	4	27.0	23.0	0.01317	21.0	12.8	1.791	0.024	42.0	30.5
50.0	0.726	8	26.0	23.0	0.01317	20.0	13.0	1.275	0.017	40.0	29.0
50.0	0.726	15	24.0	23.0	0.01317	18.0	13.3	0.943	0.012	36.0	26.1
50.0	0.726	30	21.0	23.0	0.01317	15.0	13.8	0.679	0.009	30.0	21.8
50.0	0.726	60	19.0	23.0	0.01317	13.0	14.2	0.486	0.006	26.0	18.9
50.0	0.726	120	17.0	23.0	0.01317	11.0	14.5	0.347	0.005	22.0	16.0
50.0	0.726	240	15.0	23.0	0.01317	9.0	14.8	0.248	0.003	18.0	13.1
50.0	0.726	480	13.0	23.0	0.01317	7.0	15.1	0.178	0.002	14.0	10.2
50.0	0.726	1440	10.0	23.0	0.01317	4.0	15.6	0.104	0.001	8.0	5.8
Hydrometer #: 794968										Amount: 125ml	
Density of Solids:											
Description of Sample:											

NCE-100



SCALE:	N.T.S.	DATE:	2008/C6/05
PROJECT NO:	K-2585	PLATE NO.	2585-B3

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM
STAGE 6
GRAIN SIZE ANALYSIS OF C-S6-ZS-03/08

GEONORTH ENGINEERING LTD.

1301 Kellier Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

PROCTOR NO. 3 DATE TESTED 2008.May.30 DATE RECEIVED 2008.May.27 DATE SAMPLED 2008.May.20

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY DJ
 SUPPLIER
 SOURCE R-S6-2S-03/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL
 SIZE 100MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 22.0 %
 OVERSIZE SPECIFIC GRAVITY 2.74
 TOTAL NUMBER OF TRIALS 5




TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	1894	1797	5.4
2	1960	1818	7.8
3	2071	1890	9.6
4	2155	1928	11.8
5	2138	1862	14.8

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1940	12.5
OVERSIZE CORRECTED	2070	10.0

COMMENTS
 SPECIFIC GRAVITY = 2.742 (COARSE)

SPECIFIC GRAVITY = 2.682 (FINE)

[Signature]



GEO.NORTH ENGINEERING LTD. 1301 Kelliker Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM - STAGE 6 ATTENBERG LIMITS OF PERIMETER EMBANKMENT (ZONE S) R-S6-ZS-03/08	SCALE: N.T.S. PROJECT NO: 4-2585	DATE: 2008/06/02 PLATE NO. 2585-C3
--	---	-------------------------------------	---------------------------------------

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 4 DATE RECEIVED 2008.May.27 DATE TESTED 2008.May.30 DATE SAMPLED 2008.May.20

SUPPLIER
 SOURCE R-S6-ZS-04/08
 SPECIFICATION
 MATERIAL TYPE T111

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm	98.6	
1 1/2"	37.5	mm	97.2	
1"	25	mm	92.3	
3/4"	19	mm	89.3	
1/2"	12.5	mm	84.8	
3/8"	9.5	mm	82.8	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	78.6	
No. 10	2.00 mm	74.1	
No. 20	850 µm	69.8	
No. 40	425 µm	65.2	
No. 60	250 µm	59.4	
No. 100	150 µm	53.2	
No. 200	75 µm	44.9	

COMMENTS


Hydrometer Analysis

GeoNorth Engineering


Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. Attn: Knight Piesold										Date: June 4, 2008	
Project Name: MPCP Stage 6										Project #: K-2585	
Source/Location: R-S6-ZS-04/08										Type: TILL	
Sample #:		Test #:		Hole #:		Depth:		Time:		Checked By: NK	
Sampled By: Client		Tested By: SR		Date Received: 05.27.08		Date Tested: 06.02.08					
Hydrometer Sieve Analysis											
Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis			
Tare No.				Sieve No.		Weight Retained		Total Wt. Finer Than		% Finer Than Orig. Samp.	
Wet Wt. & Tare		1234.9		38.1				50.0		100.0	
Dry Wt. & Tare		1108.9		25.4				47.7		95.4	
Water Wt.		126.0		19.0				45.1		90.2	
Tare Wt.		180.3		12.5				41.8		83.6	
Wt. Of Dry Soil		928.6		9.5				38.1		76.2	
Moisture Content %		13.6		4.75				33.6		67.2	
Dry Wt. Of Sample from Initial Moisture				10		SEE WASHED SIEVE		50.0			
Total								Unwashed Wt. =			
Wt. Passing #200 =											
Hydrometer Sieve Analysis											
Starting Wt. (g)		Elapsed Time (min)		Reading R		Temp (°C)		K		Corr. Reading R'	
50.0		0.5		32.0		23.0		0.01317		26.0	
50.0		1		29.0		23.0		0.01317		23.0	
50.0		2		28.0		23.0		0.01317		22.0	
50.0		4		26.0		23.0		0.01317		20.0	
50.0		8		24.0		23.0		0.01317		18.0	
50.0		15		23.0		23.0		0.01317		17.0	
50.0		30		20.0		23.0		0.01317		14.0	
50.0		60		18.0		23.0		0.01317		12.0	
50.0		120		17.0		23.0		0.01317		11.0	
50.0		240		15.0		23.0		0.01317		9.0	
50.0		480		13.0		23.0		0.01317		7.0	
50.0		1440		10.5		23.0		0.01317		4.5	
Hydrometer #: 794968		Graduate #: 4		Dispersing Agent: Sodium Hex		Amount: 125ml					
Density of Solids:											
Description of Sample:											

GRAVEL		SAND		SILT		CLAY	
COARSE	MEDIUM	COARSE	MEDIUM	COARSE	MEDIUM	COARSE	MEDIUM
11/16"	3/4"	2 1/4"	3/4"	1/4"	1/4"	1/4"	1/4"



GEONORTH ENGINEERING LTD. 1301 Keillier Road Prince George, B.C. V2L 5R8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 GRAIN SIZE ANALYSIS OF C-S6-Z5-04/08		SCALE: N.T.S.	DATE: 2008/06/05
			PROJECT NO: K-2585	PLATE NO: 2585-B4



<p>SCALE: N.T.S.</p>	<p>DATE: 2005/05/02</p>	<p>MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM - STAGE 6 ATTENBERG LIMITS OF PERIMETER EMBANKMENT (ZONE S) R-56-ZS-04/08</p>
<p>PROJECT NO: K-2585</p>	<p>PLATE NO: 2585-C4</p>	<p>GEONORTH ENGINEERING LTD. 1301 Kellinor Road Prince George, B.C. V2L 5B8 Tel: (250) 564-4304 Fax (250) 564-9323</p>

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

PROCTOR NO. 4 DATE TESTED 2008.May.30 DATE RECEIVED 2008.May.27 DATE SAMPLED 2008.May.20

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY DJ
 SUPPLIER
 SOURCE R-S6-ZS-04/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL
 SIZE 75MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 21.0 %
 OVERSIZE SPECIFIC GRAVITY 2.66
 TOTAL NUMBER OF TRIALS 5



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1972	1885	4.6
2	2036	1908	6.7
3	2144	1972	8.7
4	2224	2022	10.0
5	2151	1893	13.6

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2030	11.0
OVERSIZE CORRECTED	2140	9.0

COMMENTS
 SPECIFIC GRAVITY = 2.661 (COARSE)

SPECIFIC GRAVITY = 2.672 (FINE)

1301 Kellher Road Prince George, BC V2L 5S8
Phone (250) 564-4304; fax (250) 564-4323

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 11 DATE RECEIVED 2008.Aug.06 DATE TESTED 2008.Aug.12 DATE SAMPLED 2008.Aug.04

SUPPLIER
SOURCE R-S6-ZS-05/08
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY Client
TESTED BY SR
TEST METHOD WASHEID



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm			
2"	50 mm			
1 1/2"	37.5 mm		100.0	
1"	25 mm		98.5	
3/4"	19 mm		96.8	
1/2"	12.5 mm		94.3	
3/8"	9.5 mm		92.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.4	
No. 10	2.00 mm	84.2	
No. 20	850 µm	79.2	
No. 40	425 µm	73.6	
No. 60	250 µm	67.1	
No. 100	150 µm	60.2	
No. 200	75 µm	49.7	

COMMENTS

LOCATION: PE, CHAINAGE: 2950M, ELEVATION: 952.7M, OFFSET: UPSTREAM SIDE

GeoNorth Engineering
Test Designation: ASTM D-422

Test Designation: ASTM D-422

Hydrometer Analysis

[illegible]

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold ConsultingMount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

PROCTOR NO. 11 DATE TESTED 2008.Aug.11 DATE RECEIVED 2008.Aug.06 DATE SAMPLED 2008.Aug.04

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY SR
 SUPPLIER
 SOURCE R-S6-ZS-05/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL
 SIZE 50MM
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE
 PREPARATION Moist
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 11.0 %
 OVERSIZE SPECIFIC GRAVITY 2.65
 TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2054	1936	6.1
2	2150	1994	7.8
3	2194	1978	10.9
4	2168	1929	12.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	9.0
OVERSIZE CORRECTED	2070	8.0

COMMENTS
SPECIFIC GRAVITY (COARSE) = 2.647

SPECIFIC GRAVITY (FINES) = 2.674

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 13 DATE RECEIVED 2008.Aug.20 DATE TESTED 2008.Aug.21 DATE SAMPLED 2008.Aug.15

SUPPLIER
 SOURCE R-S6-ZS-06/08
 SPECIFICATION
 MATERIAL TYPE Brown Glacial Till

SAMPLED BY Client
 TESTED BY DJJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm	100.0	
1"	25	mm	97.8	
3/4"	19	mm	95.9	
1/2"	12.5	mm	93.3	
3/8"	9.5	mm	91.5	


SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	87.1	
No. 10	2.00	mm	82.6	
No. 20	850	µm	77.3	
No. 40	425	µm	71.7	
No. 60	250	µm	65.5	
No. 100	150	µm	58.9	
No. 200	75	µm	48.4	

MOISTURE CONTENT 11.1%

COMMENTS

Location: PE, Chainage: 34+75m, Elevation: u/s

COARSE	GRAVEL	FINE	COARSE	SAND	FINE	COARSE	SILT	FINE	CLAY



A2-27


GEONORTH ENGINEERING LTD. 1301 Kellin Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 5 GRAIN SIZE ANALYSIS OF R-S6-ZS-06/08		SCALE: N.T.S. PROJECT NO: K-2585	DATE: 2008/08/28 PLATE NO. 2585-B13

Hydrometer Analysis

GeoNorth Engineering
Test Designation: ASTM D-422

Client: Mount Polley Mining / Knight Placoid																																																																																																																																																																					
Date: August 26, 2008																																																																																																																																																																					
Project Name: MPCP - Stage 6																																																																																																																																																																					
Project #: K-2585																																																																																																																																																																					
Source/Location: R-S6-ZS-06/08																																																																																																																																																																					
Type: Glacial Till																																																																																																																																																																					
Sample #: _____																																																																																																																																																																					
Test #:		Hole #:		Depth:																																																																																																																																																																	
Sampled By: Client		Tested By: DJ		Checked By: NK																																																																																																																																																																	
Date Sampled: 08.15.08		Date Received: 08.20.08		Date Tested: 08.25.08																																																																																																																																																																	
<table border="1"> <thead> <tr> <th colspan="3">Initial Moisture Content</th> <th colspan="3">Sieve Analysis</th> <th colspan="4">Hydrometer Sieve Analysis</th> </tr> <tr> <th></th> <th>Sieve No.</th> <th>Weight Retained</th> <th>Total Wt. Passing</th> <th>% Finer Than Orig. Samp.</th> <th>Sieve No.</th> <th>Weight Retained</th> <th>Total Wt. Finer Than</th> <th>% Finer Than</th> <th>% Finer Than Orig. Samp.</th> </tr> </thead> <tbody> <tr> <td>Tare No.</td> <td>38.1</td> <td></td> <td></td> <td></td> <td>10</td> <td></td> <td>60.0</td> <td>100.0</td> <td>82.8</td> </tr> <tr> <td>Wet Wt. & Tare</td> <td>25.4</td> <td></td> <td></td> <td></td> <td>20</td> <td>3.7</td> <td>58.3</td> <td>93.8</td> <td>77.5</td> </tr> <tr> <td>Dry Wt. & Tare</td> <td>19.0</td> <td></td> <td></td> <td></td> <td>40</td> <td>3.8</td> <td>52.5</td> <td>87.5</td> <td>72.3</td> </tr> <tr> <td>Water Wt.</td> <td>12.5</td> <td></td> <td></td> <td></td> <td>60</td> <td>4.7</td> <td>47.8</td> <td>79.7</td> <td>65.8</td> </tr> <tr> <td>Tare Wt.</td> <td>9.5</td> <td></td> <td></td> <td></td> <td>100</td> <td>5.3</td> <td>42.5</td> <td>70.8</td> <td>58.5</td> </tr> <tr> <td>Wt. Of Dry Soil</td> <td>4.75</td> <td></td> <td></td> <td></td> <td>200</td> <td>6.4</td> <td>36.1</td> <td>60.2</td> <td>49.7</td> </tr> <tr> <td>Moisture Content %</td> <td>11.1</td> <td></td> <td></td> <td></td> <td>Pan</td> <td>36.1</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Dry Wt. Of Sample from Initial Moisture</td> <td></td> <td></td> <td></td> <td></td> <td>Total</td> <td>60.0</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Unwashed Wt. =</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td></td> <td>Tare</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="4"></td> <td></td> <td colspan="5">Wt. Passing #200 =</td> </tr> </tbody> </table>										Initial Moisture Content			Sieve Analysis			Hydrometer Sieve Analysis					Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Tare No.	38.1				10		60.0	100.0	82.8	Wet Wt. & Tare	25.4				20	3.7	58.3	93.8	77.5	Dry Wt. & Tare	19.0				40	3.8	52.5	87.5	72.3	Water Wt.	12.5				60	4.7	47.8	79.7	65.8	Tare Wt.	9.5				100	5.3	42.5	70.8	58.5	Wt. Of Dry Soil	4.75				200	6.4	36.1	60.2	49.7	Moisture Content %	11.1				Pan	36.1				Dry Wt. Of Sample from Initial Moisture					Total	60.0									Unwashed Wt. =										Tare										Wt. Passing #200 =																														
Initial Moisture Content			Sieve Analysis			Hydrometer Sieve Analysis																																																																																																																																																															
	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.																																																																																																																																																												
Tare No.	38.1				10		60.0	100.0	82.8																																																																																																																																																												
Wet Wt. & Tare	25.4				20	3.7	58.3	93.8	77.5																																																																																																																																																												
Dry Wt. & Tare	19.0				40	3.8	52.5	87.5	72.3																																																																																																																																																												
Water Wt.	12.5				60	4.7	47.8	79.7	65.8																																																																																																																																																												
Tare Wt.	9.5				100	5.3	42.5	70.8	58.5																																																																																																																																																												
Wt. Of Dry Soil	4.75				200	6.4	36.1	60.2	49.7																																																																																																																																																												
Moisture Content %	11.1				Pan	36.1																																																																																																																																																															
Dry Wt. Of Sample from Initial Moisture					Total	60.0																																																																																																																																																															
					Unwashed Wt. =																																																																																																																																																																
					Tare																																																																																																																																																																
					Wt. Passing #200 =																																																																																																																																																																
<table border="1"> <thead> <tr> <th>Starting Wt. (g)</th> <th>% - #10</th> <th>Elapsed Time (min)</th> <th>Reading R</th> <th>Temp (OC)</th> <th>K</th> <th>Corr. Reading R'</th> <th>Zr (cm)</th> <th>SQRT(Zr)/T (min)</th> <th>D (mm)</th> <th>N (%)</th> <th>N*(%#10)</th> </tr> </thead> <tbody> <tr> <td>60.0</td> <td>0.826</td> <td>0.5</td> <td>38.0</td> <td>22.0</td> <td>0.01332</td> <td>31.5</td> <td>11.1</td> <td>4.711</td> <td>0.063</td> <td>52.5</td> <td>43.4</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>1</td> <td>34.0</td> <td>22.0</td> <td>0.01332</td> <td>27.5</td> <td>11.8</td> <td>3.429</td> <td>0.046</td> <td>45.8</td> <td>37.9</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>2</td> <td>32.5</td> <td>22.0</td> <td>0.01332</td> <td>26.0</td> <td>12.0</td> <td>2.450</td> <td>0.033</td> <td>43.3</td> <td>35.8</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>4</td> <td>29.5</td> <td>22.0</td> <td>0.01332</td> <td>23.0</td> <td>12.5</td> <td>1.768</td> <td>0.024</td> <td>38.3</td> <td>31.7</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>8</td> <td>27.0</td> <td>22.0</td> <td>0.01332</td> <td>20.5</td> <td>12.9</td> <td>1.270</td> <td>0.017</td> <td>34.2</td> <td>28.2</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>15</td> <td>25.5</td> <td>22.0</td> <td>0.01332</td> <td>19.0</td> <td>13.2</td> <td>0.937</td> <td>0.012</td> <td>31.7</td> <td>26.2</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>30</td> <td>23.0</td> <td>22.0</td> <td>0.01332</td> <td>16.5</td> <td>13.6</td> <td>0.673</td> <td>0.009</td> <td>27.5</td> <td>22.7</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>60</td> <td>21.5</td> <td>22.0</td> <td>0.01332</td> <td>15.0</td> <td>13.8</td> <td>0.480</td> <td>0.006</td> <td>25.0</td> <td>20.7</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>120</td> <td>19.5</td> <td>22.0</td> <td>0.01332</td> <td>13.0</td> <td>14.2</td> <td>0.343</td> <td>0.005</td> <td>21.7</td> <td>17.9</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>240</td> <td>17.5</td> <td>22.0</td> <td>0.01332</td> <td>11.0</td> <td>14.5</td> <td>0.246</td> <td>0.003</td> <td>18.3</td> <td>15.1</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>480</td> <td>16.0</td> <td>20.0</td> <td>0.01365</td> <td>9.0</td> <td>14.8</td> <td>0.176</td> <td>0.002</td> <td>15.0</td> <td>12.4</td> </tr> <tr> <td>60.0</td> <td>0.826</td> <td>1440</td> <td>14.0</td> <td>21.0</td> <td>0.01348</td> <td>7.5</td> <td>15.1</td> <td>0.102</td> <td>0.001</td> <td>12.5</td> <td>10.3</td> </tr> </tbody> </table>										Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)	60.0	0.826	0.5	38.0	22.0	0.01332	31.5	11.1	4.711	0.063	52.5	43.4	60.0	0.826	1	34.0	22.0	0.01332	27.5	11.8	3.429	0.046	45.8	37.9	60.0	0.826	2	32.5	22.0	0.01332	26.0	12.0	2.450	0.033	43.3	35.8	60.0	0.826	4	29.5	22.0	0.01332	23.0	12.5	1.768	0.024	38.3	31.7	60.0	0.826	8	27.0	22.0	0.01332	20.5	12.9	1.270	0.017	34.2	28.2	60.0	0.826	15	25.5	22.0	0.01332	19.0	13.2	0.937	0.012	31.7	26.2	60.0	0.826	30	23.0	22.0	0.01332	16.5	13.6	0.673	0.009	27.5	22.7	60.0	0.826	60	21.5	22.0	0.01332	15.0	13.8	0.480	0.006	25.0	20.7	60.0	0.826	120	19.5	22.0	0.01332	13.0	14.2	0.343	0.005	21.7	17.9	60.0	0.826	240	17.5	22.0	0.01332	11.0	14.5	0.246	0.003	18.3	15.1	60.0	0.826	480	16.0	20.0	0.01365	9.0	14.8	0.176	0.002	15.0	12.4	60.0	0.826	1440	14.0	21.0	0.01348	7.5	15.1	0.102	0.001	12.5	10.3
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)																																																																																																																																																										
60.0	0.826	0.5	38.0	22.0	0.01332	31.5	11.1	4.711	0.063	52.5	43.4																																																																																																																																																										
60.0	0.826	1	34.0	22.0	0.01332	27.5	11.8	3.429	0.046	45.8	37.9																																																																																																																																																										
60.0	0.826	2	32.5	22.0	0.01332	26.0	12.0	2.450	0.033	43.3	35.8																																																																																																																																																										
60.0	0.826	4	29.5	22.0	0.01332	23.0	12.5	1.768	0.024	38.3	31.7																																																																																																																																																										
60.0	0.826	8	27.0	22.0	0.01332	20.5	12.9	1.270	0.017	34.2	28.2																																																																																																																																																										
60.0	0.826	15	25.5	22.0	0.01332	19.0	13.2	0.937	0.012	31.7	26.2																																																																																																																																																										
60.0	0.826	30	23.0	22.0	0.01332	16.5	13.6	0.673	0.009	27.5	22.7																																																																																																																																																										
60.0	0.826	60	21.5	22.0	0.01332	15.0	13.8	0.480	0.006	25.0	20.7																																																																																																																																																										
60.0	0.826	120	19.5	22.0	0.01332	13.0	14.2	0.343	0.005	21.7	17.9																																																																																																																																																										
60.0	0.826	240	17.5	22.0	0.01332	11.0	14.5	0.246	0.003	18.3	15.1																																																																																																																																																										
60.0	0.826	480	16.0	20.0	0.01365	9.0	14.8	0.176	0.002	15.0	12.4																																																																																																																																																										
60.0	0.826	1440	14.0	21.0	0.01348	7.5	15.1	0.102	0.001	12.5	10.3																																																																																																																																																										
Hydrometer #: 794968										Dispersing Agent: Sodium Hex																																																																																																																																																											
Density of Solids:										Amount: 125ml																																																																																																																																																											
Description of Sample:																																																																																																																																																																					

No. 3192



GEONORTH ENGINEERING LTD.

1301 Kellier Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM
STAGE 6
ATTERBERG LIMITS OF R-56-ZS-06/08

SCALE:

N.S.

DATE:

2008/08/26

PROJECT NO.

K-2585

PLATE NO.

2585-C13

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Marlel @ 250-790-2268

PROJECT Mount Polley Construction Program
Slage 6


Mount Polley Mine
Likely

CONTRACTOR

PROCTOR NO. 13 DATE TESTED 2008.Aug.22 DATE RECEIVED 2008.Aug.20 DATE SAMPLED 2008.Aug.15

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY DJ
SUPPLIER
SOURCE R-S6-ZS-06/08
MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 25MM
DESCRIPTION
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 13.0 %
OVERSIZE SPECIFIC GRAVITY 2.67
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2221	2005	10.8
2	2239	1988	12.6
3	2159	1861	16.0
4	2106	1945	8.3

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	11.0
OVERSIZE CORRECTED	2080	9.5

COMMENTS
SPECIFIC GRAVITY (COARSE) - 2.675

SPECIFIC GRAVITY (FINES) - 2.685

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 5 DATE RECEIVED 2008.Jun.05 DATE TESTED 2008.Jun.09 DATE SAMPLED 2008.Jun.01

SUPPLIER ZONE 5
SOURCE R-S6-ZS-07/08
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED




GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		100.0	
2"	50 mm		98.8	
1 1/2"	37.5 mm		96.9	
1"	25 mm		90.6	
3/4"	19 mm		87.3	
1/2"	12.5 mm		82.1	
3/8"	9.5 mm		79.0	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	74.1	
No. 10	2.00 mm	70.5	
No. 20	850 µm	66.4	
No. 40	425 µm	62.1	
No. 60	250 µm	57.1	
No. 100	150 µm	51.8	
No. 200	75 µm	43.1	

MOISTURE CONTENT 10.7%

COMMENTS
MAIN EMBANKMENT 2+700 AT 951.9

[Signature]



Hydrometer Analysis

GeoNorth Engineering

Test Designation: ASTM D-422


Client: Mount Polley Mining Corp. Attn: Knight Plesold		Date: June 12, 2008	
Project Name: Mount Polley Construction Program - Stage 6		Project #: K-2585	
Source/Location: Zone S - R-S6-ZS-07/08		Type: TILL	
Sample #:	Test #:	Hole #:	Depth:
Sampled By: Client		Tested By: DJ	
Date Sampled: 06.01.08		Date Received: 06.05.08	
Date Tested: 06.10.08		Checked By: NK	

Initial Moisture Content			Sieve Analysis			Hydrometer Sieve Analysis				
			Sieve No.	Weight Retained	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.
Tare No.			38.1							
Wet Wt. & Tare		1092.7	25.4					50.0	100.0	70.5
Dry Wt. & Tare		1004.5	19.0					47.2	94.4	66.5
Water Wt.		88.2	12.5					44.3	88.6	62.4
Tare Wt.		181.4	9.5					41.0	82.0	57.8
Wt. Of Dry Soil		823.1	4.75					37.1	74.2	52.3
Moisture Content %		10.7	10	SEE WASHED SIEVE				31.3	62.6	44.1
Dry Wt. Of Sample from Initial Moisture										
= (100 x Wet Soil Wt.)/(100 + Initial Moisture)			Wt. Passing #200 =							
Total			Tare							

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)
50.0	0.705	0.5	33.0	23.0	0.01317	27.0	11.8	4.866	0.064	54.0	38.1
50.0	0.705	1	29.0	23.0	0.01317	23.0	12.5	3.536	0.047	46.0	32.4
50.0	0.705	2	27.0	23.0	0.01317	21.0	12.8	2.533	0.033	42.0	29.6
50.0	0.705	4	25.0	23.0	0.01317	19.0	13.2	1.814	0.024	38.0	26.8
50.0	0.705	8	22.0	22.0	0.01332	15.5	13.7	1.310	0.017	31.0	21.9
50.0	0.705	15	21.0	22.0	0.01332	14.5	13.9	0.963	0.013	29.0	20.4
50.0	0.705	30	18.0	22.0	0.01332	11.5	14.4	0.693	0.009	23.0	16.2
50.0	0.705	60	16.0	22.0	0.01332	9.5	14.7	0.495	0.007	19.0	13.4
50.0	0.705	120	13.5	22.0	0.01332	7.0	15.1	0.355	0.005	14.0	9.9
50.0	0.705	240	11.5	22.0	0.01332	5.0	15.5	0.254	0.003	10.0	7.1
50.0	0.705	480	10.0	22.0	0.01332	3.5	15.7	0.181	0.002	7.0	4.9
50.0	0.705	1440	8.5	22.0	0.01332	2.0	16.0	0.105	0.001	4.0	2.8

Hydrometer #: 794968	Graduate #: 4	Dispersing Agent: Sodium Hex	Amount: 125ml
Density of Solids:			
Description of Sample:			

Noted



A2-34

GEONORTH ENGINEERING LTD.

1301 Kellier Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM - STAGE 6
ATTERBERG LIMITS OF R-S6-ZS-07/08

SCALE: N.T.S.
PROJECT NO: X-2585

DATE: 2008/06/12
PLATE NO: 2585-C5

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6

Mount Polley Mine
Likely


CONTRACTOR

PROCTOR NO. 5

DATE TESTED 2008.Jun.10 DATE RECEIVED 2008.Jun.05 DATE SAMPLED 2008.Jun.01

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY SR
SUPPLIER Zone S
SOURCE R-S6-ZS-07/08
MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 50MM
DESCRIPTION
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD ASTM 4718
RETAINED 4.75mm SCREEN 25.9 %
OVERSIZE SPECIFIC GRAVITY 2.66
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2010	1891	6.3
2	2176	1993	9.2
3	2237	2014	11.1
4	2199	1944	13.1

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	11.0
OVERSIZE CORRECTED	2150	8.5

COMMENTS

SPECIFIC GRAVITY = 2.663 (COARSE) MAIN EMBANKMENT 21700 AT 951.9m

SPECIFIC GRAVITY = 2.678 (FINE)

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 15 DATE RECEIVED 2008.Sep.05 DATE TESTED 2008.Sep.09 DATE SAMPLED 2008.Aug.26

SUPPLIER PE 4+550, 952.32
 SOURCE R-S6-ZS-08/08
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client
 TESTED BY SR
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm	100.0	
1"	25	mm	98.2	
3/4"	19	mm	95.6	
1/2"	12.5	mm	92.3	
3/8"	9.5	mm	90.1	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	84.6	
No. 10	2.00	mm	79.4	
No. 20	850	µm	75.0	
No. 40	425	µm	70.3	
No. 60	250	µm	64.3	
No. 100	150	µm	57.4	
No. 200	75	µm	46.5	

MOISTURE CONTENT 10.9%

COMMENTS

GeoNorth Engineering


Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp. / Knight Piesold		Date: Sept 13, 2008	
Project Name: MPCP - Stage 6		Project #: K-2585	
Source/Location: PE 4+550, 852.32 R-S6-ZS-08/08		Type: TILL	
Sample #:	Test #:	Hole #:	Depth:
Sampled By: Client		Tested By: DJ	
Date Sampled: 08.26.08		Date Received: 09.05.08	
Date Tested: 09.10.08		Checked By: NK	
Date Tested: 09.10.08			


Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis				
				Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.
Tare No.				38.1				10		50.0	100.0	79.5
Wet Wt. & Tare				25.4				20	3.1	46.9	93.8	74.6
Dry Wt. & Tare				19.0				40	2.9	44.0	88.0	66.8
Water Wt.				12.5				60	3.9	40.1	80.2	60.8
Tare Wt.				9.5				100	4.6	35.5	71.0	53.8
Wt. Of Dry Soil				4.75				200	6.5	29.0	58.0	44.0
Moisture Content %			10.9	10	SEE WASHED SIEVE			Pan	29.0			
Dry Wt. Of Sample from Initial Moisture								Total	50.0			
-(100xWet Soil Wt.)/(100 + Initial Moisture)								Unwashed Wt. =				
Total								Tare				
								Wt. Passing #200 =				

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (%-#10)
50.0	0.759	0.5	33.0	22.0	0.01332	26.5	11.9	4.883	0.065	53.0	40.2
50.0	0.759	1	28.5	22.0	0.01332	22.0	12.7	3.559	0.047	44.0	33.4
50.0	0.759	2	27.0	22.0	0.01332	20.5	12.9	2.541	0.034	41.0	31.1
50.0	0.759	4	26.0	22.0	0.01332	19.5	13.1	1.808	0.024	39.0	29.6
50.0	0.759	8	24.0	22.0	0.01332	17.5	13.4	1.295	0.017	35.0	26.6
50.0	0.759	15	23.0	22.0	0.01332	16.5	13.6	0.951	0.013	33.0	25.0
50.0	0.759	30	21.5	22.0	0.01332	15.0	13.8	0.679	0.009	30.0	22.8
50.0	0.759	60	19.0	22.0	0.01332	12.5	14.2	0.487	0.006	25.0	19.0
50.0	0.759	120	17.0	22.0	0.01332	10.5	14.6	0.348	0.005	21.0	15.9
50.0	0.759	240	16.0	22.0	0.01332	9.5	14.7	0.248	0.003	19.0	14.4
50.0	0.759	480	15.0	22.0	0.01332	8.5	14.9	0.176	0.002	17.0	12.9
50.0	0.759	1440	12.5	22.0	0.01332	6.0	15.3	0.103	0.001	12.0	9.1
Hydrometer #: 794968										Amount: 125ml	
Density of Solids:											
Description of Sample:											



A2-38

GEO NORTH ENGINEERING LTD. 1301 Kellher Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 GRAIN SIZE ANALYSIS OF R-S6-Z5-08/08		SCALE: N.T.S. PROJECT NO: K-2585	DATE: 2008/09/15 PLATE NO: 2585-B15



GEONORTH ENGINEERING LTD. 1301 Kelliker Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-9323	MT. POLLEY MINING CORPORATION ATTN: KNIGHT PIESOLD CONSULTING MOUNT POLLEY CONSTRUCTION PROGRAM STAGE 6 ATTERBERG LIMITS OF R-S6-ZS-08/08	SCALE: N.T.S.	DATE: 2008/09/15
		PROJECT NO: K-2585	PLATE NO. 2585-C15

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

PROCTOR NO. 15 DATE TESTED 2008.Sep.10 DATE RECEIVED 2008.Sep.05 DATE SAMPLED 2008.Aug.26

INSITU MOISTURE N/A %
 SAMPLED BY Client
 TESTED BY LT
 SUPPLIER
 SOURCE R-S6-ZS-08/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT TILL
 SIZE
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD ASTM 4718
 RETAINED 4.75mm SCREEN 15.0 %
 OVERSIZE SPECIFIC GRAVITY 2.67
 TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1927	1811	6.4
2	2066	1897	8.9
3	2160	1964	10.0
4	2142	1906	12.4

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1990	11.0
OVERSIZE CORRECTED	2070	9.5

COMMENTS
 SPECIFIC GRAVITY (COARSE) = 2.665

SPECIFIC GRAVITY (FINES) = 2.647

[Signature]

GeoNorth Engineering
1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 16 DATE RECEIVED 2008.Sep.22 DATE TESTED 2008.Sep.24 DATE SAMPLED 2008.Sep.17

SUPPLIER
SOURCE R-S6-ZS-09/08
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm	97.9	
1 1/2"	37.5	mm	96.2	
1"	25	mm	94.3	
3/4"	19	mm	91.3	
1/2"	12.5	mm	89.1	
3/8"	9.5	mm	84.3	


SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	84.3	
No. 10	2.00 mm	79.7	
No. 20	850 µm	74.7	
No. 40	425 µm	69.1	
No. 60	250 µm	62.8	
No. 100	150 µm	56.5	
No. 200	75 µm	47.8	

MOISTURE CONTENT 10.2%

COMMENTS

Location: SE, Chainage: 12+00, Elevation: 952.7m, Offset: c/1

COARSE	GRAVEL	FINE	COARSE	FINE	COARSE	FINE	COARSE	FINE	COARSE	FINE	CLAY
	1 1/2	3/4	1 1/2	3/8	3/4	1/4	1/4	1/4	1/4	1/4	



A2-42

SCALE:	N.T.S.	DATE:	2008/09/29
PROJECT NO:	K-2585	PLATE NO:	2585-B16

MT. POLLEY MINING CORPORATION
ATTN: KNIGHT PIESOLD CONSULTING
MOUNT POLLEY CONSTRUCTION PROGRAM
STAGE 6
GRAIN SIZE ANALYSIS OF R-56-Z5-09/08

GEONORTH ENGINEERING LTD.

1301 Kellier Road
Prince Georges, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

Hydrometer Analysis

GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. / Knight Piesold										Date: Sept 29, 2008									
Project Name: MPCP - Stage 6										Project #: K-2585									
Source/Location: R-S6-ZS-09/08										Type: TILL									
Sample #:					Test #:					Hole #:					Depth:				
Sampled By: Client					Tested By: DJ					Checked By: NK					Date Tested: 09.24.08				
Date Sampled: 09.17.08					Date Received: 09.22.08														

Initial Moisture Content				Sieve Analysis				Hydrometer Sieve Analysis						
	Sieve No.	Weight Retained	% Finer Than Orig. Samp.		Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.		Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	
Tare No.	38.1								10		50.0	100.0	79.8	
Wet Wt. & Tare	25.4								20	2.9	47.1	94.2	75.2	
Dry Wt. & Tare	19.0								40	3.7	43.4	86.8	69.3	
Water Wt.	12.5								60	4.3	39.1	78.2	62.4	
Tare Wt.	9.5								100	3.9	35.2	70.4	56.2	
Wt. Of Dry Soil	4.75								200	5.2	30.0	60.0	47.9	
Moisture Content %	10	SEE WASHED SIEVE							Pan	30.0				
Dry Wt. Of Sample from Initial Moisture									Total	50.0				
Total									Unwashed Wt. =					
									Wt. Passing #200 =					

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr/T) (min)	D (mm)	N (%)	N* (% #10)	
50.0	0.798	0.5	34.0	21.0	0.01348	27.5	11.8	4.849	0.065	55.0	43.9	
50.0	0.798	1	30.5	21.0	0.01348	24.0	12.3	3.512	0.047	48.0	38.3	
50.0	0.798	2	29.0	21.0	0.01348	22.5	12.6	2.508	0.034	45.0	35.9	
50.0	0.798	4	26.0	21.0	0.01348	19.5	13.1	1.808	0.024	39.0	31.1	
50.0	0.798	8	24.5	21.0	0.01348	18.0	13.3	1.291	0.017	36.0	28.7	
50.0	0.798	15	22.0	21.0	0.01348	15.5	13.7	0.957	0.013	31.0	24.7	
50.0	0.798	30	20.0	21.0	0.01348	13.5	14.1	0.585	0.009	27.0	21.5	
50.0	0.798	60	17.5	21.0	0.01348	11.0	14.5	0.491	0.007	22.0	17.6	
50.0	0.798	120	16.0	21.0	0.01348	9.5	14.7	0.350	0.005	19.0	15.2	
50.0	0.798	240	15.0	21.0	0.01348	8.5	14.9	0.249	0.003	17.0	13.6	
50.0	0.798	480	13.5	21.0	0.01348	7.0	15.1	0.178	0.002	14.0	11.2	
50.0	0.798	1440	12.0	21.0	0.01348	5.5	15.4	0.103	0.001	11.0	8.8	
Hydrometer #: 794968										Dispersing Agent: Sodium Hex		Amount: 125ml
Density of Solids:												
Description of Sample:												

NOTED

GeoNorth Engineering Ltd.

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

No.4066 P. 6/6 MOISTURE - DENSITY RELATIONSHIP REPORT

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6

Mount Polley Mine
Likely

CONTRACTOR

PROCTOR NO. 16 DATE TESTED 2008.Sep.24 DATE RECEIVED 2008.Sep.22 DATE SAMPLED 2008.Sep.17

INSITU MOISTURE N/A %
SAMPLED BY Client
TESTED BY DJ

SUPPLIER
SOURCE R-S6-ZS-09/08

MATERIAL IDENTIFICATION
MAJOR COMPONENT TILL
SIZE 50MM

DESCRIPTION
ROCK TYPE

COMPACTION STANDARD

Standard Proctor,
ASTM D698

COMPACTION PROCEDURE

A: 101.6mm Mold,
Passing 4.75mm
Automatic

RAMMER TYPE

Moist

PREPARATION

OVERSIZE CORRECTION METHOD ASTM 4718

RETAINED 4.75mm SCREEN


15.0 %

OVERSIZE SPECIFIC GRAVITY

2.67

TOTAL NUMBER OF TRIALS

4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2191	2010	9.0
2	2247	2035	10.4
3	2221	1971	12.7
4	2058	1934	6.4

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	10.5
OVERSIZE CORRECTED	2120	9.0

COMMENTS
SPECIFIC GRAVITY (COARSE) = 2.672

SPECIFIC GRAVITY (FINES) = 2.681

APPENDIX A3

ZONE U RECORD

(Pages A3-1 to A3-4)

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 35 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.08 DATE SAMPLED 2008.Sep.27

SUPPLIER
 SOURCE R-S6-ZU-02/08
 SPECIFICATION
 MATERIAL TYPE Zone U Sand Cell

SAMPLED BY CLIENT
 TESTED BY EM
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm		
3/4" 19 mm		
1/2" 12.5 mm		
3/8" 9.5 mm	100.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	99.9	
No. 10 2.00 mm	99.8	
No. 20 0.85 mm	99.6	
No. 40 0.425 mm	96.0	
No. 60 0.25 mm	75.3	
No. 100 0.15 mm	44.6	
No. 200 0.075 mm	20.1	

MOISTURE CONTENT 8.5%

COMMENTS

LOCATION: SE ZONE U, CHAINAGE: 07+00m, ELEVATION: 951.9m

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

PROCTOR NO. 17 DATE TESTED 2008.Oct.08 DATE RECEIVED 2008.Oct.03 DATE SAMPLED 2008.Sep.27

INSITU MOISTURE N/A %
 SAMPLED BY CLIENT
 TESTED BY LT
 SUPPLIER ZONE U SAND CELL
 SOURCE R-S6-ZU-02/08
 MATERIAL IDENTIFICATION
 MAJOR COMPONENT SAND
 SIZE
 DESCRIPTION
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,
 ASTM D698
 COMPACTION PROCEDURE A: 101.6mm Mold,
 Passing 4.75mm
 Automatic
 RAMMER TYPE Moist
 PREPARATION
 OVERSIZE CORRECTION METHOD None
 RETAINED 4.75mm SCREEN %
 OVERSIZE SPECIFIC GRAVITY
 TOTAL NUMBER OF TRIALS 6



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1789	1635	9.4
2	1839	1654	11.2
3	1899	1675	13.4
4	1953	1687	15.8
5	1977	1677	17.9
6	1973	1643	20.1

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1690	16.0

COMMENTS
 LOCATION: SE ZONE U, CHAINAGE: 07+00m, ELEVATION: 951.9m

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 36 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.08 DATE SAMPLED 2008.Sep.27

SUPPLIER
 SOURCE R-S6-ZU-03/08
 SPECIFICATION
 MATERIAL TYPE Zone U Sand Cell

SAMPLED BY CLIENT
 TESTED BY EM
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm		
1/2"	12.5	mm		
3/8"	9.5	mm		

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	99.9	
No. 10	2.00 mm	99.8	
No. 20	850 µm	99.7	
No. 40	425 µm	99.3	
No. 60	250 µm	94.0	
No. 100	150 µm	76.2	
No. 200	75 µm	45.3	

MOISTURE CONTENT 7.7%

COMMENTS

LOCATION: PE ZONE U, CHAINAGE: 42+50m, ELEVATION: 951.9m

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6
CONTRACTOR


Mount Polley Mine
Likely

PROCTOR NO. 18 DATE TESTED 2008.Oct.08 DATE RECEIVED 2008.Oct.03 DATE SAMPLED 2008.Sep.27

INSITU MOISTURE N/A %
SAMPLED BY CLIENT
TESTED BY LT
SUPPLIER ZONE U SAND CELL
SOURCE R-S6-ZU-03/08

MATERIAL IDENTIFICATION
MAJOR COMPONENT SAND
SIZE
DESCRIPTION
ROCK TYPE

COMPACTION STANDARD Standard Proctor,
ASTM D698
COMPACTION PROCEDURE A: 101.6mm Mold,
Passing 4.75mm
Automatic
RAMMER TYPE Moist
PREPARATION
OVERSIZE CORRECTION METHOD None
RETAINED 4.75mm SCREEN %
OVERSIZE SPECIFIC GRAVITY
TOTAL NUMBER OF TRIALS 5



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1768	1593	11.0
2	1870	1639	14.1
3	1930	1655	16.6
4	1959	1653	18.5
5	1939	1602	21.0

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1660	17.0

COMMENTS

LOCATION: PE ZONE U, CHAINAGE: 42+50m, ELEVATION: 951.9m

APPENDIX A4

ZONE F RECORD

(Pages A4-1 to A4-16)

1301 Kelliher Road Prince George, BC V2L5S8

10 20 40 60 SERIES

Phone (250)564-4304; fax (250)564-1313

PROJECT NO. K 2585


CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold ConsultingTO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 23 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.23

SUPPLIER
SOURCE R-S6-XF-29/08
SPECIFICATION
MATERIAL TYPE FilterSAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED

GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	79.3	
3/8"	9.5	mm	63.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	40.9	
No. 10	2.00 mm	24.8	
No. 20	850 µm	16.3	
No. 40	425 µm	12.3	
No. 60	250 µm	10.0	
No. 100	150 µm	8.4	
No. 200	75 µm	6.6	

COMMENTS

LOCATION: ME, CHAINAGE: 21+00, ELEVATION: 953.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Picosold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Picosold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 24 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.23

SUPPLIER
 SOURCE R-S6-2F-30/08
 SPECIFICATION
 MATERIAL TYPE Filler

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	82.5	
3/8"	9.5	mm	69.5	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	46.4	
No. 10	2.00	mm	28.1	
No. 20	850	µm	18.1	
No. 40	425	µm	13.4	
No. 60	250	µm	11.0	
No. 100	150	µm	9.4	
No. 200	75	µm	7.4	

COMMENTS
 LOCATION: ME, CHAINAGE: 22+50, ELEVATION: 953.0

PER.

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564 3

10 20 40 60 SERIES

PROJECT NO. K 2585


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold ConsultingMount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
V0L 1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 25 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Oct.01 DATE SAMPLED 2008.Sep.23

SUPPLIER
SOURCE R-S6-ZF-31/08
SPECIFICATION
MATERIAL TYPE FilterSAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED

GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm			
2"	50 mm			
1 1/2"	37.5 mm			
1"	25 mm			
3/4"	19 mm		100.0	
1/2"	12.5 mm		68.9	
3/8"	9.5 mm		53.2	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	32.5	
No. 10	2.00 mm	18.8	
No. 20	850 µm	12.5	
No. 40	425 µm	9.8	
No. 60	250 µm	8.3	
No. 100	150 µm	7.2	
No. 200	75 µm	5.8	

COMMENTS

LOCATION: MF, CHAINAGE: 23+50, ELEVATION: 953.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 26 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Oct.01 DATE SAMPLED 2008.Sep.23

SUPPLIER
 SOURCE R-S6-ZF-32/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	74.5	
3/8"	9.5	mm	60.9	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	38.9	
No. 10	2.00	mm	22.8	
No. 20	0.85	mm	14.7	
No. 40	0.425	mm	11.1	
No. 60	0.25	mm	9.2	
No. 100	0.15	mm	7.9	
No. 200	0.075	mm	6.2	

COMMENTS

LOCATION: ME, CHAINAGE: 24+50, ELEVATION: 954.0

PROJECT NO. K 2585


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold ConsultingTO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
likely

CONTRACTOR

SIEVE TEST NO. 27 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Oct.01 DATE SAMPLED 2008.Sep.24

SUPPLIER
SOURCE R-S6-ZF-33/08
SPECIFICATION
MATERIAL TYPE FilterSAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED

GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm			
2"	50 mm			
1 1/2"	37.5 mm			
1"	25 mm			
3/4"	19 mm		100.0	
1/2"	12.5 mm		77.9	
3/8"	9.5 mm		63.3	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm		39.6	
No. 10	2.00 mm		22.6	
No. 20	850 µm		15.0	
No. 40	425 µm		11.5	
No. 60	250 µm		9.5	
No. 100	150 µm		8.1	
No. 200	75 µm		6.4	

COMMENTS

LOCATION: ME, CHAINAGE: 26+00, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOI -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 28 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Oct.01 DATE SAMPLED 2008.Sep.24

SUPPLIER
 SOURCE R-S6-ZF-34/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	84.9	
3/8"	9.5	mm	71.7	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	49.3	
No. 10	2.00	mm	30.2	
No. 20	850	µm	19.6	
No. 40	425	µm	14.5	
No. 60	250	µm	11.8	
No. 100	150	µm	9.9	
No. 200	75	µm	7.7	

COMMENTS
 LOCATION: ME, CHAINAGE: 27+00, ELEVATION: 953.0

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 29 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.26

SUPPLIER
SOURCE R-S6-ZF-35/08
SPECIFICATION
MATERIAL TYPE Filter

SAMPLED BY CLIENT
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm	100.0	
3/4"	19	mm	98.7	
1/2"	12.5	mm	89.0	
3/8"	9.5	mm	75.6	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	50.6	
No. 10	2.00 mm	31.7	
No. 20	850 micrometers	20.5	
No. 40	425 micrometers	15.2	
No. 60	250 micrometers	12.2	
No. 100	150 micrometers	10.3	
No. 200	75 micrometers	8.5	

COMMENTS

LOCATION: 19+50m ME, CHAINAGE: 19+50m, ELEVATION 953.5m

[Handwritten Signature]

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 30 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.26

SUPPLIER
 SOURCE R-S6-ZF-36/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY CLIENT
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm	100.0	
3/4"	19	mm	98.6	
1/2"	12.5	mm	85.1	
3/8"	9.5	mm	73.9	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	50.8	
No. 10	2.00	mm	32.3	
No. 20	850	µm	21.3	
No. 40	425	µm	15.9	
No. 60	250	µm	12.9	
No. 100	150	µm	10.9	
No. 200	75	µm	8.7	

COMMENTS

LOCATION: ME, CHAINAGE: 18+00m, ELEVATION: 953.5

Oct.14. 2008 9:57AM erir GeoNorth Engineering 564 9323
 1301 Kelliher Road Prince George, BC .558
 Phone (250)564-4304; fax (250)564-9323

SIEVE No.4433; IS P. 4/12; T
 10 20 40 60 SERIES

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 31 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.27

SUPPLIER
 SOURCE R-S6-ZF-37/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY CLIENT
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm	100.0	
3/4"	19	mm	98.2	
1/2"	12.5	mm	87.1	
3/8"	9.5	mm	74.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	48.7	
No. 10	2.00 mm	28.8	
No. 20	850 µm	19.0	
No. 40	425 µm	14.4	
No. 60	250 µm	11.7	
No. 100	150 µm	9.9	
No. 200	75 µm	7.8	

COMMENTS
 LOCATION: ME, CHAINAGE: 16+50m, ELEVATION: 954m

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 32 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.27

SUPPLIER
SOURCE R-S6-ZF-38/08
SPECIFICATION
MATERIAL TYPE Filter

SAMPLED BY CLIENT
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm	100.0	
1"	25	mm	99.7	
3/4"	19	mm	99.1	
1/2"	12.5	mm	87.2	
3/8"	9.5	mm	76.9	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	53.3	
No. 10	2.00 mm	33.1	
No. 20	850 µm	21.6	
No. 40	425 µm	16.1	
No. 60	250 µm	12.9	
No. 100	150 µm	10.8	
No. 200	75 µm	8.5	

COMMENTS

LOCATION: SE, CHAINAGE: 15+25m, ELEVATION: 954.0m

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 33 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.27

SUPPLIER
 SOURCE R-S6-ZF-39/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY CLIENT
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm			
2"	50 mm			
1 1/2"	37.5 mm			
1"	25 mm		100.0	
3/4"	19 mm		97.3	
1/2"	12.5 mm		81.4	
3/8"	9.5 mm		68.4	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	45.5	
No. 10	2.00 mm	28.2	
No. 20	850 µm	18.6	
No. 40	425 µm	13.8	
No. 60	250 µm	10.9	
No. 100	150 µm	8.9	
No. 200	75 µm	6.7	

COMMENTS

LOCATION: PE, CHAINAGE: 28+50m, ELEVATION: 954.0m

[Signature]

TO Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 34 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.07 DATE SAMPLED 2008.Sep.27

SUPPLIER
 SOURCE R-S6-ZF-40/08
 SPECIFICATION
 MATERIAL TYPE Filter

SAMPLED BY CLIENT
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm	100.0	
3/4" 19 mm	99.2	
1/2" 12.5 mm	88.3	
3/8" 9.5 mm	75.6	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	50.8	
No. 10 2.00 mm	30.9	
No. 20 850 µm	20.1	
No. 40 425 µm	14.8	
No. 60 250 µm	11.7	
No. 100 150 µm	9.7	
No. 200 75 µm	7.4	

COMMENTS
 LOCATION: PE, CHAINAGE: 30+00m, ELEVATION: 953.5m

PER.

PROJECT NO. K 2585


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold ConsultingMount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL. -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 49 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
SOURCE R-S6-ZF-55/08
SPECIFICATION
MATERIAL TYPE In Situ FilterSAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED

GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	69.0	
3/8"	9.5	mm	54.6	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	32.3	
No. 8	2.36	mm	19.3	
No. 16	1.18	mm	13.0	
No. 30	600	µm	9.6	
No. 50	300	µm	7.3	
No. 100	150	µm	5.5	
No. 200	75	µm	4.1	

COMMENTS

LOCATION: PE, CHAINAGE: 46+00, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 50 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.27

SUPPLIER
 SOURCE R-S6-ZF-56/08
 SPECIFICATION
 MATERIAL TYPE In Situ Filter

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	86.8	
3/8"	9.5	mm	77.2	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	59.6	
No. 8	2.36	mm	42.2	
No. 16	1.18	mm	30.0	
No. 30	600	µm	21.7	
No. 50	300	µm	16.4	
No. 100	150	µm	12.5	
No. 200	75	µm	9.8	

COMMENTS
 LOCATION: PE, CHAINAGE: 44+50, ELEVATION: 954.1

PER.

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 51 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.27

SUPPLIER
 SOURCE R-S6-ZF-57/08
 SPECIFICATION
 MATERIAL TYPE In Situ Filter

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	92.0	
3/8"	9.5	mm	82.3	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	61.3	
No. 8	2.36	mm	44.5	
No. 16	1.18	mm	32.9	
No. 30	600	µm	24.9	
No. 50	300	µm	19.5	
No. 100	150	µm	15.3	
No. 200	75	µm	12.1	

COMMENTS

LOCATION: PH, CHAINAGE: 42+50, ELEVATION: 954.0

[Signature]

TO

Mount. Polley Mining Corp. Attn:
Knight Piccol
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
likely

CONTRACTOR

SIEVE TEST NO. 52 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.27

SUPPLIER
SOURCE R-S6-ZF-58/08
SPECIFICATION
MATERIAL TYPE In Situ Filler

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm		
2"	50	mm		
1 1/2"	37.5	mm		
1"	25	mm		
3/4"	19	mm	100.0	
1/2"	12.5	mm	57.5	
3/8"	9.5	mm	41.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	21.4	
No. 8	2.36 mm	12.2	
No. 16	1.18 mm	8.0	
No. 30	600 μ m	6.0	
No. 50	300 μ m	4.8	
No. 100	150 μ m	3.8	
No. 200	75 μ m	3.1	

COMMENTS

COMMENTS
LOCATION: PE, CHAINAGE: 41+00, ELEVATION: 954.0

APPENDIX A5

ZONE T RECORD

(Pages A5-1 to A5-18)

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 17 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.04

SUPPLIER
 SOURCE R-S6-ZT-15/08
 SPECIFICATION
 MATERIAL TYPE Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	93.5	
2"	50 mm	83.7	
1 1/2"	37.5 mm	71.3	
1"	25 mm	52.2	
3/4"	19 mm	40.3	
1/2"	12.5 mm	25.6	
3/8"	9.5 mm	20.1	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	11.8	
No. 10	2.00 mm	7.2	
No. 20	850 micrometers	5.1	
No. 40	425 micrometers	4.0	
No. 60	250 micrometers	3.3	
No. 100	150 micrometers	2.8	
No. 200	75 micrometers	2.1	

COMMENTS

100% PASSING THE 4"

LOCATION: ME, CHAINAGE: 18+00, ELEVATION: 952.0

[Handwritten Signature]

1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-1313

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 18 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.04

SUPPLIER
SOURCE R-S6-ZT-16/08
SPECIFICATION
MATERIAL TYPE Transition

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		100.0	
2"	50 mm		83.9	
1 1/2"	37.5 mm		70.6	
1"	25 mm		50.5	
3/4"	19 mm		39.2	
1/2"	12.5 mm		24.0	
3/8"	9.5 mm		19.0	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm		11.8	
No. 10	2.00 mm		7.5	
No. 20	850 µm		5.3	
No. 40	425 µm		4.1	
No. 60	250 µm		3.4	
No. 100	150 µm		2.8	
No. 200	75 µm		2.2	

COMMENTS

LOCATION: ME, CHAINAGE: 16+00, ELEVATION: 952.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 19 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.17

SUPPLIER
 SOURCE R-S6-ZT-17/08
 SPECIFICATION
 MATERIAL TYPE Zone 1

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	90.9	
1 1/2" 37.5 mm	82.3	
1" 25 mm	69.3	
3/4" 19 mm	60.1	
1/2" 12.5 mm	46.4	
3/8" 9.5 mm	39.1	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	27.8	
No. 10 2.00 mm	17.7	
No. 20 850 microns	11.8	
No. 40 425 microns	8.8	
No. 60 250 microns	7.2	
No. 100 150 microns	6.1	
No. 200 75 microns	4.9	

COMMENTS

LOCATION: SK, CHAINAGE: 07+80, ELEVATION: 952.3

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-1313

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 20 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.23

SUPPLIER
SOURCE R-S6-2T-18/08
SPECIFICATION
MATERIAL TYPE Transition

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	100.0	
2"	50	mm	87.0	
1 1/2"	37.5	mm	80.9	
1"	25	mm	72.9	
3/4"	19	mm	65.9	
1/2"	12.5	mm	49.0	
3/8"	9.5	mm	41.8	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	29.0	
No. 10	2.00	mm	17.2	
No. 20	0.85	mm	10.7	
No. 40	0.425	mm	7.9	
No. 60	0.25	mm	6.4	
No. 100	0.15	mm	5.3	
No. 200	0.075	mm	4.3	

COMMENTS

LOCATION: ME, CHAINAGE: 24+50, ELEVATION: 954.0

[Handwritten Signature]

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564 4303

SIEVE ANALYSIS REPORT

10 20 40 60 SERIES

PROJECT NO. K 2585


CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold ConsultingTO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 21 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.23

SUPPLIER
SOURCE R-S6-ZT-19/08
SPECIFICATION
MATERIAL TYPE TransitionSAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED

GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	96.5	
2"	50	mm	86.7	
1 1/2"	37.5	mm	78.9	
1"	25	mm	68.9	
3/4"	19	mm	61.4	
1/2"	12.5	mm	54.5	
3/8"	9.5	mm	48.0	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	33.5	
No. 10	2.00 mm	18.9	
No. 20	850 µm	10.8	
No. 40	425 µm	7.5	
No. 60	250 µm	5.9	
No. 100	150 µm	4.8	
No. 200	75 µm	3.7	

COMMENTS

100% PASSING THE 4"

LOCATION: ME, CHAINAGE: 26+00, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 V0L 1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 22 DATE RECEIVED 2008.Sep.29 DATE TESTED 2008.Sep.30 DATE SAMPLED 2008.Sep.24

SUPPLIER
 SOURCE R-S6-ZT-20/08
 SPECIFICATION
 MATERIAL TYPE Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3" 4"	75 mm		91.5	
2"	50 mm		83.5	
1 1/2"	37.5 mm		76.9	
1"	25 mm		66.2	
3/4"	19 mm		57.8	
1/2"	12.5 mm		44.6	
3/8"	9.5 mm		37.5	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm		25.8	
No. 10	2.00 mm		15.9	
No. 20	850 micrometers		10.4	
No. 40	425 micrometers		7.8	
No. 60	250 micrometers		6.1	
No. 100	150 micrometers		5.4	
No. 200	75 micrometers		4.3	

COMMENTS
 100% PASSING THE 5", 91.5% PASSING THE 4" (NO RETAINS ON THE 3")
 LOCATION: ME, CHAINAGE 26100, ELEVATION: 954.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 37 DATE RECEIVED 2008.Oct.03 DATE TESTED 2008.Oct.08 DATE SAMPLED 2008.Sep.26

SUPPLIER
 SOURCE R-S6-ZT-21/08
 SPECIFICATION
 MATERIAL TYPE Transition

SAMPLED BY CLIENT
 TESTED BY EM
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	95.5	
2"	50	mm	88.4	
1 1/2"	37.5	mm	77.7	
1"	25	mm	60.5	
3/4"	19	mm	46.2	
1/2"	12.5	mm	36.4	
3/8"	9.5	mm	29.0	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	16.7	
No. 10	2.00	mm	9.5	
No. 20	850	µm	6.0	
No. 40	425	µm	4.5	
No. 60	250	µm	3.6	
No. 100	150	µm	3.1	
No. 200	75	µm	2.5	

COMMENTS

100% PASSING THE 4"

LOCATION: ME, CHAINAGE: 19+50m, ELEVATION: 954.0m

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Marlet @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 38 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.06 DATE SAMPLED 2008.Oct.27

SUPPLIER
 SOURCE R-36-XT-22/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	96.1	
2"	50	mm	81.3	
1 1/2"	37.5	mm	70.0	
1"	25	mm	52.4	
3/4"	19	mm	43.5	
1/2"	12.5	mm	33.3	
3/8"	9.5	mm	27.0	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	16.8	
No. 8	2.36 mm	11.2	
No. 16	1.18 mm	8.5	
No. 30	600 µm	6.6	
No. 50	300 µm	5.3	
No. 100	150 µm	4.1	
No. 200	75 µm	3.2	

COMMENTS
 100% PASSING THE 4"
 LOCATION: PE, CHAINAGE: 46+00, ELEVATION: 953.5

PER.

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 V0L 1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 39 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.06 DATE SAMPLED 2008.Oct.27

SUPPLIER
 SOURCE R-S6-ZT-23/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		88.7	
2"	50 mm		77.5	
1 1/2"	37.5 mm		71.0	
1"	25 mm		61.1	
3/4"	19 mm		55.0	
1/2"	12.5 mm		47.4	
3/8"	9.5 mm		42.7	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	33.1	
No. 8	2.36 mm	24.6	
No. 16	1.18 mm	18.6	
No. 30	600 µm	14.5	
No. 50	300 µm	11.7	
No. 100	150 µm	9.4	
No. 200	75 µm	7.6	

COMMENTS
 100% PASSING THE 5" 93.1% PASSING THE 4"
 LOCATION: PE, CHAINAGE: 42+50, ELEVATION: 954.0

PER.

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Lively, BC
 VOL -1N0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Lively

CONTRACTOR

SIEVE TEST NO. 40 DATE RECEIVED 2008.NOV.03 DATE TESTED 2008.NOV.06 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-24/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	86.8	
2"	50	mm	75.2	
1 1/2"	37.5	mm	65.4	
1"	25	mm	53.7	
3/4"	19	mm	45.5	
1/2"	12.5	mm	37.0	
3/8"	9.5	mm	31.6	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	23.5	
No. 8	2.36	mm	16.6	
No. 16	1.18	mm	12.1	
No. 30	600	µm	9.1	
No. 50	300	µm	7.1	
No. 100	150	µm	5.6	
No. 200	75	µm	4.5	

COMMENTS

100% PASSING THE 5" 93.6% PASSING THE 4"
 LOCATION: PM, CHAINAGE: 6+00, ELEVATION: 954.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 41 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.06 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-25/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		79.2	
2"	50 mm		65.1	
1 1/2"	37.5 mm		57.5	
1"	25 mm		47.6	
3/4"	19 mm		40.0	
1/2"	12.5 mm		32.6	
3/8"	9.5 mm		27.8	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	20.1	
No. 8	2.36 mm	14.1	
No. 16	1.18 mm	10.2	
No. 30	600 µm	7.4	
No. 50	300 µm	5.6	
No. 100	150 µm	4.3	
No. 200	75 µm	3.3	

COMMENTS
 100% PASSING THE 5" 92.5% PASSING THE 4"
 LOCATION: SE, CHAINAGE: 8+50, ELEVATION: 954.0

Geonorth Engineering Ltd.
1301 Kelliher Road Prince George, BC V2N 1S8
Phone (250)584-4304; fax (250)584-5223

SIEVE ANALYSIS REPORT
8 16 30 50 SERIES

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O. Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 2585
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
Stage 6
CONTRACTOR

Mount Polley Mine
Likely

SIEVE TEST NO. 42 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.06 DATE SAMPLED 2008.Oct.29

SUPPLIER
SOURCE R-S6-2T-26/08
SPECIFICATION
MATERIAL TYPE In Situ Transition

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	87.1	
2"	50	mm	76.7	
1 1/2"	37.5	mm	68.8	
1"	25	mm	61.7	
3/4"	19	mm	46.6	
1/2"	12.5	mm	32.0	
3/8"	9.5	mm	26.2	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	16.3	
No. 8	2.36	mm	10.2	
No. 16	1.18	mm	7.2	
No. 30	600	µm	5.6	
No. 50	300	µm	4.5	
No. 100	150	µm	3.6	
No. 200	75	µm	2.9	

COMMENTS
100% PASSING THE 5" 94.5% PASSING THE 4"
LOCATION: bc, CHAINAGE: 13+00, ELEVATION: 954.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 43 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.06 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-27/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	80.6	
2"	50	mm	68.5	
1 1/2"	37.5	mm	57.2	
1"	25	mm	47.8	
3/4"	19	mm	40.5	
1/2"	12.5	mm	31.3	
3/8"	9.5	mm	27.4	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	20.2	
No. 8	2.36 mm	15.1	
No. 16	1.18 mm	11.5	
No. 30	600 µm	8.8	
No. 50	300 µm	6.9	
No. 100	150 µm	5.4	
No. 200	75 µm	4.3	

COMMENTS

100% PASSING THE 4"

LOCATION: ME, CHAINAGE: 16+00, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
 Stage 6


Mount Polley Mine
 Likely

CONTRACTOR

SIEVE TEST NO. 44 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-28/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		85.2	
2"	50 mm		70.5	
1 1/2"	37.5 mm		67.0	
1"	25 mm		53.5	
3/4"	19 mm		44.8	
1/2"	12.5 mm		32.5	
3/8"	9.5 mm		27.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	17.7	
No. 8	2.36 mm	12.0	
No. 16	1.18 mm	8.5	
No. 30	600 microns	6.4	
No. 50	300 microns	5.1	
No. 100	150 microns	4.0	
No. 200	75 microns	3.2	

COMMENTS

100% PASSING THE 5" 89.4% PASSING THE 4"
 LOCATION: ME, CHAINAGE: 22100, ELEVATION: 954.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O. Box 12
 Likely, BC
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 45 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-29/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		100.0	
2"	50 mm		79.7	
1 1/2"	37.5 mm		64.9	
1"	25 mm		43.7	
3/4"	19 mm		31.4	
1/2"	12.5 mm		19.6	
3/8"	9.5 mm		15.7	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	11.2	
No. 8	2.36 mm	8.6	
No. 16	1.18 mm	7.0	
No. 30	600 micrometers	6.0	
No. 50	300 micrometers	5.1	
No. 100	150 micrometers	4.2	
No. 200	75 micrometers	3.5	

COMMENTS
 LOCATION: PE, CHAINAGE: 30100, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 46 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-30/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	90.7	
2"	50	mm	80.6	
1 1/2"	37.5	mm	65.6	
1"	25	mm	47.1	
3/4"	19	mm	37.1	
1/2"	12.5	mm	24.8	
3/8"	9.5	mm	19.5	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	11.7	
No. 8	2.36	mm	7.3	
No. 16	1.18	mm	5.2	
No. 30	600	µm	4.0	
No. 50	300	µm	3.2	
No. 100	150	µm	2.4	
No. 200	75	µm	1.8	

COMMENTS
 100% PASSING THE 5" 93.7% PASSING THE 4"
 LOCATION: PW, CHAINAGE: 33+00, ELEVATION: 954.0

PROJECT NO. K 2585

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT Mount Polley Construction Program
Stage 6


Mount Polley Mine
Likely

CONTRACTOR

SIEVE TEST NO. 47 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
SOURCE R-S6-ZT-31/08
SPECIFICATION
MATERIAL TYPE In Situ Transition

SAMPLED BY Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75 mm		90.2	
2"	50 mm		77.8	
1 1/2"	37.5 mm		68.5	
1"	25 mm		58.5	
3/4"	19 mm		51.3	
1/2"	12.5 mm		43.7	
3/8"	9.5 mm		38.2	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	28.1	
No. 8	2.36 mm	20.6	
No. 16	1.18 mm	15.3	
No. 30	600 µm	11.6	
No. 50	300 µm	9.0	
No. 100	150 µm	7.1	
No. 200	75 µm	5.7	

COMMENTS

100% PASSING THE 4"

LOCATION: PE, CHAINAGE: 36+00, ELEVATION: 954.0

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2585
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT Mount Polley Construction Program
 Stage 6
 CONTRACTOR

Mount Polley Mine
 Likely

SIEVE TEST NO. 48 DATE RECEIVED 2008.Nov.03 DATE TESTED 2008.Nov.07 DATE SAMPLED 2008.Oct.29

SUPPLIER
 SOURCE R-S6-ZT-32/08
 SPECIFICATION
 MATERIAL TYPE In Situ Transition

SAMPLED BY Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES			PERCENT PASSING	GRADATION LIMITS
3"	75	mm	85.7	
2"	50	mm	73.7	
1 1/2"	37.5	mm	61.2	
1"	25	mm	45.5	
3/4"	19	mm	36.2	
1/2"	12.5	mm	24.6	
3/8"	9.5	mm	20.2	

SAND SIZES AND FINES			PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	12.9	
No. 8	2.36	mm	8.6	
No. 16	1.18	mm	6.2	
No. 30	600	µm	4.6	
No. 50	300	µm	3.5	
No. 100	150	µm	2.7	
No. 200	75	µm	2.1	

COMMENTS
 100% PASSING THE 5" 93.5% PASSING THE 4"
 LOCATION: PE, CHAINAGE: 39+00, ELEVATION: 954.0

APPENDIX A6

**SOUTH EMBANKMENT CONCRETE ENCASEMENT
CONCRETE STRENGTH TEST RESULTS**

(Pages A6-1 to A6-2)

TEST REPORT

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0


ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4/5
Materials Testing

Mount Polley Mining Corp.
Likely

SET NO. 4 NO. OF SPECIMENS 4 DATE RECEIVED 2007.Oct.11 DATE CAST 2007.Oct.03

SPECIMEN NUMBER	DATE TESTED	AGE AT TEST (DAYS)	AVERAGE DIAMETER (mm) OR SIDE (mm x mm)	AVERAGE LENGTH OR SPAN (mm)	MAXIMUM LOAD (kN)	AVERAGE CROSS-SECTIONAL AREA (mm²)	COMPRESSIVE OR FLEXURAL STRENGTH (MPa)	FAILURE TYPE
A	Oct.12	9	102.0	204.0	245	8171	30.0	A X
B	Oct.17	14	102.0	204.0	314	8171	38.4	B /
C	Oct.31	28	102.0	204.0	353	8171	43.2	C /
D	Oct.31	28	102.0	204.0	373	8171	45.6	D /
								E /
								F /

SPECIFIED STRENGTH 30 MPa @ 28 DAYS		CONCRETE TEMPERATURE °C		AIR TEMPERATURE °C	
CEMENT CONTENT kg/m³ TYPE 50	MEASURED SLUMP mm	SPECIFIED SLUMP ± mm			
POZZOLAN CONTENT kg/m³ TYPE	MEASURED AIR %	SPECIFIED AIR 6.0 ± %			
MAXIMUM SIZE AGGREGATE 20 mm	PLASTIC DENSITY kg/m³	HARDENED DENSITY 2450 kg/m³			
BATCH TIME	CAST TIME	CAST BY CLIENT ENT			
ADMIXTURES	CURING CONDITIONS	MOULD TYPE PLASTIC			
	INITIAL CURING TEMP: MAXIMUM °C MINIMUM °C				
SUPPLIER	LOCATION				
MIX NO. 30MPA-20MM	South Embankment Toe Drain - 2nd Pour R-36-CON-SE2/07				
TRUCK NO. TICKET NO.	COMMENTS				
LOAD VOL. m³ CUM. VOL. m³	SPECIMENS WERE CAST BY CLIENT.				
WATER ADDED AUTH. BY	GeoNorth Engineering Ltd. PER 				
Page 1 of 1 2007.Nov.01					

A6-1

Oct.18. 2007 1:20PM GeoNorth Engineering 564 9323

No.8575 P. 1/2

Geonorth Engineering Ltd.

**CONCRETE
TEST REPORT**

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4/5
Materials Testing


Mount Polley Mining Corp.
Likely

SET NO. 3

NO. OF SPECIMENS 4

DATE RECEIVED 2007.Sep.27 DATE CAST 2007.Sep.20

SPECIMEN NUMBER	DATE TESTED	AGE AT TEST (DAYS)	AVERAGE DIAMETER (mm) OR SIDE (mm x mm)	AVERAGE LENGTH OR SPAN (mm)	MAXIMUM LOAD (kN)	AVERAGE CROSS-SECTIONAL AREA (mm ²)	COMPRESSIVE OR FLEXURAL STRENGTH (MPa)	FAILURE TYPE
A	Sep.28	8	102.0	204.0	215	8171	26.3	A <input checked="" type="checkbox"/>
B	Oct.04	14	102.0	204.0	270	8171	33.0	B <input checked="" type="checkbox"/>
C	Oct.18	28	102.0	204.0	296	8171	36.2	C <input checked="" type="checkbox"/>
D	Oct.18	28	102.0	204.0	318	8171	38.9	D <input checked="" type="checkbox"/>
								E <input checked="" type="checkbox"/>
								F <input checked="" type="checkbox"/>

SPECIFIED STRENGTH		30 MPa @ 28 DAYS		CONCRETE TEMPERATURE		°C	AIR TEMPERATURE		°C
CEMENT CONTENT		kg/m ³	TYPE	50	MEASURED SLUMP		mm	SPECIFIED SLUMP ± mm	
POZZOLAN CONTENT		kg/m ³	TYPE		MEASURED AIR		%	SPECIFIED AIR 6.0 ± %	
MAXIMUM SIZE AGGREGATE		20 mm		PLASTIC DENSITY		kg/m ³	HARDENED DENSITY		2429 kg/m ³
BATCH TIME				CAST TIME			CAST BY CLIENT		
ADMIXTURES				CURING CONDITIONS			MOULD TYPE PLASTIC		
WRDA + AEA		125ml		INITIAL CURING TEMP: MAXIMUM			°C	MINIMUM	°C
GLENIUM		500ml		LOCATION					
SUPPLIER				R-S6-CON-SE1/07					
MIX NO. 30MPA-20MM				COMMENTS					
TRUCK NO.		TICKET NO.		SPECIMENS RECEIVED IN LABORATORY FOR CURING 7 DAYS AFTER CAST DATE.					
LOAD VOL.		m ³	CUM. VOL.	m ³					
WATER ADDED		1		AUTH. BY					
Page 1 of 1		2007.Oct.18		GeoNorth Engineering Ltd.		PER. 			

APPENDIX B

NUCLEAR DENSOMETER


Appendix B1 Zone S Record


Appendix B2 Zone U Record

APPENDIX B1

ZONE S RECORD

(Pages B1-1 to B1-14)

<div>  <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> </div>											
PROJECT NO.: 101-01/23											
DATE: May to October 2008											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or (%)
1	PE 46+00	951	S	0.2	2094	9.1	2071	9.25	98.9	95.0	Pass
2	PE 45+75	951	S	0.2	2094	9.1	2018	10.19	96.4	95.0	Pass
3	PE 45+25	951	S	0.2	2094	9.1	2031	9.58	97.0	95.0	Pass
4	PE 43+25	951.3	S	0.2	2094	9.1	1996	9.94	95.3	95.0	Pass
5	PE 43+25	951.3	S	0.2	2094	9.1	2004	9.09	95.7	95.0	Pass
6	PE 40+65	951	S	0.2	2094	9.1	2007	10.14	95.8	95.0	Pass
7	PE 39+30	951	S	0.2	2094	9.1	2019	8.23	96.4	95.0	Pass
8	PE 38+75	951	S	0.2	2094	9.1	2087	7.63	99.6	95.0	Pass
9	PE 38+25	951	S	0.2	2094	9.1	2042	8.32	97.5	95.0	Pass
10	PE 41+25	951.3	S	0.2	2094	9.1	2023	10.08	96.6	95.0	Pass
11	PE 41+50	951.3	S	0.2	2094	9.1	2011	10.84	96.0	95.0	Pass
12	PE 41+75	951.3	S	0.2	2094	9.1	2055	9.97	98.1	95.0	Pass
13	PE 37+50	951	S	0.2	2094	9.1	2080	7.94	99.3	95.0	Pass
14	PE 37+00	951	S	0.2	2094	9.1	2093	7.27	99.9	95.0	Pass
15	PE 36+50	951	S	0.2	2094	9.1	2012	9.12	96.1	95.0	Pass
16	PE 42+25 DS	951.3	S	0.2	2094	9.1	2053	11.05	98.0	95.0	Pass
17	PE 42+50 DS	951.3	S	0.2	2094	9.1	2050	8.65	97.9	95.0	Pass
18	PE 42+50 DS	951.3	S	0.2	2094	9.1	2070	8.67	98.8	95.0	Pass
19	PE 42+50 US	951.3	S	0.2	2094	9.1	2009	9.38	95.9	95.0	Pass
20	PE 43+00 C	951.3	S	0.2	2094	9.1	2051	8.89	97.9	95.0	Pass
21	PE 43+00 US	951.3	S	0.2	2094	9.1	2064	9.18	98.5	95.0	Pass
22	PE 43+25 US	951.3	S	0.2	2094	9.1	2060	8.14	98.4	95.0	Pass
23	PE 43+50 DS	951.3	S	0.2	2094	9.1	2135	8.02	101.9	95.0	Pass
24	PE 43+75 C	951.3	S	0.2	2094	9.1	2082	7.70	99.9	95.0	Pass
25	PE 44+25 US	951.3	S	0.2	2094	9.1	2045	8.16	97.6	95.0	Pass
26	PE 44+75 C	951.3	S	0.2	2094	9.1	2020	7.88	96.4	95.0	Pass
27	PE 45+00 DS	951.3	S	0.2	2094	9.1	2082	7.92	99.4	95.0	Pass
28	PE 45+50 US	951.3	S	0.2	2094	9.1	2038	9.03	97.3	95.0	Pass
29	PE 45+85 C	951.3	S	0.2	2094	9.1	2073	8.34	99.0	95.0	Pass
30	PE 42+75 US	951.3	S	0.2	2094	9.1	2059	9.78	98.3	95.0	Pass
31	PE 42+75 DS	951.3	S	0.2	2094	9.1	2052	9.94	98.0	95.0	Pass
32	PE 42+50 DS	951.3	S	0.2	2094	9.1	2027	10.24	96.8	95.0	Pass
33	PE 42+50 US	951.3	S	0.2	2094	9.1	2044	10.07	97.6	95.0	Pass
34	PE 40+75 US	951.3	S	0.2	2094	9.1	2019	9.64	96.4	95.0	Pass
35	PE 40+10 C	951.3	S	0.2	2094	9.1	1995	10.29	95.3	95.0	Pass
36	PE 40+75 C	951.3	S	0.2	2094	9.1	2014	10.95	96.2	95.0	Pass
37	PE 41+25 DS	951.3	S	0.2	2094	9.1	1993	10.43	95.2	95.0	Pass
38	PE 41+75 US	951.3	S	0.2	2094	9.1	2022	11.36	96.5	95.0	Pass
39	PE 39+50	951.3	S	0.2	2094	9.1	2002	11.93	95.6	95.0	Pass
40	PE 40+25 C	951.3	S	0.2	2094	9.1	2011	11.04	96.0	95.0	Pass
41	PE 40+50 C	951.3	S	0.2	2094	9.1	2074	10.49	99.0	95.0	Pass
42	PE 41+00 US	951.3	S	0.2	2094	9.1	2034	10.17	97.1	95.0	Pass
43	PE 41+50 C	951.3	S	0.2	2094	9.1	2072	10.30	98.9	95.0	Pass
44	PE 40+00 US	951.3	S	0.2	2094	9.1	2002	11.18	95.6	95.0	Pass
45	PE 39+65 US	951.3	S	0.2	2094	9.1	2049	11.78	97.8	95.0	Pass
46	PE 39+10 DS	951.3	S	0.2	2094	9.1	1994	11.19	95.2	95.0	Pass
47	PE 39+10 US	951.3	S	0.2	2094	9.1	2060	11.65	98.4	95.0	Pass
48	PE 39+05 C	951.3	S	0.2	2094	9.1	2041	12.18	97.5	95.0	Pass
49	PE 38+65 C	951.3	S	0.2	2094	9.1	2047	10.27	97.7	95.0	Pass
50	PE 38+65 US	951.3	S	0.2	2094	9.1	2033	11.31	97.1	95.0	Pass
51	PE 38+50 C	951.3	S	0.2	2094	9.1	2001	11.14	95.5	95.0	Pass
52	PE 38+35 DS	951.3	S	0.2	2094	9.1	2026	11.30	96.7	95.0	Pass
53	PE 38+00 US	951.3	S	0.2	2094	9.1	2032	10.69	97.0	95.0	Pass
54	PE 37+75 DS	951.3	S	0.2	2094	9.1	2102	10.26	100.4	95.0	Pass
55	PE 37+65 C	951.3	S	0.2	2094	9.1	2035	10.90	97.2	95.0	Pass
56	PE 39+10 DS	951.3	S	0.2	2094	9.1	2034	9.79	97.1	95.0	Pass
57	PE 39+25 C	951.3	S	0.2	2094	9.1	2021	11.52	96.5	95.0	Pass
58	PE 39+50 C	951.3	S	0.2	2094	9.1	2057	10.82	98.2	95.0	Pass
59	PE 42+55 DS	951.6	S	0.2	2094	9.1	2026	8.86	96.7	95.0	Pass
60	PE 41+95 US	951.6	S	0.2	2094	9.1	2059	9.76	98.3	95.0	Pass
61	PE 41+75 US	951.6	S	0.2	2094	9.1	1997	9.88	95.4	95.0	Pass
62	PE 41+70 DS	951.6	S	0.2	2094	9.1	2087	9.31	99.6	95.0	Pass
63	PE 42+30 US	951.6	S	0.2	2094	9.1	2013	11.28	96.1	95.0	Pass
64	PE 36+90 US	951.3	S	0.2	2094	9.1	1999	8.96	95.4	95.0	Pass
65	PE 36+90 C	951.3	S	0.2	2094	9.1	1992	10.02	95.1	95.0	Pass
66	PE 36+35 C	951.3	S	0.2	2094	9.1	2008	9.68	95.9	95.0	Pass
67	PE 36+00 C	951.3	S	0.2	2094	9.1	2013	9.25	96.1	95.0	Pass
68	PE 36+00 DS	951.3	S	0.2	2094	9.1	2005	10.43	95.7	95.0	Pass
69	PE 36+00 US	951.3	S	0.2	2094	9.1	2034	9.16	97.1	95.0	Pass
70	PE 35+65 US	951.3	S	0.2	2094	9.1	2057	10.02	98.2	95.0	Pass
71	PE 35+40 US	951.3	S	0.2	2094	9.1	2040	9.77	97.4	95.0	Pass
72	PE 35+40 DS	951.3	S	0.2	2094	9.1	1996	10.59	95.3	95.0	Pass
73	PE 35+20 C	951.3	S	0.2	2094	9.1	2022	10.53	96.5	95.0	Pass
74	PE 35+00 US	951.3	S	0.2	2094	9.1	2008	9.60	95.9	95.0	Pass
75	PE 34+75 DS	951.3	S	0.2	2094	9.1	2009	11.61	95.9	95.0	Pass
76	PE 34+50 C	951.3	S	0.2	2094	9.1	2034	11.41	97.1	95.0	Pass
77	PE 34+30 US	951.3	S	0.2	2094	9.1	2037	10.97	97.3	95.0	Pass
78	PE 34+05 US	951.3	S	0.2	2094	9.1	2039	8.53	97.4	95.0	Pass
79	PE 33+75 US	951.3	S	0.2	2094	9.1	2011	10.16	96.0	95.0	Pass
80	PE 32+50 C	951.3	S	0.2	2094	9.1	2099	8.92	98.8	95.0	Pass
81	PE 32+25 US	951.3	S	0.2	2094	9.1	1992	10.32	95.1	95.0	Pass
82	ME 26+15 DS	951.0	S	0.2	2094	9.1	2009	10.46	95.9	95.0	Pass
83	ME 26+00 C	951.0	S	0.2	2094	9.1	2069	9.21	98.8	95.0	Pass
84	ME 24+50 US	951.0	S	0.2	2094	9.1	2017	11.60	96.3	95.0	Pass
85	ME 25+00 C	951.3	S	0.2	2094	9.1	2106	11.40	100.6	95.0	Pass

<div>  <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> </div>											
<div> <div>PROJECT NO.: 101-01/23</div> <div>DATE: May to October 2008</div> </div>											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or
86	ME 26+00 C	951.3	S	0.2	2094	9.1	2009	10.07	95.9	95.0	Pass
87	ME 25+50 C	951.3	S	0.2	2094	9.1	2049	9.29	97.8	95.0	Pass
88	ME 24+50 DS	951.3	S	0.2	2094	9.1	2020	10.55	96.4	95.0	Pass
89	ME 24+15 C	951.0	S	0.2	2094	9.1	2006	10.72	95.8	95.0	Pass
90	ME 26+50 C	951.0	S	0.2	2094	9.1	2080	9.80	99.3	95.0	Pass
91	ME 24+25 C	951.3	S	0.2	2094	9.1	2006	11.07	95.8	95.0	Pass
92	ME 24+00 US	951.3	S	0.2	2094	9.1	2002	10.53	95.6	95.0	Pass
93	ME 23+75 US	951.3	S	0.2	2094	9.1	2056	9.69	98.2	95.0	Pass
94	ME 23+75 C	951.3	S	0.2	2094	9.1	2096	9.82	100.1	95.0	Pass
95	SE 06+00 C	951.3	S	0.2	2094	9.1	2049	10.59	97.8	95.0	Pass
96	SE 06+25 US	951.3	S	0.2	2094	9.1	2034	10.56	97.1	95.0	Pass
97	SE 06+50 US	951.3	S	0.2	2094	9.1	2072	11.01	98.9	95.0	Pass
98	SE 06+55 C	951.3	S	0.2	2094	9.1	1997	10.30	95.4	95.0	Pass
99	SE 06+75 DS	951.3	S	0.2	2094	9.1	2066	10.92	98.6	95.0	Pass
100	SE 07+25 US	951.3	S	0.2	2094	9.1	2244	8.83	107.1	95.0	Pass
101	SE 07+50 US	951.3	S	0.2	2094	9.1	2083	10.11	99.5	95.0	Pass
102	SE 07+75 C	951.3	S	0.2	2094	9.1	2006	10.24	95.8	95.0	Pass
103	SE 08+00 US	951.3	S	0.2	2094	9.1	2093	8.75	99.9	95.0	Pass
104	SE 08+25 DS	951.3	S	0.2	2094	9.1	2012	10.94	96.1	95.0	Pass
105	ME 23+75 C	951.6	S	0.2	2094	9.1	2101	9.65	100.3	95.0	Pass
106	ME 24+00 US	951.6	S	0.2	2094	9.1	2112	8.69	100.8	95.0	Pass
107	ME 24+50 DS	951.6	S	0.2	2094	9.1	2090	10.00	99.8	95.0	Pass
108	ME 25+00 C	951.6	S	0.2	2094	9.1	2081	7.76	99.4	95.0	Pass
109	ME 25+50 US	951.6	S	0.2	2094	9.1	2040	9.47	97.4	95.0	Pass
110	ME 26+00 DS	951.6	S	0.2	2094	9.1	2044	9.59	97.6	95.0	Pass
111	ME 26+75 C	951.6	S	0.2	2094	9.1	2081	8.51	99.4	95.0	Pass
112	SE 08+25 US	951.3	S	0.2	2094	9.1	2085	8.95	99.6	95.0	Pass
113	SE 08+50 C	951.3	S	0.2	2094	9.1	2125	8.98	101.5	95.0	Pass
114	SE 08+50 DS	951.3	S	0.2	2094	9.1	2078	9.47	99.2	95.0	Pass
115	SE 08+75 US	951.3	S	0.2	2094	9.1	2024	9.29	96.6	95.0	Pass
116	SE 08+80 C	951.3	S	0.2	2094	9.1	2008	10.05	95.9	95.0	Pass
117	SE 09+00 C	951.3	S	0.2	2094	9.1	2102	9.43	100.4	95.0	Pass
118	SE 09+25 US	951.3	S	0.2	2094	9.1	2044	9.15	97.6	95.0	Pass
119	SE 09+50 DS	951.3	S	0.2	2094	9.1	2121	9.11	101.3	95.0	Pass
120	SE 06+00 DS	951.6	S	0.2	2094	9.1	2101	9.18	100.3	95.0	Pass
121	SE 06+50 US	951.6	S	0.2	2094	9.1	2020	8.79	96.4	95.0	Pass
122	SE 07+00 C	951.6	S	0.2	2094	9.1	2069	9.10	98.8	95.0	Pass
123	SE 07+50 US	951.6	S	0.2	2094	9.1	2019	9.07	96.4	95.0	Pass
124	SE 08+00 C	951.6	S	0.2	2094	9.1	2058	9.37	98.3	95.0	Pass
125	SE 08+50 US	951.6	S	0.2	2094	9.1	2023	9.24	96.6	95.0	Pass
126	SE 08+75 C	951.6	S	0.2	2094	9.1	2036	9.51	97.2	95.0	Pass
127	SE 09+00 US	951.6	S	0.2	2094	9.1	2003	10.23	95.6	95.0	Pass
128	SE 08+50 C	951.6	S	0.2	2094	9.1	2015	9.60	96.2	95.0	Pass
129	PE 32+00 DS	951.3	S	0.2	2094	9.1	2097	10.33	100.1	95.0	Pass
130	PE 31+75 US	951.3	S	0.2	2094	9.1	2040	10.46	97.4	95.0	Pass
131	PE 31+25 C	951.3	S	0.2	2094	9.1	2019	8.85	96.4	95.0	Pass
132	PE 30+75 US	951.3	S	0.2	2094	9.1	2059	8.80	98.3	95.0	Pass
133	PE 30+25 C	951.3	S	0.2	2094	9.1	2048	8.47	97.8	95.0	Pass
134	PE 29+25 C	951.3	S	0.2	2094	9.1	2093	9.89	99.9	95.0	Pass
135	PE 28+75 US	951.3	S	0.2	2094	9.1	2006	9.59	95.8	95.0	Pass
136	PE 28+25 C	951.3	S	0.2	2094	9.1	2052	9.02	98.0	95.0	Pass
137	PE 28+00 US	951.3	S	0.2	2094	9.1	2061	10.09	98.4	95.0	Pass
138	ME 27+75 DS	951.3	S	0.2	2094	9.1	2014	9.49	96.2	95.0	Pass
139	ME 27+65 US	951.3	S	0.2	2094	9.1	2018	9.40	96.4	95.0	Pass
140	ME 27+30 C	951.3	S	0.2	2094	9.1	2107	9.07	100.6	95.0	Pass
141	ME 27+05 DS	951.3	S	0.2	2094	9.1	2237	7.00	106.8	95.0	Pass
142	ME 27+45 C	951.6	S	0.2	2094	9.1	2100	9.03	100.3	95.0	Pass
143	ME 27+75 US	951.6	S	0.2	2094	9.1	2025	7.95	96.7	95.0	Pass
144	PE 28+75 DS	951.6	S	0.2	2094	9.1	1997	8.75	95.4	95.0	Pass
145	PE 28+50 C	951.6	S	0.2	2094	9.1	2043	9.15	97.5	95.0	Pass
146	ME 23+50 C	951.3	S	0.2	2094	9.1	2037	10.99	97.3	95.0	Pass
147	ME 23+25 US	951.3	S	0.2	2094	9.1	2142	8.96	102.3	95.0	Pass
148	ME 23+00 DS	951.3	S	0.2	2094	9.1	2094	8.77	100.0	95.0	Pass
149	ME 22+75 US	951.3	S	0.2	2094	9.1	2060	9.44	98.4	95.0	Pass
150	ME 22+50 C	951.3	S	0.2	2094	9.1	2100	8.78	100.3	95.0	Pass
151	ME 22+25 US	951.3	S	0.2	2094	9.1	2030	9.79	96.9	95.0	Pass
152	ME 22+00 C	951.3	S	0.2	2094	9.1	2085	8.57	99.6	95.0	Pass
153	ME 24+50 C	951.6	S	0.2	2094	9.1	2024	10.76	96.6	95.0	Pass
154	PE 32+00 C	951.6	S	0.2	2094	9.1	2049	7.94	97.8	95.0	Pass
155	PE 31+25 US	951.6	S	0.2	2094	9.1	2036	7.53	97.2	95.0	Pass
156	PE 30+50 DS	951.6	S	0.2	2094	9.1	2009	7.99	95.9	95.0	Pass
157	PE 29+75 C	951.6	S	0.2	2094	9.1	2009	9.99	95.9	95.0	Pass
158	PE 29+25 US	951.6	S	0.2	2094	9.1	2022	9.45	96.5	95.0	Pass
159	ME 23+50 C	951.6	S	0.2	2094	9.1	2111	9.07	100.8	95.0	Pass
160	ME 23+25 US	951.6	S	0.2	2094	9.1	2076	9.56	99.1	95.0	Pass
161	ME 22+75 C	951.6	S	0.2	2094	9.1	2052	9.30	98.0	95.0	Pass
162	ME 22+50 US	951.6	S	0.2	2094	9.1	2092	9.02	99.9	95.0	Pass
163	ME 22+25 DS	951.6	S	0.2	2094	9.1	2070	9.07	98.8	95.0	Pass
164	ME 22+00 C	951.6	S	0.2	2094	9.1	2030	9.84	96.9	95.0	Pass
165	PE 33+25 C	951.6	S	0.2	2094	9.1	2035	7.29	97.2	95.0	Pass
166	PE 33+75 DS	951.6	S	0.2	2094	9.1	2108	7.41	100.7	95.0	Pass
167	PE 34+00 US	951.6	S	0.2	2094	9.1	2009	6.83	95.9	95.0	Pass
168	PE 34+50 C	951.6	S	0.2	2094	9.1	2082	6.92	99.4	95.0	Pass
169	PE 35+50 DS	951.6	S	0.2	2094	9.1	2063	7.46	98.5	95.0	Pass
170	PE 36+50 C	951.6	S	0.2	2094	9.1	2181	5.41	104.1	95.0	Pass
171	PE 37+25 US	951.6	S	0.2	2094	9.1	2023	6.58	96.6	95.0	Pass
172	PE 37+75 DS	951.6	S	0.2	2094	9.1	2140	6.28	102.2	95.0	Pass



FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE

PROJECT NO.: 101-01/23

DATE: May to October 2008

TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or
173	PE 38+25 C	951.6	S	0.2	2094	9.1	2116	6.07	101.0	95.0	Pass
174	ME 21+75 C	951.3	S	0.2	2094	9.1	1998	9.09	95.4	95.0	Pass
175	ME 21+50 US	951.3	S	0.2	2094	9.1	2080	9.37	99.3	95.0	Pass
176	ME 21+25 DS	951.3	S	0.2	2094	9.1	2118	9.04	101.1	95.0	Pass
177	ME 21+00 US	951.3	S	0.2	2094	9.1	2069	9.63	98.8	95.0	Pass
178	SE 0+600 C	951.9	S	0.2	2094	9.1	2116	8.27	101.0	95.0	Pass
179	SE 0+650 DS	951.9	S	0.2	2094	9.1	2083	9.27	99.5	95.0	Pass
180	SE 0+700 US	951.9	S	0.2	2094	9.1	2121	9.19	101.3	95.0	Pass
181	SE 0+700 C	951.9	S	0.2	2094	9.1	2129	8.28	101.7	95.0	Pass
182	SE 0+750 DS	951.9	S	0.2	2094	9.1	2160	8.18	103.1	95.0	Pass
183	SE 0+800 US	951.9	S	0.2	2094	9.1	2068	9.33	98.7	95.0	Pass
184	SE 0+850 C	951.9	S	0.2	2094	9.1	2178	8.01	104.0	95.0	Pass
185	SE 0+900 US	951.9	S	0.2	2094	9.1	2063	7.29	98.5	95.0	Pass
186	SE 0+950 US	951.9	S	0.2	2094	9.1	2053	9.31	98.0	95.0	Pass
187	ME 2+175 US	952.0	S	0.2	2094	9.1	2087	11.0	99.6	95.0	Pass
188	ME 2+150 C	952.0	S	0.2	2094	9.1	2092	10.7	99.9	95.0	Pass
189	ME 2+125 US	952.0	S	0.2	2094	9.1	2094	10.3	100.0	95.0	Pass
190	ME 2+100 US	952.0	S	0.2	2094	9.1	2120	9.8	101.2	95.0	Pass
191	ME 2+075 US	951.9	S	0.2	2094	9.1	2003	11.64	95.6	95.0	Pass
192	ME 2+050 US	951.4	S	0.2	2094	9.1	2048	10.38	97.8	95.0	Pass
193	ME 2+025 US	951.4	S	0.2	2094	9.1	2065	10.1	98.6	95.0	Pass
194	ME 2+010 US	951.4	S	0.2	2094	9.1	2083	10.5	99.5	95.0	Pass
195	ME 2+000 DS	951.3	S	0.2	2094	9.1	2115	10.5	101.0	95.0	Pass
196	ME 1+875 C	951.3	S	0.2	2094	9.1	2017	10.73	96.3	95.0	Pass
197	ME 1+850 US	951.3	S	0.2	2094	9.1	2068	10.4	98.7	95.0	Pass
198	ME 1+820 C	951.3	S	0.2	2094	9.1	2042	11.04	97.5	95.0	Pass
199	ME 1+800 US	951.3	S	0.2	2094	9.1	2097	9.7	100.1	95.0	Pass
200	ME 1+875 DS	951.3	S	0.2	2094	9.1	2068	11.11	98.7	95.0	Pass
201	ME 1+850 C	951.3	S	0.2	2094	9.1	2070	9.6	98.8	95.0	Pass
202	ME 1+825 DS	951.3	S	0.2	2094	9.1	2013	10.0	96.1	95.0	Pass
203	ME 1+800 C	951.3	S	0.2	2094	9.1	2071	10.96	98.9	95.0	Pass
204	ME 1+775 DS	951.3	S	0.2	2094	9.1	2058	10.8	98.3	95.0	Pass
205	ME 1+750 US	951.3	S	0.2	2094	9.1	2053	10.0	98.0	95.0	Pass
206	ME 1+725 C	951.3	S	0.2	2094	9.1	2023	10.6	96.6	95.0	Pass
207	ME 1+700 US	951.3	S	0.2	2094	9.1	2043	10.46	97.5	95.0	Pass
208	ME 1+675 DS	951.3	S	0.2	2094	9.1	2101	9.7	100.3	95.0	Pass
209	ME 1+650 DS	951.3	S	0.2	2094	9.1	2108	9.99	100.7	95.0	Pass
210	ME 1+615 DS	951.3	S	0.2	2094	9.1	2136	9.1	102.0	95.0	Pass
211	ME 1+615 US	951.3	S	0.2	2094	9.1	2060	9.7	98.4	95.0	Pass
212	ME 1+650 DS	951.3	S	0.2	2094	9.1	2131	9.33	101.7	95.0	Pass
213	ME 2+065 C	951.9	S	0.2	2094	9.1	2116	9.7	101.0	95.0	Pass
214	ME 2+050 US	951.7	S	0.2	2094	9.1	2108	9.7	100.7	95.0	Pass
215	ME 2+025 C	951.7	S	0.2	2094	9.1	2106	10.2	100.6	95.0	Pass
216	ME 2+000 DS	951.7	S	0.2	2094	9.1	2120	9.7	101.2	95.0	Pass
217	ME 1+980 US	951.7	S	0.2	2094	9.1	2071	9.55	98.9	95.0	Pass
218	ME 1+980 C	951.7	S	0.2	2094	9.1	2088	10.3	99.7	95.0	Pass
219	ME 1+950 DS	951.9	S	0.2	2094	9.1	2113	9.5	100.9	95.0	Pass
220	ME 1+925 US	951.9	S	0.2	2094	9.1	2042	11.29	97.5	95.0	Pass
221	ME 1+900 US	951.9	S	0.2	2094	9.1	2060	10.6	98.4	95.0	Pass
222	ME 1+725 C	951.6	S	0.2	2094	9.1	2077	9.14	99.2	95.0	Pass
223	ME 1+750 US	951.6	S	0.2	2094	9.1	1997	10.0	95.4	95.0	Pass
224	ME 1+775 DS	951.6	S	0.2	2094	9.1	2010	10.4	96.0	95.0	Pass
225	ME 1+825 US	951.6	S	0.2	2094	9.1	2074	10.17	99.0	95.0	Pass
226	ME 1+850 DS	951.9	S	0.2	2094	9.1	2061	9.8	98.4	95.0	Pass
227	ME 1+875 C	951.9	S	0.2	2094	9.1	2045	11.31	97.6	95.0	Pass
228	ME 1+575 C	951.7	S	0.2	2094	9.1	1998	10.7	95.4	95.0	Pass
229	ME 1+600 US	951.7	S	0.2	2094	9.1	2081	9.72	99.4	95.0	Pass
230	ME 1+625 C	951.7	S	0.2	2094	9.1	2069	9.83	98.8	95.0	Pass
231	ME 1+675 C	951.7	S	0.2	2094	9.1	2033	9.32	97.1	95.0	Pass
232	ME 1+700 US	951.7	S	0.2	2094	9.1	2094	9.12	100.0	95.0	Pass
233	SE 0+975 C	951.6	S	0.2	2094	9.1	2159	7.2	103.1	95.0	Pass
234	SE 1+000 US	951.6	S	0.2	2094	9.1	2061	9.34	98.4	95.0	Pass
235	SE 1+025 DS	951.6	S	0.2	2094	9.1	2121	8.7	101.3	95.0	Pass
236	SE 1+050 C	951.6	S	0.2	2094	9.1	2136	9.03	102.0	95.0	Pass
237	SE 1+075 US	951.6	S	0.2	2094	9.1	2116	9.5	101.0	95.0	Pass
238	SE 1+100 DS	951.6	S	0.2	2094	9.1	2099	9.28	100.2	95.0	Pass
239	SE 1+125 C	951.6	S	0.2	2094	9.1	2082	9.98	99.4	95.0	Pass
240	SE 1+150 DS	951.6	S	0.2	2094	9.1	2086	9.0	99.6	95.0	Pass
241	SE 1+175 C	951.6	S	0.2	2094	9.1	2041	9.36	97.5	95.0	Pass
242	SE 0+975 US	951.9	S	0.2	2094	9.1	2065	10.24	98.6	95.0	Pass
243	SE 1+000 DS	951.9	S	0.2	2094	9.1	2103	9.8	100.4	95.0	Pass
244	SE 1+020 C	951.9	S	0.2	2094	9.1	2093	10.68	99.9	95.0	Pass
245	ME 1+575 DS	951.9	S	0.2	2094	9.1	2075	9.39	99.1	95.0	Pass
246	ME 1+600 US	951.9	S	0.2	2094	9.1	2078	9.42	99.2	95.0	Pass
247	ME 1+625 DS	951.9	S	0.2	2094	9.1	2089	9.3	99.7	95.0	Pass
248	ME 1+650 C	951.9	S	0.2	2094	9.1	2070	9.46	98.8	95.0	Pass
249	ME 1+675 DS	951.9	S	0.2	2094	9.1	2067	8.6	98.7	95.0	Pass
250	ME 1+700 C	951.9	S	0.2	2094	9.1	2075	9.62	99.1	95.0	Pass
251	ME 1+725 DS	951.9	S	0.2	2094	9.1	2042	9.7	97.5	95.0	Pass
252	ME 1+750 US	951.9	S	0.2	2094	9.1	2099	9.27	100.2	95.0	Pass
253	ME 1+775 C	951.9	S	0.2	2094	9.1	2131	8.9	101.7	95.0	Pass
254	ME 1+800 DS	951.9	S	0.2	2094	9.1	2135	8.65	101.9	95.0	Pass
255	ME 1+825 US	951.9	S	0.2	2094	9.1	2139	8.7	102.1	95.0	Pass
256	SE 1+050 C	951.9	S	0.2	2094	9.1	2147	8.57	102.5	95.0	Pass
257	SE 1+075 DS	951.9	S	0.2	2094	9.1	2051	9.9	97.9	95.0	Pass
258	SE 1+100 US	951.9	S	0.2	2094	9.1	2066	10.69	98.6	95.0	Pass
259	SE 1+125 C	951.9	S	0.2	2094	9.1	2110	9.5	100.7	95.0	Pass



FIELD COMPACTION TESTS (Metric) **NUCLEAR GAUGE**

PROJECT NO.: 101-01/23

DATE: May to October 2008

TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or
260	SE 1+200 DS	951.7	S	0.2	2094	9.1	2150	9.1	102.7	95.0	Pass
261	SE 1+225 US	951.6	S	0.2	2094	9.1	2079	8.8	99.3	95.0	Pass
262	SE 1+275 C	951.6	S	0.2	2094	9.1	2102	10.2	100.4	95.0	Pass
263	SE 1+200 C	951.9	S	0.2	2094	9.1	2128	8.9	101.6	95.0	Pass
264	SE 1+250 US	951.9	S	0.2	2094	9.1	2079	9.5	99.3	95.0	Pass
265	SE 1+300 DS	951.9	S	0.2	2094	9.1	2074	10.1	99.0	95.0	Pass
266	PE 4+640 C	950.3	S	0.2	2094	9.1	2121	9.7	101.3	95.0	Pass
267	PE 4+670 C	950.3	S	0.2	2094	9.1	2095	10.6	100.0	95.0	Pass
268	PE 4+630 DS	950.6	S	0.2	2094	9.1	2077	10.4	99.2	95.0	Pass
269	PE 4+650 US	951.0	S	0.2	2094	9.1	2069	10.9	98.8	95.0	Pass
270	PE 4+630 DS	950.9	S	0.2	2094	9.1	2147	9.4	102.5	95.0	Pass
271	PE 4+660 C	953.3	S	0.2	2094	9.1	2102	10.2	100.4	95.0	Pass
272	PE 4+640 DS	951.2	S	0.2	2094	9.1	2061	10.7	98.4	95.0	Pass
273	PE 4+670 C	951.2	S	0.2	2094	9.1	2122	10.3	101.3	95.0	Pass
274	PE 4+630 DS	951.9	S	0.2	2094	9.1	2095	10.4	100.0	95.0	Pass
275	PE 4+650 C	951.8	S	0.2	2094	9.1	2127	9.2	101.6	95.0	Pass
276	PE 4+630 C	951.9	S	0.2	2094	9.1	2080	10.7	99.3	95.0	Pass
277	ME 26+00 W	951.3	S	0.2	2094	9.1	2029	7.5	96.9	95.0	Pass
278	ME 25+75 W	951.3	S	0.2	2094	9.1	2026	6.8	96.7	95.0	Pass
279	ME 25+50 W	951.3	S	0.2	2094	9.1	2089	8.1	99.7	95.0	Pass
280	ME 25+25 W	951.3	S	0.2	2094	9.1	2039	8.9	97.4	95.0	Pass
281	ME 25+25 C	951.9	S	0.2	2094	9.1	2015	5.5	96.2	95.0	Pass
282	ME 25+00 W	951.3	S	0.2	2094	9.1	2016	10.4	96.3	95.0	Pass
283	ME 24+75 W	951.3	S	0.2	2094	9.1	2039	8.2	97.4	95.0	Pass
284	ME 24+75 US	951.9	S	0.2	2094	9.1	2043	7.3	97.5	95.0	Pass
285	ME 24+50 W	951.3	S	0.2	2094	9.1	2100	7.9	100.3	95.0	Pass
286	ME 24+25 W	951.3	S	0.2	2094	9.1	2145	8.4	102.4	95.0	Pass
287	ME 24+25 C	951.3	S	0.2	2094	9.1	2085	6.9	99.6	95.0	Pass
288	ME 23+25 C	951.6	S	0.2	2094	9.1	2066	7.0	98.6	95.0	Pass
289	ME 22+75 C	951.6	S	0.2	2094	9.1	2095	6.7	100.0	95.0	Pass
290	ME 23+00 W	951.3	S	0.2	2094	9.1	2044	8.4	97.6	95.0	Pass
291	ME 23+25 W	951.3	S	0.2	2094	9.1	1991	7.1	95.1	95.0	Pass
292	ME 23+75 W	951.3	S	0.2	2094	9.1	2032	9.7	97.0	95.0	Pass
293	ME 26+25 W	951.3	S	0.2	2094	9.1	2051	7.7	97.9	95.0	Pass
294	ME 26+25 C	951.9	S	0.2	2094	9.1	2064	5.5	98.5	95.0	Pass
295	ME 26+50 W	951.3	S	0.2	2094	9.1	2036	7.2	97.2	95.0	Pass
296	ME 26+75 W	951.3	S	0.2	2094	9.1	1994	8.0	95.2	95.0	Pass
297	ME 27+25 US	951.6	S	0.2	2094	9.1	2083	6.8	99.5	95.0	Pass
298	PE 28+25 C	951.9	S	0.2	2094	9.1	2039	6.0	97.4	95.0	Pass
299	PE 28+75 DS	951.9	S	0.2	2094	9.1	2180	5.9	104.1	95.0	Pass
300	PE 29+25 C	951.9	S	0.2	2094	9.1	1992	5.2	95.1	95.0	Pass
301	PE 29+75 US	951.9	S	0.2	2094	9.1	2006	6.6	95.8	95.0	Pass
302	PE 30+25 DS	951.9	S	0.2	2094	9.1	2134	5.9	101.9	95.0	Pass
303	PE 30+75 C	951.9	S	0.2	2094	9.1	2056	6.5	98.2	95.0	Pass
304	PE 31+25 US	951.9	S	0.2	2094	9.1	2118	7.2	101.1	95.0	Pass
305	PE 31+75 C	951.9	S	0.2	2094	9.1	2128	6.5	101.6	95.0	Pass
306	PE 32+25 US	951.9	S	0.2	2094	9.1	2118	7.2	101.1	95.0	Pass
307	PE 32+75 US	951.9	S	0.2	2094	9.1	2010	6.9	96.0	95.0	Pass
308	PE 33+25 DS	951.9	S	0.2	2094	9.1	2102	6.5	100.4	95.0	Pass
309	PE 33+75 C	951.9	S	0.2	2094	9.1	2141	5.8	102.2	95.0	Pass
310	PE 34+25 C	951.9	S	0.2	2094	9.1	2036	6.1	97.2	95.0	Pass
311	PE 35+00 C	951.9	S	0.2	2094	9.1	2092	6.4	99.9	95.0	Pass
312	PE 35+75 US	951.9	S	0.2	2094	9.1	2080	5.8	99.3	95.0	Pass
313	PE 36+50 DS	951.9	S	0.2	2094	9.1	2034	7.0	97.1	95.0	Pass
314	PE 38+00 C	951.6	S	0.2	2094	9.1	2171	5.7	103.7	95.0	Pass
315	PE 38+75 US	951.6	S	0.2	2094	9.1	2004	6.7	95.7	95.0	Pass
316	PE 39+50 C	951.6	S	0.2	2094	9.1	2145	6.4	102.4	95.0	Pass
317	PE 41+00 C	951.6	S	0.2	2094	9.1	2128	6.1	101.6	95.0	Pass
318	PE 41+75 DS	951.6	S	0.2	2094	9.1	2067	7.0	98.7	95.0	Pass
319	PE 42+50 US	951.6	S	0.2	2094	9.1	2109	7.0	100.7	95.0	Pass
320	PE 43+00 C	951.6	S	0.2	2094	9.1	2086	6.6	99.6	95.0	Pass
321	PE 43+75 US	951.6	S	0.2	2094	9.1	2096	6.0	100.1	95.0	Pass
322	PE 44+50 DS	951.6	S	0.2	2094	9.1	2064	6.6	98.5	95.0	Pass
323	PE 45+25 C	951.6	S	0.2	2094	9.1	2063	6.0	98.5	95.0	Pass
324	PE 46+00 C	951.6	S	0.2	2094	9.1	2099	5.8	100.2	95.0	Pass
325	ME 22+50 US	951.9	S	0.2	2094	9.1	2142	5.6	102.3	95.0	Pass
326	ME 22+00 C	951.9	S	0.2	2094	9.1	2186	5.2	104.4	95.0	Pass
327	ME 22+00 W	951.3	S	0.2	2094	9.1	2043	6.2	97.5	95.0	Pass
328	ME 22+25 W	951.3	S	0.2	2094	9.1	2115	7.9	101.0	95.0	Pass
329	ME 22+50 W	951.3	S	0.2	2094	9.1	2001	6.2	95.5	95.0	Pass
330	ME 22+75 W	951.3	S	0.2	2094	9.1	2082	8.3	99.4	95.0	Pass
331	ME 26+75 W	951.6	S	0.2	2094	9.1	2030	8.0	96.9	95.0	Pass
332	ME 26+50 W	951.6	S	0.2	2094	9.1	2102	7.8	100.4	95.0	Pass
333	ME 26+00 W	951.6	S	0.2	2094	9.1	2119	8.1	101.2	95.0	Pass
334	ME 25+50 W	951.6	S	0.2	2094	9.1	2093	8.0	99.9	95.0	Pass
335	ME 25+00 W	951.6	S	0.2	2094	9.1	2046	7.4	97.7	95.0	Pass
336	ME 24+50 W	951.6	S	0.2	2094	9.1	2077	8.0	99.2	95.0	Pass
337	ME 24+00 W	951.6	S	0.2	2094	9.1	2015	9.9	96.2	95.0	Pass
338	ME 23+50 W	951.6	S	0.2	2094	9.1	2105	9.9	100.5	95.0	Pass
339	ME 22+00 W	951.6	S	0.2	2094	9.1	2063	9.9	98.5	95.0	Pass
340	ME 21+50 W	951.6	S	0.2	2094	9.1	2062	7.3	98.5	95.0	Pass
341	ME 22+50 W	951.6	S	0.2	2094	9.1	2068	9.5	98.7	95.0	Pass
342	ME 23+00 W	951.6	S	0.2	2094	9.1	2023	10.0	96.6	95.0	Pass
343	ME 26+25 US	951.9	S	0.2	2094	9.1	1995	10.2	95.3	95.0	Pass
344	ME 25+50 C	951.9	S	0.2	2094	9.1	2049	9.0	97.8	95.0	Pass
345	ME 25+00 C	951.9	S	0.2	2094	9.1	2053	8.2	98.0	95.0	Pass
346	ME 24+50 DS	951.9	S	0.2	2094	9.1	2032	8.5	97.0	95.0	Pass

<div> <div> Knight Piésold CONSULTING </div> <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> <div> PROJECT NO.: 101-01/23 DATE: May to October 2008 </div> </div>											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or (%)
347	ME 24+00 C	951.9	S	0.2	2094	9.1	2057	7.7	98.2	95.0	Pass
348	ME 23+50 C	951.9	S	0.2	2094	9.1	2103	8.7	100.4	95.0	Pass
349	ME 23+00 DS	951.9	S	0.2	2094	9.1	2001	9.0	95.5	95.0	Pass
350	ME 22+50 DS	951.9	S	0.2	2094	9.1	2009	10.0	95.9	95.0	Pass
351	ME 21+50 DS	951.9	S	0.2	2094	9.1	2128	9.5	101.6	95.0	Pass
352	ME 21+00 C	951.9	S	0.2	2094	9.1	2037	9.0	97.3	95.0	Pass
353	ME 26+25 C	952.2	S	0.2	2094	9.1	2006	8.6	95.8	95.0	Pass
354	ME 25+50 US	952.2	S	0.2	2094	9.1	2160	5.4	103.1	95.0	Pass
355	ME 25+00 DS	952.2	S	0.2	2094	9.1	2048	10.2	97.8	95.0	Pass
356	ME 24+50 C	952.2	S	0.2	2094	9.1	2056	9.1	98.2	95.0	Pass
357	ME 24+00 US	952.2	S	0.2	2094	9.1	2023	9.4	96.6	95.0	Pass
358	ME 23+50 DS	952.2	S	0.2	2094	9.1	2054	9.4	98.1	95.0	Pass
359	ME 23+00 C	952.2	S	0.2	2094	9.1	2052	10.4	98.0	95.0	Pass
360	ME 22+50 C	952.2	S	0.2	2094	9.1	2057	10.2	98.2	95.0	Pass
361	ME 21+50 C	952.2	S	0.2	2094	9.1	2070	8.4	98.8	95.0	Pass
362	ME 21+00 US	952.2	S	0.2	2094	9.1	1995	10.0	95.3	95.0	Pass
363	SE 13+25 US	951.3	S	0.2	2094	9.1	2062	9.7	98.5	95.0	Pass
364	SE 13+50 DS	951.3	S	0.2	2094	9.1	1990	9.8	95.0	95.0	Pass
365	SE 13+75 C	951.3	S	0.2	2094	9.1	2099	8.7	100.2	95.0	Pass
366	SE 14+00 US	951.3	S	0.2	2094	9.1	2050	9.7	97.9	95.0	Pass
367	SE 14+25 C	951.3	S	0.2	2094	9.1	2069	11.3	98.8	95.0	Pass
368	SE 14+50 DS	951.3	S	0.2	2094	9.1	2052	10.5	98.0	95.0	Pass
369	ME 26+25 C	952.5	S	0.2	2094	9.1	2063	8.5	98.5	95.0	Pass
370	ME 25+50 US	952.5	S	0.2	2094	9.1	2103	7.8	100.4	95.0	Pass
371	ME 25+00 DS	952.5	S	0.2	2094	9.1	2043	8.9	97.5	95.0	Pass
372	ME 24+50 C	952.5	S	0.2	2094	9.1	2062	9.8	98.5	95.0	Pass
373	ME 24+00 US	952.5	S	0.2	2094	9.1	2067	7.5	98.7	95.0	Pass
374	ME 23+50 DS	952.5	S	0.2	2094	9.1	2076	9.2	99.1	95.0	Pass
375	SE 13+25 US	951.6	S	0.2	2094	9.1	2083	8.2	99.5	95.0	Pass
376	SE 13+75 DS	951.6	S	0.2	2094	9.1	2058	7.1	98.3	95.0	Pass
377	SE 14+25 C	951.6	S	0.2	2094	9.1	2061	7.2	98.4	95.0	Pass
378	SE 14+75 US	951.6	S	0.2	2094	9.1	2119	8.2	101.2	95.0	Pass
379	SE 15+25 C	951.6	S	0.2	2094	9.1	2116	6.5	101.0	95.0	Pass
380	ME 15+50 DS	951.6	S	0.2	2094	9.1	2097	8.2	100.1	95.0	Pass
381	ME 23+00 C	952.5	S	0.2	2094	9.1	2159	8.1	103.1	95.0	Pass
382	ME 22+50 US	952.5	S	0.2	2094	9.1	2069	8.5	98.8	95.0	Pass
383	ME 22+00 C	952.5	S	0.2	2094	9.1	2059	8.1	98.3	95.0	Pass
384	ME 21+50 US	952.5	S	0.2	2094	9.1	2054	10.1	98.1	95.0	Pass
385	ME 21+00 DS	952.5	S	0.2	2094	9.1	2066	10.2	98.6	95.0	Pass
386	SE 6+25 C	951.6	S	0.2	2094	9.1	2089	10.1	99.7	95.0	Pass
387	ME 26+25 US	952.8	S	0.2	2094	9.1	2152	7.1	102.8	95.0	Pass
388	ME 25+50 C	952.8	S	0.2	2094	9.1	2064	7.2	98.5	95.0	Pass
389	ME 25+00 DS	952.8	S	0.2	2094	9.1	2064	8.8	98.5	95.0	Pass
390	ME 24+50 C	952.8	S	0.2	2094	9.1	2189	7.6	104.5	95.0	Pass
391	ME 24+00 US	952.8	S	0.2	2094	9.1	2111	8.4	100.8	95.0	Pass
392	ME 23+50 C	952.8	S	0.2	2094	9.1	2082	7.9	99.4	95.0	Pass
393	ME 23+00 US	952.8	S	0.2	2094	9.1	2063	9.7	98.5	95.0	Pass
394	SE 6+15 DS	951.7	S	0.2	2094	9.1	2066	10.0	98.6	95.0	Pass
395	SE 6+00 C	953.2	S	0.2	2094	9.1	2042	10.6	97.5	95.0	Pass
396	ME 22+50 C	952.8	S	0.2	2094	9.1	2207	7.5	105.4	95.0	Pass
397	ME 22+00 US	952.8	S	0.2	2094	9.1	2047	8.0	97.7	95.0	Pass
398	ME 21+50 DS	952.8	S	0.2	2094	9.1	2054	9.1	98.1	95.0	Pass
399	ME 21+00 C	952.8	S	0.2	2094	9.1	2080	8.9	99.3	95.0	Pass
400	SE 6+10 C	952.0	S	0.2	2094	9.1	2073	9.5	99.0	95.0	Pass
401	SE 6+00 US	953.5	S	0.2	2094	9.1	2008	10.1	95.9	95.0	Pass
402	ME 26+25 US	953.1	S	0.2	2094	9.1	2077	9.2	99.2	95.0	Pass
403	ME 25+75 C	953.1	S	0.2	2094	9.1	2083	9.3	99.5	95.0	Pass
404	ME 25+25 C	953.1	S	0.2	2094	9.1	2080	8.9	99.3	95.0	Pass
405	ME 24+50 C	953.1	S	0.2	2094	9.1	2063	10.5	98.5	95.0	Pass
406	ME 24+00 DS	953.1	S	0.2	2094	9.1	2062	10.1	98.5	95.0	Pass
407	ME 23+50 C	953.1	S	0.2	2094	9.1	2024	11.5	96.6	95.0	Pass
408	ME 23+00 US	953.1	S	0.2	2094	9.1	2102	10.6	100.4	95.0	Pass
409	ME 27+25 W	951.3	S	0.2	2094	9.1	2033	10.2	97.1	95.0	Pass
410	ME 27+75 W	951.3	S	0.2	2094	9.1	2076	7.4	99.1	95.0	Pass
411	ME 28+00 W	951.3	S	0.2	2094	9.1	2021	9.0	96.5	95.0	Pass
412	PE 28+25 W	951.3	S	0.2	2094	9.1	2035	9.2	97.2	95.0	Pass
413	PE 28+50 W	951.3	S	0.2	2094	9.1	2003	10.2	95.6	95.0	Pass
414	PE 28+95 W	951.3	S	0.2	2094	9.1	2089	8.8	99.7	95.0	Pass
415	PE 29+50 W	951.3	S	0.2	2094	9.1	2026	9.8	96.7	95.0	Pass
416	ME 27+25 W	951.6	S	0.2	2094	9.1	1995	10.0	95.3	95.0	Pass
417	ME 27+00 W	951.6	S	0.2	2094	9.1	2092	9.2	99.9	95.0	Pass
418	ME 27+75 W	951.6	S	0.2	2094	9.1	2038	9.8	97.3	95.0	Pass
419	PE 28+25 W	951.6	S	0.2	2094	9.1	2114	9.0	100.9	95.0	Pass
420	PE 28+50 W	951.6	S	0.2	2094	9.1	2024	10.6	96.6	95.0	Pass
421	PE 29+00 W	951.6	S	0.2	2094	9.1	1998	10.6	95.4	95.0	Pass
422	PE 29+50 W	951.6	S	0.2	2094	9.1	2038	10.1	97.3	95.0	Pass
423	ME 22+50 C	953.1	S	0.2	2094	9.1	2052	8.8	98.0	95.0	Pass
424	ME 22+00 DS	953.1	S	0.2	2094	9.1	2031	9.3	97.0	95.0	Pass
425	ME 21+50 US	953.1	S	0.2	2094	9.1	2053	10.0	98.0	95.0	Pass
426	ME 21+00 C	953.1	S	0.2	2094	9.1	2045	8.5	97.6	95.0	Pass
427	PE 29+00 W	951.9	S	0.2	2094	9.1	2075	9.6	99.1	95.0	Pass
428	PE 28+50 W	951.9	S	0.2	2094	9.1	2098	8.4	100.2	95.0	Pass
429	PE 28+00 W	951.9	S	0.2	2094	9.1	2075	10.1	99.1	95.0	Pass
430	ME 27+25 W	951.9	S	0.2	2094	9.1	2086	9.1	99.6	95.0	Pass
431	ME 26+75 W	953.6	S	0.2	2094	9.1	2061	9.6	98.4	95.0	Pass
432	ME 26+00 C	953.6	S	0.2	2094	9.1	2040	11.2	97.4	95.0	Pass
433	ME 25+50 DS	953.6	S	0.2	2094	9.1	2077	9.7	99.2	95.0	Pass

Knight Piesold CONSULTING							FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE				PROJECT NO.: 101-01/23 DATE: May to October 2008	
TEST NO.	Location	Elevation (m)	Zone	Test Depth	Max. Dry Density (kg/m³)	Optimum Moisture (%)	Dry Density (kg/m³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or	
				(m)								
434	ME 25+00 US	953.6	S	0.2	2094	9.1	2101	10.1	100.3	95.0	Pass	
435	ME 24+50 DS	953.6	S	0.2	2094	9.1	2068	10.2	98.7	95.0	Pass	
436	ME 24+00 C	953.6	S	0.2	2094	9.1	2098	9.5	100.2	95.0	Pass	
437	ME 23+50 US	953.6	S	0.2	2094	9.1	2043	10.2	97.5	95.0	Pass	
438	ME 23+00 C	953.6	S	0.2	2094	9.1	2038	10.5	97.3	95.0	Pass	
439	PE 31+00W	952.6	S	0.2	2094	9.1	2009	10.6	95.9	95.0	Pass	
440	PE 30+50W	952.3	S	0.2	2094	9.1	2094	9.5	100.0	95.0	Pass	
441	PE 30+00W	952.3	S	0.2	2094	9.1	2170	8.1	103.6	95.0	Pass	
442	ME 26+75 US	952.2	S	0.2	2094	9.1	2112	9.3	100.8	95.0	Pass	
443	ME 27+25 DS	952.2	S	0.2	2094	9.1	2091	8.9	99.8	95.0	Pass	
444	ME 27+75 US	952.2	S	0.2	2094	9.1	2035	10.0	97.2	95.0	Pass	
445	PE 28+25 C	952.2	S	0.2	2094	9.1	2052	9.6	98.0	95.0	Pass	
446	PE 28+75 C	952.2	S	0.2	2094	9.1	2071	10.3	98.9	95.0	Pass	
447	PE 29+25 US	952.2	S	0.2	2094	9.1	2120	9.3	101.2	95.0	Pass	
448	PE 29+50W	951.6	S	0.2	2094	9.1	2048	10.0	97.8	95.0	Pass	
449	PE 30+00W	951.6	S	0.2	2094	9.1	2050	10.9	97.9	95.0	Pass	
450	PE 30+50W	951.6	S	0.2	2094	9.1	2037	10.8	97.3	95.0	Pass	
451	ME 22+75 US	953.6	S	0.2	2094	9.1	2100	9.9	100.3	95.0	Pass	
452	ME 22+25 C	953.6	S	0.2	2094	9.1	2103	9.1	100.4	95.0	Pass	
453	ME 21+75 DS	953.6	S	0.2	2094	9.1	2085	9.3	99.6	95.0	Pass	
454	ME 21+25 US	953.6	S	0.2	2094	9.1	2086	10.1	99.6	95.0	Pass	
455	PE 31+50W	952.0	S	0.2	2094	9.1	2069	10.9	98.8	95.0	Pass	
456	PE 31+00W	952.0	S	0.2	2094	9.1	2111	9.6	100.8	95.0	Pass	
457	PE 30+50W	952.0	S	0.2	2094	9.1	2158	10.4	103.0	95.0	Pass	
458	PE 30+00W	952.0	S	0.2	2094	9.1	2064	11.1	98.5	95.0	Pass	
459	ME 26+75 C	952.6	S	0.2	2094	9.1	2028	11.4	96.8	95.0	Pass	
460	PE 27+25 DS	952.6	S	0.2	2094	9.1	2014	10.6	96.2	95.0	Pass	
461	PE 27+75 DS	952.6	S	0.2	2094	9.1	2049	11.5	97.8	95.0	Pass	
462	PE 28+25 C	952.6	S	0.2	2094	9.1	2046	10.8	97.7	95.0	Pass	
463	PE 29+50 C	952.3	S	0.2	2094	9.1	2037	12.0	97.3	95.0	Pass	
464	PE 30+00 C	952.3	S	0.2	2094	9.1	2049	10.3	97.8	95.0	Pass	
465	PE 30+50 DS	952.3	S	0.2	2094	9.1	2049	10.4	97.8	95.0	Pass	
466	PE 31+00 US	952.3	S	0.2	2094	9.1	2077	9.9	99.2	95.0	Pass	
467	PE 28+75 C	952.6	S	0.2	2094	9.1	2026	9.8	96.7	95.0	Pass	
468	PE 29+15 C	952.6	S	0.2	2094	9.1	2043	10.2	97.5	95.0	Pass	
469	PE 31+40 C	952.3	S	0.2	2094	9.1	2046	11.1	97.7	95.0	Pass	
470	PE 31+25 US	952.3	S	0.2	2094	9.1	2041	11.7	97.5	95.0	Pass	
471	PE 30+75 C	952.3	S	0.2	2094	9.1	2013	11.2	96.1	95.0	Pass	
472	PE 30+25 US	952.3	S	0.2	2094	9.1	2024	11.8	96.6	95.0	Pass	
473	PE 29+75 US	952.3	S	0.2	2094	9.1	2058	11.1	98.3	95.0	Pass	
474	ME 26+50 W	951.3	S	0.2	2094	9.1	2079	8.5	99.3	95.0	Pass	
475	PE 35+50 W	951.3	S	0.2	2094	9.1	2132	9.4	101.8	95.0	Pass	
476	PE 34+50 US	951.3	S	0.2	2094	9.1	2156	8.5	102.9	95.0	Pass	
477	PE 33+50 W	951.3	S	0.2	2094	9.1	2018	9.5	96.4	95.0	Pass	
478	PE 32+75 W	951.3	S	0.2	2094	9.1	2008	8.8	95.9	95.0	Pass	
479	PE 32+00 W	951.3	S	0.2	2094	9.1	2128	8.4	101.6	95.0	Pass	
480	PE 28+25 US	952.7	S	0.2	2094	9.1	2072	9.7	98.9	95.0	Pass	
481	PE 28+00 DS	952.7	S	0.2	2094	9.1	2071	9.8	98.9	95.0	Pass	
482	ME 27+50 C	952.7	S	0.2	2094	9.1	2114	9.3	100.9	95.0	Pass	
483	ME 26+90 C	952.7	S	0.2	2094	9.1	2113	8.1	100.9	95.0	Pass	
484	PE 28+65 DS	952.7	S	0.2	2094	9.1	1995	12.2	95.3	95.0	Pass	
485	PE 28+65 C	952.7	S	0.2	2094	9.1	2013	11.1	96.1	95.0	Pass	
486	PE 29+50 US	952.7	S	0.2	2094	9.1	2047	9.8	97.7	95.0	Pass	
487	PE 30+90 US	952.6	S	0.2	2094	9.1	2049	9.6	97.8	95.0	Pass	
488	PE 30+25 C	952.6	S	0.2	2094	9.1	2005	10.8	95.7	95.0	Pass	
489	PE 29+75 US	952.9	S	0.2	2094	9.1	2037	11.4	97.3	95.0	Pass	
490	PE 29+00 DS	952.9	S	0.2	2094	9.1	2001	10.6	95.5	95.0	Pass	
491	PE 31+40 DS	952.9	S	0.2	2094	9.1	2068	9.6	98.7	95.0	Pass	
492	PE 31+75 W	952.9	S	0.2	2094	9.1	2038	10.0	97.3	95.0	Pass	
493	PE 32+50 W	952.9	S	0.2	2094	9.1	2051	10.1	97.9	95.0	Pass	
494	PE 33+00 W	952.9	S	0.2	2094	9.1	2062	8.8	98.5	95.0	Pass	
495	PE 33+75 W	952.9	S	0.2	2094	9.1	2116	8.0	101.0	95.0	Pass	
496	PE 34+25 W	951.9	S	0.2	2094	9.1	2018	10.7	96.4	95.0	Pass	
497	PE 35+00 W	951.9	S	0.2	2094	9.1	2112	8.6	100.8	95.0	Pass	
498	ME 26+75 C	953.2	S	0.2	2094	9.1	2046	10.3	97.7	95.0	Pass	
499	ME 27+25 US	953.2	S	0.2	2094	9.1	2036	10.1	97.2	95.0	Pass	
500	ME 27+75 US	953.2	S	0.2	2094	9.1	2039	10.4	97.4	95.0	Pass	
501	PE 28+25 US	953.2	S	0.2	2094	9.1	2050	10.4	97.9	95.0	Pass	
502	PE 28+75 DS	953.2	S	0.2	2094	9.1	2105	9.3	100.5	95.0	Pass	
503	PE 29+25 C	953.2	S	0.2	2094	9.1	2067	9.6	98.7	95.0	Pass	
504	PE 29+75 DS	953.2	S	0.2	2094	9.1	2045	10.9	97.6	95.0	Pass	
505	PE 30+25 C	953.2	S	0.2	2094	9.1	2079	10.1	99.3	95.0	Pass	
506	PE 31+40 US	953.0	S	0.2	2094	9.1	2065	10.3	98.6	95.0	Pass	
507	PE 31+00 DS	953.0	S	0.2	2094	9.1	2058	10.4	98.3	95.0	Pass	
508	PE 30+50 C	953.0	S	0.2	2094	9.1	2093	9.9	99.9	95.0	Pass	
509	ME 26+70 US	953.3	S	0.2	2094	9.1	2122	8.6	101.3	95.0	Pass	
510	ME 27+25 DS	953.3	S	0.2	2094	9.1	2035	10.9	97.2	95.0	Pass	
511	ME 27+75 US	953.3	S	0.2	2094	9.1	2010	9.7	96.0	95.0	Pass	
512	PE 28+25 C	953.5	S	0.2	2094	9.1	2096	8.0	100.1	95.0	Pass	
513	PE 28+75 US	953.5	S	0.2	2094	9.1	2005	11.4	95.7	95.0	Pass	
514	PE 29+00 C	953.5	S	0.2	2094	9.1	2065	9.2	98.6	95.0	Pass	
515	PE 30+50 C	953.3	S	0.2	2094	9.1	2067	10.4	98.7	95.0	Pass	
516	PE 30+00 US	953.3	S	0.2	2094	9.1	2016	12.6	96.3	95.0	Pass	
517	PE 29+50 DS	953.3	S	0.2	2094	9.1	2052	9.7	98.0	95.0	Pass	
518	PE 31+25 US	953.3	S	0.2	2094	9.1	2075	9.9	99.1	95.0	Pass	
519	ME 26+50 DS	953.0	S	0.2	2094	9.1	2049	10.2	97.8	95.0	Pass	
520	ME 27+50 DS	953.7	S	0.2	2094	9.1	2080	9.1	99.3	95.0	Pass	




FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE

PROJECT NO.: 101-01/23

DATE: May to October 2008

TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or (%)
521	PE 28+00 US	953.7	S	0.2	2094	9.1	2006	10.6	95.8	95.0	Pass
522	PE 28+50 C	953.7	S	0.2	2094	9.1	2067	10.2	98.7	95.0	Pass
523	PE 37+50 W	951.3	S	0.2	2094	9.1	2144	8.0	102.4	95.0	Pass
524	PE 37+00 W	951.3	S	0.2	2094	9.1	2128	7.6	101.6	95.0	Pass
525	PE 36+50 W	951.3	S	0.2	2094	9.1	2034	7.7	97.1	95.0	Pass
526	PE 36+25 W	951.3	S	0.2	2094	9.1	2115	8.3	101.0	95.0	Pass
527	PE 35+50 W	951.6	S	0.2	2094	9.1	2103	8.6	100.4	95.0	Pass
528	PE 35+00 W	951.9	S	0.2	2094	9.1	2057	10.1	98.2	95.0	Pass
529	PE 34+75 W	951.9	S	0.2	2094	9.1	2052	9.8	98.0	95.0	Pass
530	PE 35+50 W	951.9	S	0.2	2094	9.1	2040	10.0	97.4	95.0	Pass
531	PE 31+25 C	953.6	S	0.2	2094	9.1	2062	9.5	98.5	95.0	Pass
532	PE 30+75 US	953.6	S	0.2	2094	9.1	2021	9.2	96.5	95.0	Pass
533	PE 30+25 DS	953.6	S	0.2	2094	9.1	2078	9.6	99.2	95.0	Pass
534	PE 29+15 US	953.9	S	0.2	2094	9.1	2071	8.4	98.9	95.0	Pass
535	PE 28+50 DS	953.9	S	0.2	2094	9.1	2032	9.3	97.0	95.0	Pass
536	PE 32+00 W	952.1	S	0.2	2094	9.1	2105	9.3	100.5	95.0	Pass
537	PE 32+35 W	952.1	S	0.2	2094	9.1	2064	10.5	98.5	95.0	Pass
538	PE 36+50 W	951.9	S	0.2	2094	9.1	2060	10.4	98.4	95.0	Pass
539	PE 37+00 W	951.9	S	0.2	2094	9.1	2078	9.8	99.2	95.0	Pass
540	PE 36+25 W	952.3	S	0.2	2094	9.1	2053	10.4	98.0	95.0	Pass
541	PE 35+75 W	951.9	S	0.2	2094	9.1	2051	11.1	97.9	95.0	Pass
542	PE 35+25 W	952.3	S	0.2	2094	9.1	2049	11.2	97.8	95.0	Pass
543	PE 34+65 W	952.3	S	0.2	2094	9.1	2052	9.4	98.0	95.0	Pass
544	PE 33+25 W	952.2	S	0.2	2094	9.1	2028	9.6	96.8	95.0	Pass
545	PE 32+75 W	952.3	S	0.2	2094	9.1	2004	9.9	95.7	95.0	Pass
546	ME 26+75 C	953.6	S	0.2	2094	9.1	2117	8.3	101.1	95.0	Pass
547	ME 26+90 C	953.6	S	0.2	2094	9.1	2052	10.1	98.0	95.0	Pass
548	ME 27+40 DS	953.6	S	0.2	2094	9.1	2082	8.9	99.4	95.0	Pass
549	PE 31+75 C	953.2	S	0.2	2094	9.1	2063	9.5	98.5	95.0	Pass
550	PE 32+25 C	953.2	S	0.2	2094	9.1	2072	9.4	98.9	95.0	Pass
551	PE 33+00 US	953.2	S	0.2	2094	9.1	2023	11.3	96.6	95.0	Pass
552	PE 33+50 DS	953.2	S	0.2	2094	9.1	2019	11.0	96.4	95.0	Pass
553	PE 34+00 C	952.3	S	0.2	2094	9.1	2032	10.9	97.0	95.0	Pass
554	PE 34+50 US	952.3	S	0.2	2094	9.1	2005	11.0	95.7	95.0	Pass
555	PE 37+75 W	951.3	S	0.2	2094	9.1	2085	9.0	99.6	95.0	Pass
556	PE 38+25 W	951.3	S	0.2	2094	9.1	2083	7.5	99.5	95.0	Pass
557	PE 38+75 W	951.3	S	0.2	2094	9.1	2067	9.7	98.7	95.0	Pass
558	PE 39+25 W	951.3	S	0.2	2094	9.1	2077	9.7	99.2	95.0	Pass
559	PE 36+50 C	952.3	S	0.2	2094	9.1	2112	10.3	100.8	95.0	Pass
560	PE 35+75 C	952.3	S	0.2	2094	9.1	2039	10.7	97.4	95.0	Pass
561	PE 37+00 DS	952.3	S	0.2	2094	9.1	2047	9.4	97.7	95.0	Pass
562	PE 37+50 US	952.3	S	0.2	2094	9.1	2068	10.0	98.7	95.0	Pass
563	PE 38+00 W	951.6	S	0.2	2094	9.1	2102	9.9	100.4	95.0	Pass
564	PE 38+50 W	951.6	S	0.2	2094	9.1	2012	10.7	96.1	95.0	Pass
565	PE 38+50 W	951.6	S	0.2	2094	9.1	2074	9.4	99.0	95.0	Pass
566	PE 39+00 W	951.6	S	0.2	2094	9.1	2055	10.3	98.1	95.0	Pass
567	PE 31+75 C	952.6	S	0.2	2094	9.1	2017	10.6	96.3	95.0	Pass
568	PE 32+35 DS	952.6	S	0.2	2094	9.1	2008	10.9	95.9	95.0	Pass
569	PE 33+00 US	952.6	S	0.2	2094	9.1	2004	10.4	95.7	95.0	Pass
570	PE 34+00 DS	952.6	S	0.2	2094	9.1	2032	10.0	97.0	95.0	Pass
571	PE 34+50 C	952.6	S	0.2	2094	9.1	2055	9.8	98.1	95.0	Pass
572	PE 35+00 US	952.6	S	0.2	2094	9.1	2013	10.8	96.1	95.0	Pass
573	PE 35+65 C	952.6	S	0.2	2094	9.1	2039	10.7	97.4	95.0	Pass
574	PE 36+25 DS	952.6	S	0.2	2094	9.1	2061	10.8	98.4	95.0	Pass
575	PE 36+75 US	952.6	S	0.2	2094	9.1	2028	11.1	96.8	95.0	Pass
576	PE 37+50 C	952.6	S	0.2	2094	9.1	2010	10.7	96.0	95.0	Pass
577	PE 39+00 W	951.9	S	0.2	2094	9.1	2070	10.8	98.8	95.0	Pass
578	PE 37+75 W	951.9	S	0.2	2094	9.1	2007	12.2	95.8	95.0	Pass
579	PE 37+25 C	952.9	S	0.2	2094	9.1	2035	10.5	97.2	95.0	Pass
580	PE 36+75 US	952.9	S	0.2	2094	9.1	2016	11.5	96.3	95.0	Pass
581	PE 33+75 US	952.9	S	0.2	2094	9.1	1995	11.2	95.3	95.0	Pass
582	PE 34+75 C	952.9	S	0.2	2094	9.1	2066	10.0	98.6	95.0	Pass
583	PE 35+25 US	952.9	S	0.2	2094	9.1	2017	9.9	96.3	95.0	Pass
584	PE 35+75 C	952.9	S	0.2	2094	9.1	2056	10.8	98.2	95.0	Pass
585	PE 36+25 DS	952.9	S	0.2	2094	9.1	2010	11.0	96.0	95.0	Pass
586	ME 22+00 DS	954.0	S	0.2	2094	9.1	2003	12.1	95.6	95.0	Pass
587	ME 22+00 US	954.0	S	0.2	2094	9.1	2047	11.3	97.7	95.0	Pass
588	ME 21+50 C	954.0	S	0.2	2094	9.1	2079	9.8	99.3	95.0	Pass
589	ME 22+50 C	954.0	S	0.2	2094	9.1	2004	11.0	95.7	95.0	Pass
590	ME 24+85 C	954.0	S	0.2	2094	9.1	2022	10.8	96.5	95.0	Pass
591	ME 24+50 C	954.0	S	0.2	2094	9.1	2045	10.6	97.6	95.0	Pass
592	ME 24+00 US	954.0	S	0.2	2094	9.1	2007	12.2	95.8	95.0	Pass
593	ME 23+50 US	954.0	S	0.2	2094	9.1	2020	11.4	96.4	95.0	Pass
594	ME 23+25 C	954.0	S	0.2	2094	9.1	2015	11.0	96.2	95.0	Pass
595	ME 25+00 DS	954.0	S	0.2	2094	9.1	2043	11.3	97.5	95.0	Pass
596	ME 25+50 US	954.0	S	0.2	2094	9.1	2034	11.1	97.1	95.0	Pass
597	ME 26+35 DS	954.0	S	0.2	2094	9.1	1999	12.1	95.4	95.0	Pass
598	ME 26+75 C	954.0	S	0.2	2094	9.1	2028	11.8	96.8	95.0	Pass
599	ME 26+75 DS	953.3	S	0.2	2094	9.1	2087	11.2	98.7	95.0	Pass
600	ME 27+00C	954.0	S	0.2	2094	9.1	2040	11.2	97.4	95.0	Pass
601	ME 27+50 US	954.0	S	0.2	2094	9.1	2018	12.0	96.4	95.0	Pass
602	PE 28+00 DS	954.0	S	0.2	2094	9.1	2056	10.6	98.2	95.0	Pass
603	PE 28+50 C	954.0	S	0.2	2094	9.1	2060	10.0	98.4	95.0	Pass
604	PE 29+00 DS	954.0	S	0.2	2094	9.1	2024	11.5	96.6	95.0	Pass
605	PE 29+50 US	954.0	S	0.2	2094	9.1	2032	11.5	97.0	95.0	Pass
606	PE 30+00 C	954.0	S	0.2	2094	9.1	2047	11.5	97.7	95.0	Pass
607	PE 30+50 US	953.8	S	0.2	2094	9.1	2052	11.0	98.0	95.0	Pass

<div>  <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> </div>											
PROJECT NO.: 101-01/23											
DATE: May to October 2008											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or
608	PE 31+00 DS	953.8	S	0.2	2094	9.1	2009	12.3	95.9	95.0	Pass
609	PE 31+50 C	953.4	S	0.2	2094	9.1	2028	11.3	96.8	95.0	Pass
610	PE 32+50 C	952.9	S	0.2	2094	9.1	2039	11.5	97.4	95.0	Pass
611	PE 33+00 DS	953.2	S	0.2	2094	9.1	2052	10.5	98.0	95.0	Pass
612	PE 33+50 US	953.2	S	0.2	2094	9.1	2007	11.5	95.8	95.0	Pass
613	PE 34+00 C	953.2	S	0.2	2094	9.1	2006	11.4	95.8	95.0	Pass
614	PE 34+50 C	953.2	S	0.2	2094	9.1	2037	10.7	97.3	95.0	Pass
615	PE 36+25 DS	953.2	S	0.2	2094	9.1	2026	10.5	96.7	95.0	Pass
616	PE 35+75 C	953.2	S	0.2	2094	9.1	2049	11.0	97.8	95.0	Pass
617	PE 35+25 US	953.2	S	0.2	2094	9.1	2045	10.4	97.6	95.0	Pass
618	PE 37+00 C	953.2	S	0.2	2094	9.1	2040	10.3	97.4	95.0	Pass
619	PE 37+50 US	953.2	S	0.2	2094	9.1	2018	10.9	96.4	95.0	Pass
620	ME 22+50 C	954.0	S	0.2	2094	9.1	2061	10.3	98.4	95.0	Pass
621	ME 23+00 C	954.0	S	0.2	2094	9.1	2022	10.5	96.5	95.0	Pass
622	ME 24+50 C	954.0	S	0.2	2094	9.1	2026	10.7	96.7	95.0	Pass
623	ME 24+75 US	954.0	S	0.2	2094	9.1	2017	10.4	96.3	95.0	Pass
624	ME 25+25 DS	954.0	S	0.2	2094	9.1	2018	11.2	96.4	95.0	Pass
625	ME 25+75 C	954.0	S	0.2	2094	9.1	2052	11.0	98.0	95.0	Pass
626	ME 26+25 US	954.0	S	0.2	2094	9.1	2018	11.6	96.4	95.0	Pass
627	ME 26+75 US	954.0	S	0.2	2094	9.1	2029	10.9	96.9	95.0	Pass
628	ME 27+25 C	954.0	S	0.2	2094	9.1	2064	10.3	98.5	95.0	Pass
629	PE 29+70 DS	954.0	S	0.2	2094	9.1	2041	11.0	97.5	95.0	Pass
630	PE 30+15 US	954.0	S	0.2	2094	9.1	2027	10.7	96.8	95.0	Pass
631	PE 31+25 US	954.0	S	0.2	2094	9.1	2031	10.2	97.0	95.0	Pass
632	PE 31+75 DS	953.2	S	0.2	2094	9.1	2001	11.1	95.5	95.0	Pass
633	PE 32+25 C	953.5	S	0.2	2094	9.1	2017	10.2	96.3	95.0	Pass
634	PE 32+75 DS	954.0	S	0.2	2094	9.1	2007	10.2	95.8	95.0	Pass
635	PE 33+25 C	954.0	S	0.2	2094	9.1	2003	10.2	95.6	95.0	Pass
636	PE 34+25 DS	953.7	S	0.2	2094	9.1	2021	11.3	96.5	95.0	Pass
637	PE 34+75 US	953.7	S	0.2	2094	9.1	2016	10.2	96.3	95.0	Pass
638	PE 35+75 DS	953.7	S	0.2	2094	9.1	1992	11.4	95.1	95.0	Pass
639	PE 36+75 US	953.7	S	0.2	2094	9.1	2009	10.6	95.9	95.0	Pass
640	PE 36+25 DS	954.0	S	0.2	2094	9.1	2006	10.5	95.8	95.0	Pass
641	PE 39+75 W	951.3	S	0.2	2094	9.1	2049	9.1	97.8	95.0	Pass
642	PE 40+25 W	951.3	S	0.2	2094	9.1	2194	8.3	104.8	95.0	Pass
643	PE 40+75 W	951.3	S	0.2	2094	9.1	2044	9.8	97.6	95.0	Pass
644	PE 41+25 W	951.3	S	0.2	2094	9.1	2066	9.6	98.6	95.0	Pass
645	PE 41+75 W	951.3	S	0.2	2094	9.1	2066	9.9	98.6	95.0	Pass
646	PE 37+25 W	953.7	S	0.2	2094	9.1	2009	12.2	95.9	95.0	Pass
647	PE 37+75 C	952.3	S	0.2	2094	9.1	1996	11.3	95.3	95.0	Pass
648	PE 38+75 W	952.0	S	0.2	2094	9.1	2007	11.4	95.8	95.0	Pass
649	PE 39+25 W	951.6	S	0.2	2094	9.1	2026	10.9	96.7	95.0	Pass
650	PE 39+75 W	951.6	S	0.2	2094	9.1	2018	11.0	96.4	95.0	Pass
651	PE 40+75 W	951.6	S	0.2	2094	9.1	2012	11.5	96.1	95.0	Pass
652	PE 41+25 W	951.6	S	0.2	2094	9.1	2005	12.1	95.7	95.0	Pass
653	ME 26+50 C	954.0	S	0.2	2094	9.1	2016	10.7	96.3	95.0	Pass
654	PE 30+40 DS	954.0	S	0.2	2094	9.1	2042	10.3	97.5	95.0	Pass
655	PE 30+90 DS	954.0	S	0.2	2094	9.1	1992	11.7	95.1	95.0	Pass
656	PE 31+50 C	954.0	S	0.2	2094	9.1	2006	11.7	95.8	95.0	Pass
657	PE 32+00 C	953.8	S	0.2	2094	9.1	2065	10.4	98.6	95.0	Pass
658	PE 33+50 C	954.0	S	0.2	2094	9.1	1993	12.0	95.2	95.0	Pass
659	PE 35+00 C	954.0	S	0.2	2094	9.1	1997	12.3	95.4	95.0	Pass
660	PE 35+50 DS	954.0	S	0.2	2094	9.1	2011	11.6	96.0	95.0	Pass
661	PE 36+25 US	954.0	S	0.2	2094	9.1	2080	10.7	99.3	95.0	Pass
662	PE 32+50 C	954.0	S	0.2	2094	9.1	2012	11.7	96.1	95.0	Pass
663	PE 37+00 C	954.0	S	0.2	2094	9.1	2000	11.5	95.5	95.0	Pass
664	PE 37+50 US	954.0	S	0.2	2094	9.1	2028	10.9	96.8	95.0	Pass
665	PE 42+25 CL	951.3	S	0.2	2094	9.1	2079	10.1	99.3	95.0	Pass
666	PE 42+75 CL	951.2	S	0.2	2094	9.1	2029	11.2	96.9	95.0	Pass
667	PE 43+25 US	951.2	S	0.2	2094	9.1	1999	10.8	95.4	95.0	Pass
668	PE 43+50 CL	951.1	S	0.2	2094	9.1	2049	11.1	97.8	95.0	Pass
669	PE 44+25 CL	951.3	S	0.2	2094	9.1	2095	10.7	100.0	95.0	Pass
670	PE 44+50 DS	951.2	S	0.2	2094	9.1	2030	11.4	96.9	95.0	Pass
671	PE 42+25 DS	951.6	S	0.2	2094	9.1	2028	11.9	96.8	95.0	Pass
672	PE 43+25 CL	951.8	S	0.2	2094	9.1	2013	10.9	96.1	95.0	Pass
673	PE 44+00 US	951.5	S	0.2	2094	9.1	2023	10.8	96.6	95.0	Pass
674	PE 45+00 CL	951.1	S	0.2	2094	9.1	2092	9.8	99.9	95.0	Pass
675	PE 45+50 US	951.0	S	0.2	2094	9.1	2195	9.8	104.8	95.0	Pass
676	PE 45+85 CL	951.2	S	0.2	2094	9.1	2045	9.3	97.6	95.0	Pass
677	PE 42+25 US	951.8	S	0.2	2094	9.1	2018	11.8	96.4	95.0	Pass
678	PE 42+75 DS	951.7	S	0.2	2094	9.1	2064	10.6	98.5	95.0	Pass
679	PE 43+25 CL	952.0	S	0.2	2094	9.1	2046	10.4	97.7	95.0	Pass
680	PE 43+75 DS	951.8	S	0.2	2094	9.1	2018	11.2	96.4	95.0	Pass
681	PE 44+25 US	951.8	S	0.2	2094	9.1	2090	10.4	99.8	95.0	Pass
682	PE 44+75 US	951.4	S	0.2	2094	9.1	2047	10.7	97.7	95.0	Pass
683	PE 45+25 CL	951.4	S	0.2	2094	9.1	1997	11.4	95.4	95.0	Pass
684	PE 44+75 CL	951.5	S	0.2	2094	9.1	2018	11.3	96.4	95.0	Pass
685	PE 37+50 US	953.5	S	0.2	2094	9.1	1992	11.5	95.1	95.0	Pass
686	PE 38+00 DS	952.7	S	0.2	2094	9.1	2077	10.2	99.2	95.0	Pass
687	PE 38+50 CL	952.8	S	0.2	2094	9.1	2013	10.9	96.1	95.0	Pass
688	PE 39+00 US	952.6	S	0.2	2094	9.1	2008	9.9	95.9	95.0	Pass
689	PE 39+50 CL	952.0	S	0.2	2094	9.1	1997	10.9	95.4	95.0	Pass
690	PE 40+00 DS	951.9	S	0.2	2094	9.1	2105	8.7	100.5	95.0	Pass
691	PE 40+50 US	951.6	S	0.2	2094	9.1	2091	8.7	99.8	95.0	Pass
692	PE 41+00 CL	952.0	S	0.2	2094	9.1	2126	8.6	101.5	95.0	Pass
693	PE 41+50 DS	951.9	S	0.2	2094	9.1	2045	9.1	97.6	95.0	Pass
694	PE 42+00 DS	951.9	S	0.2	2094	9.1	2079	9.6	99.3	95.0	Pass



FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE


PROJECT NO.: 101-01/23

DATE: May to October 2008

TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or
695	PE 42+50 US	952.1	S	0.2	2094	9.1	2105	8.5	100.5	95.0	Pass
696	PE 43+00 DS	952.3	S	0.2	2094	9.1	2026	10.4	96.7	95.0	Pass
697	PE 43+50 CL	952.3	S	0.2	2094	9.1	2088	8.5	99.7	95.0	Pass
698	PE 44+00 CL	952.2	S	0.2	2094	9.1	2071	9.6	98.9	95.0	Pass
699	PE 45+00 US	951.9	S	0.2	2094	9.1	2050	9.4	97.9	95.0	Pass
700	PE 45+50 US	951.8	S	0.2	2094	9.1	2049	10.8	97.8	95.0	Pass
701	PE 44+50 US	952.1	S	0.2	2094	9.1	2074	9.7	99.0	95.0	Pass
702	PE 37+50 DS	952.9	S	0.2	2094	9.1	2039	10.1	97.4	95.0	Pass
703	PE 38+25 DS	952.9	S	0.2	2094	9.1	2002	11.3	95.6	95.0	Pass
704	PE 38+75 CL	953.0	S	0.2	2094	9.1	2023	10.4	96.6	95.0	Pass
705	PE 39+25 US	952.5	S	0.2	2094	9.1	1993	11.6	95.2	95.0	Pass
706	PE 39+75 US	952.4	S	0.2	2094	9.1	2028	11.3	96.8	95.0	Pass
707	PE 40+25 CL	952.3	S	0.2	2094	9.1	2023	11.7	96.6	95.0	Pass
708	PE 40+75 DS	952.2	S	0.2	2094	9.1	2003	12.3	95.6	95.0	Pass
709	PE 41+25 DS	952.1	S	0.2	2094	9.1	2034	11.2	97.1	95.0	Pass
710	PE 41+75 DS	952.0	S	0.2	2094	9.1	2016	11.5	96.3	95.0	Pass
711	PE 42+25 US	952.2	S	0.2	2094	9.1	2041	10.8	97.5	95.0	Pass
712	PE 42+75 CL	952.4	S	0.2	2094	9.1	2042	11.8	97.5	95.0	Pass
713	PE 43+25 DS	952.5	S	0.2	2094	9.1	2036	11.2	97.2	95.0	Pass
714	PE 44+25 CL	952.2	S	0.2	2094	9.1	2017	10.6	96.3	95.0	Pass
715	PE 44+75 US	952.2	S	0.2	2094	9.1	2014	11.7	96.2	95.0	Pass
716	PE 45+25 DS	952.0	S	0.2	2094	9.1	2036	11.2	97.2	95.0	Pass
717	PE 37+50 CL	953.7	S	0.2	2094	9.1	2117	9.1	101.1	95.0	Pass
718	PE 38+00 US	953.2	S	0.2	2094	9.1	2032	10.8	97.0	95.0	Pass
719	PE 38+50 DS	953.3	S	0.2	2094	9.1	2023	10.1	96.6	95.0	Pass
720	PE 39+00 CL	953.2	S	0.2	2094	9.1	2061	8.8	98.4	95.0	Pass
721	PE 39+50 US	952.6	S	0.2	2094	9.1	2009	10.6	95.9	95.0	Pass
722	PE 40+00 CL	952.4	S	0.2	2094	9.1	2080	10.1	99.3	95.0	Pass
723	PE 40+50 US	952.4	S	0.2	2094	9.1	2032	10.9	97.0	95.0	Pass
724	PE 41+00 DS	952.2	S	0.2	2094	9.1	2099	10.5	100.2	95.0	Pass
725	PE 41+50 CL	952.3	S	0.2	2094	9.1	1994	12.3	95.2	95.0	Pass
726	PE 42+00 DS	952.0	S	0.2	2094	9.1	2076	10.0	99.1	95.0	Pass
727	PE 42+50 US	952.4	S	0.2	2094	9.1	1997	12.2	95.4	95.0	Pass
728	PE 43+00 DS	952.7	S	0.2	2094	9.1	2123	9.7	101.4	95.0	Pass
729	PE 43+50 CL	952.7	S	0.2	2094	9.1	2062	9.7	98.5	95.0	Pass
730	PE 44+00 US	952.5	S	0.2	2094	9.1	2047	9.7	97.7	95.0	Pass
731	PE 44+50 CL	952.2	S	0.2	2094	9.1	2086	9.9	99.6	95.0	Pass
732	PE 45+50 DS	952.2	S	0.2	2094	9.1	2040	11.0	97.4	95.0	Pass
733	ME 16+00 DS	950.8	S	0.2	2094	9.1	2051	10.9	97.9	95.0	Pass
734	ME 16+50 DS	951.1	S	0.2	2094	9.1	2032	10.5	97.0	95.0	Pass
735	ME 17+00 DS	951.1	S	0.2	2094	9.1	2059	10.3	98.3	95.0	Pass
736	PE 31+25 US	953.8	S	0.2	2094	9.1	1998	12.7	95.4	95.0	Pass
737	PE 32+25 DS	953.9	S	0.2	2094	9.1	2037	11.6	97.3	95.0	Pass
738	PE 32+70 C	953.9	S	0.2	2094	9.1	1995	11.2	95.3	95.0	Pass
739	PE 33+50 C	954.1	S	0.2	2094	9.1	2042	11.6	97.5	95.0	Pass
740	ME 17+50 DS	951.2	S	0.2	2094	9.1	2094	10.4	100.0	95.0	Pass
741	ME 18+00 DS	951.2	S	0.2	2094	9.1	2092	9.7	99.9	95.0	Pass
742	ME 18+50 DS	951.5	S	0.2	2094	9.1	2088	9.9	99.7	95.0	Pass
743	ME 19+00 DS	951.4	S	0.2	2094	9.1	2034	10.5	97.1	95.0	Pass
744	ME 19+50 DS	951.4	S	0.2	2094	9.1	2022	9.3	96.5	95.0	Pass
745	ME 16+25 DS	951.3	S	0.2	2094	9.1	2013	11.5	96.1	95.0	Pass
746	ME 16+75 DS	951.5	S	0.2	2094	9.1	2022	10.0	96.5	95.0	Pass
747	ME 17+25 DS	951.4	S	0.2	2094	9.1	2018	11.2	96.4	95.0	Pass
748	ME 17+75 DS	951.4	S	0.2	2094	9.1	2092	9.8	99.9	95.0	Pass
749	ME 18+25 DS	951.6	S	0.2	2094	9.1	2073	10.7	99.0	95.0	Pass
750	ME 18+75 DS	951.6	S	0.2	2094	9.1	1991	12.0	95.1	95.0	Pass
751	ME 19+25 DS	951.7	S	0.2	2094	9.1	2044	12.3	97.6	95.0	Pass
752	ME 19+70 DS	951.7	S	0.2	2094	9.1	2006	12.2	95.8	95.0	Pass
753	ME 19+85 DS	951.3	S	0.2	2094	9.1	2037	8.8	97.3	95.0	Pass
754	ME 20+25 DS	950.9	S	0.2	2094	9.1	2129	10.3	101.7	95.0	Pass
755	ME 20+75 DS	951.0	S	0.2	2094	9.1	2022	8.9	96.5	95.0	Pass
756	ME 16+50 DS	951.8	S	0.2	2094	9.1	2017	11.2	96.3	95.0	Pass
757	ME 17+00 DS	951.9	S	0.2	2094	9.1	2015	10.5	96.2	95.0	Pass
758	ME 17+50 DS	951.8	S	0.2	2094	9.1	2016	10.7	96.3	95.0	Pass
759	ME 18+00 DS	951.8	S	0.2	2094	9.1	1994	10.8	95.2	95.0	Pass
760	ME 18+50 DS	952.1	S	0.2	2094	9.1	2040	10.0	97.4	95.0	Pass
761	ME 19+00 DS	952.0	S	0.2	2094	9.1	2007	11.5	95.8	95.0	Pass
762	ME 19+50 DS	951.9	S	0.2	2094	9.1	2067	9.3	98.7	95.0	Pass
763	ME 20+50 DS	951.2	S	0.2	2094	9.1	2091	8.6	99.8	95.0	Pass
764	ME 20+75 DS	951.4	S	0.2	2094	9.1	2078	8.9	99.2	95.0	Pass
765	PE 37+75 DS	953.3	S	0.2	2094	9.1	2033	9.6	97.1	95.0	Pass
766	PE 38+25 DS	953.4	S	0.2	2094	9.1	2080	8.5	99.3	95.0	Pass
767	PE 38+75 DS	953.5	S	0.2	2094	9.1	2080	9.5	99.3	95.0	Pass
768	PE 39+25 DS	953.0	S	0.2	2094	9.1	2086	9.3	99.6	95.0	Pass
769	PE 39+75 DS	952.9	S	0.2	2094	9.1	2132	7.7	101.8	95.0	Pass
770	ME 16+25 US	952.0	S	0.2	2094	9.1	2086	10.1	99.6	95.0	Pass
771	ME 16+75 C	952.2	S	0.2	2094	9.1	2083	10.2	99.5	95.0	Pass
772	ME 17+25 DS	952.2	S	0.2	2094	9.1	2099	9.6	100.2	95.0	Pass
773	ME 17+75 US	952.1	S	0.2	2094	9.1	2085	9.5	99.6	95.0	Pass
774	ME 18+25 C	952.3	S	0.2	2094	9.1	2080	10.6	99.3	95.0	Pass
775	ME 18+75 C	952.5	S	0.2	2094	9.1	2071	10.5	98.9	95.0	Pass
776	ME 19+25 US	952.4	S	0.2	2094	9.1	2091	10.8	99.8	95.0	Pass
777	ME 19+75 DS	952.2	S	0.2	2094	9.1	2103	10.8	100.4	95.0	Pass
778	ME 20+25 DS	951.3	S	0.2	2094	9.1	2031	10.2	97.0	95.0	Pass
779	ME 20+75 DS	951.5	S	0.2	2094	9.1	2038	10.8	97.3	95.0	Pass
780	ME 20+75 DS	951.8	S	0.2	2094	9.1	2047	10.1	97.7	95.0	Pass
781	ME 20+25 DS	951.6	S	0.2	2094	9.1	2063	10.5	98.5	95.0	Pass

<div> <div> Knight Piésold CONSULTING </div> <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> <div> PROJECT NO.: 101-01/23 DATE: May to October 2008 </div> </div>											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or (%)
782	ME 16+25 US	952.4	S	0.2	2094	9.1	2045	10.3	97.6	95.0	Pass
783	ME 16+75 C	952.5	S	0.2	2094	9.1	2127	8.9	101.6	95.0	Pass
784	ME 17+25 US	952.5	S	0.2	2094	9.1	2137	9.2	102.0	95.0	Pass
785	ME 17+75 DS	952.4	S	0.2	2094	9.1	2092	10.2	99.9	95.0	Pass
786	ME 18+25 C	952.6	S	0.2	2094	9.1	2131	9.6	101.7	95.0	Pass
787	ME 18+75 US	952.8	S	0.2	2094	9.1	2117	9.6	101.1	95.0	Pass
788	ME 19+25 C	952.3	S	0.2	2094	9.1	2142	8.5	102.3	95.0	Pass
789	ME 19+75 DS	952.8	S	0.2	2094	9.1	2163	8.5	103.3	95.0	Pass
790	ME 20+25 DS	951.9	S	0.2	2094	9.1	2149	7.7	102.6	95.0	Pass
791	ME 20+75 DS	952.2	S	0.2	2094	9.1	2083	9.3	99.5	95.0	Pass
792	PE 40+25 CL	952.7	S	0.2	2094	9.1	2014	9.3	96.2	95.0	Pass
793	PE 41+75 DS	952.6	S	0.2	2094	9.1	2076	9.3	99.1	95.0	Pass
794	PE 42+25 CL	952.7	S	0.2	2094	9.1	2049	9.9	97.8	95.0	Pass
795	PE 42+75 DS	952.9	S	0.2	2094	9.1	2041	9.8	97.5	95.0	Pass
796	PE 43+25 DS	953.1	S	0.2	2094	9.1	2052	9.5	98.0	95.0	Pass
797	ME 16+00 DS	951.2	S	0.2	2094	9.1	2043	9.8	97.5	95.0	Pass
798	SE 15+50 DS	951.2	S	0.2	2094	9.1	2086	10.5	99.6	95.0	Pass
799	SE 15+00 DS	951.3	S	0.2	2094	9.1	2033	8.9	97.1	95.0	Pass
800	SE 14+50 DS	951.2	S	0.2	2094	9.1	2001	10.2	95.5	95.0	Pass
801	SE 14+00 DS	951.2	S	0.2	2094	9.1	2105	9.2	100.5	95.0	Pass
802	PE 43+75 DS	952.8	S	0.2	2094	9.1	2055	9.7	98.1	95.0	Pass
803	PE 44+25 CL	952.9	S	0.2	2094	9.1	2086	9.7	99.6	95.0	Pass
804	ME 20+75 DS	952.5	S	0.2	2094	9.1	2053	9.8	98.0	95.0	Pass
805	ME 20+25 CL	952.2	S	0.2	2094	9.1	2075	10.0	99.1	95.0	Pass
806	ME 19+75 DS	952.8	S	0.2	2094	9.1	2132	9.5	101.8	95.0	Pass
807	ME 19+25 CL	952.9	S	0.2	2094	9.1	2064	9.0	98.5	95.0	Pass
808	ME 18+75 DS	953.0	S	0.2	2094	9.1	2142	8.9	102.3	95.0	Pass
809	ME 18+25 US	952.9	S	0.2	2094	9.1	2114	9.4	100.9	95.0	Pass
810	ME 17+75 US	952.7	S	0.2	2094	9.1	2000	9.0	95.5	95.0	Pass
811	ME 17+25 DS	952.8	S	0.2	2094	9.1	2058	8.3	98.3	95.0	Pass
812	ME 16+75 CL	952.9	S	0.2	2094	9.1	2136	8.5	102.0	95.0	Pass
813	ME 16+25	952.7	S	0.2	2094	9.1	2068	8.1	98.7	95.0	Pass
814	SE 13+25 DS	951.4	S	0.2	2094	9.1	2074	9.8	99.0	95.0	Pass
815	SE 13+75 DS	951.3	S	0.2	2094	9.1	2030	8.4	96.9	95.0	Pass
816	ME 20+75 CL	952.6	S	0.2	2094	9.1	2138	8.9	102.1	95.0	Pass
817	ME 20+25 US	952.6	S	0.2	2094	9.1	2091	9.3	99.8	95.0	Pass
818	ME 16+00 DS	951.6	S	0.2	2094	9.1	2069	10.5	98.8	95.0	Pass
819	SE 15+50 DS	951.5	S	0.2	2094	9.1	2071	9.8	98.9	95.0	Pass
820	PE 44+75 DS	952.3	S	0.2	2094	9.1	2154	7.8	102.8	95.0	Pass
821	PE 45+25 DS	952.4	S	0.2	2094	9.1	2030	9.5	96.9	95.0	Pass
822	SE 15+00 DS	951.8	S	0.2	2094	9.1	2088	10.4	99.7	95.0	Pass
823	SE 14+50 DS	951.7	S	0.2	2094	9.1	2065	11.0	98.6	95.0	Pass
824	SE 14+00 DS	951.7	S	0.2	2094	9.1	2049	11.0	97.8	95.0	Pass
825	SE 13+50 DS	951.6	S	0.2	2094	9.1	2087	10.1	99.6	95.0	Pass
826	SE 13+00 DS	951.5	S	0.2	2094	9.1	2035	10.7	97.2	95.0	Pass
827	ME 19+75 US	953.1	S	0.2	2094	9.1	2065	10.5	98.6	95.0	Pass
828	ME 19+25 CL	953.3	S	0.2	2094	9.1	2082	10.2	99.4	95.0	Pass
829	ME 16+00 CL	952.0	S	0.2	2094	9.1	2213	9.2	105.7	95.0	Pass
830	SE 15+50 CL	951.9	S	0.2	2094	9.1	2044	10.3	97.6	95.0	Pass
831	SE 15+00 DS	952.0	S	0.2	2094	9.1	2033	9.9	97.1	95.0	Pass
832	ME 18+75 US	953.4	S	0.2	2094	9.1	2117	9.2	101.1	95.0	Pass
833	ME 18+25 US	953.2	S	0.2	2094	9.1	2089	10.1	99.7	95.0	Pass
834	ME 17+75 DS	953.1	S	0.2	2094	9.1	2038	10.1	97.3	95.0	Pass
835	ME 17+25 CL	953.0	S	0.2	2094	9.1	2104	9.9	100.5	95.0	Pass
836	ME 16+75 US	953.2	S	0.2	2094	9.1	2102	9.7	100.4	95.0	Pass
837	SE 12+50 DS	951.4	S	0.2	2094	9.1	2105	9.4	100.5	95.0	Pass
838	SE 12+00 DS	951.4	S	0.2	2094	9.1	2206	8.2	105.3	95.0	Pass
839	SE 11+50 DS	951.2	S	0.2	2094	9.1	2057	8.0	98.2	95.0	Pass
840	SE 14+50 DS	952.0	S	0.2	2094	9.1	2031	10.0	97.0	95.0	Pass
841	SE 14+00 DS	952.0	S	0.2	2094	9.1	2078	10.0	99.2	95.0	Pass
842	SE 13+50 DS	951.8	S	0.2	2094	9.1	2113	8.9	100.9	95.0	Pass
843	SE 13+00 DS	951.8	S	0.2	2094	9.1	2085	9.0	99.6	95.0	Pass
844	SE 11+00 DS	951.1	S	0.2	2094	9.1	2063	8.4	98.5	95.0	Pass
845	SE 10+50 DS	951.2	S	0.2	2094	9.1	2041	9.0	97.5	95.0	Pass
846	SE 10+00 DS	951.3	S	0.2	2094	9.1	2134	7.9	101.9	95.0	Pass
847	SE 12+00 DS	951.7	S	0.2	2094	9.1	2053	10.7	98.0	95.0	Pass
848	ME 20+00 DS	951.3	S	0.2	2094	9.1	2124	8.7	101.4	95.0	Pass
849	ME 19+50 US	952.9	S	0.2	2094	9.1	2054	9.6	98.1	95.0	Pass
850	SE 11+50 DS	951.4	S	0.2	2094	9.1	2031	10.1	97.0	95.0	Pass
851	SE 11+00 DS	951.4	S	0.2	2094	9.1	2124	8.8	101.4	95.0	Pass
852	SE 10+50 DS	951.5	S	0.2	2094	9.1	2123	8.3	101.4	95.0	Pass
853	SE 10+00 DS	951.5	S	0.2	2094	9.1	2094	9.2	100.0	95.0	Pass
854	SE 12+50 DS	951.6	S	0.2	2094	9.1	2014	11.9	96.2	95.0	Pass
855	ME 20+75 DS	952.8	S	0.2	2094	9.1	2110	9.5	100.7	95.0	Pass
856	ME 20+25 US	952.8	S	0.2	2094	9.1	2051	9.1	97.9	95.0	Pass
857	ME 19+00 CL	953.7	S	0.2	2094	9.1	2034	10.6	97.1	95.0	Pass
858	ME 18+50 DS	953.7	S	0.2	2094	9.1	2077	9.8	99.2	95.0	Pass
859	ME 18+00 US	953.4	S	0.2	2094	9.1	2089	10.2	99.7	95.0	Pass
860	ME 16+50	953.2	S	0.2	2094	9.1	2024	10.0	96.6	95.0	Pass
861	ME 16+00	952.2	S	0.2	2094	9.1	2083	9.5	99.5	95.0	Pass
862	SE 15+50 DS	952.1	S	0.2	2094	9.1	2079	10.2	99.3	95.0	Pass
863	SE 15+00 CL	952.0	S	0.2	2094	9.1	2091	10.1	99.8	95.0	Pass
864	SE 14+50 US	951.2	S	0.2	2094	9.1	2058	10.0	98.3	95.0	Pass
865	SE 14+00 CL	952.0	S	0.2	2094	9.1	2040	10.6	97.4	95.0	Pass
866	SE 13+50 DS	952.0	S	0.2	2094	9.1	2006	11.6	95.8	95.0	Pass
867	SE 13+00 DS	952.0	S	0.2	2094	9.1	2097	9.0	100.1	95.0	Pass
868	SE 12+50 DS	951.4	S	0.2	2094	9.1	2124	9.5	101.4	95.0	Pass

<div> <div> Knight Piésold CONSULTING </div> <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> </div>											
<div> <div>PROJECT NO.: 101-01/23</div> <div>DATE: May to October 2008</div> </div>											
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or (%)
869	SE 12+00 DS	952.0	S	0.2	2094	9.1	2014	10.7	96.2	95.0	Pass
870	SE 11+50 DS	951.7	S	0.2	2094	9.1	2056	10.0	98.2	95.0	Pass
871	SE 10+00 DS	951.7	S	0.2	2094	9.1	2070	9.9	98.8	95.0	Pass
872	SE 10+50 DS	951.8	S	0.2	2094	9.1	2187	9.5	104.4	95.0	Pass
873	SE 10+00 DS	951.8	S	0.2	2094	9.1	2073	10.7	99.0	95.0	Pass
874	ME 20+75 US	953.1	S	0.2	2094	9.1	2026	9.8	96.7	95.0	Pass
875	ME 20+25 CL	953.1	S	0.2	2094	9.1	2069	9.5	98.8	95.0	Pass
876	ME 19+75 DS	953.5	S	0.2	2094	9.1	2004	10.9	95.7	95.0	Pass
877	ME 19+25 US	953.6	S	0.2	2094	9.1	2036	11.3	97.2	95.0	Pass
878	ME 18+75 DS	954.1	S	0.2	2094	9.1	2065	11.0	98.6	95.0	Pass
879	ME 18+25 CL	953.5	S	0.2	2094	9.1	2020	11.3	96.4	95.0	Pass
880	ME 16+75 US	953.5	S	0.2	2094	9.1	2032	11.1	97.0	95.0	Pass
881	ME 17+25 US	953.5	S	0.2	2094	9.1	2009	12.5	95.9	95.0	Pass
882	ME 16+25 CL	952.9	S	0.2	2094	9.1	2045	10.9	97.6	95.0	Pass
883	PE 37+75 CL	953.7	S	0.2	2094	9.1	2091	8.5	99.8	95.0	Pass
884	PE 38+25 DS	953.7	S	0.2	2094	9.1	2011	8.2	96.0	95.0	Pass
885	ME 20+75 US	953.2	S	0.2	2094	9.1	2028	11.8	96.8	95.0	Pass
886	ME 20+25 US	953.2	S	0.2	2094	9.1	2040	12.4	97.4	95.0	Pass
887	ME 19+75 US	953.5	S	0.2	2094	9.1	2028	11.5	96.8	95.0	Pass
888	ME 19+25 DS	954.0	S	0.2	2094	9.1	2064	10.0	98.5	95.0	Pass
889	ME 18+75 CL	954.0	S	0.2	2094	9.1	2040	11.5	97.4	95.0	Pass
890	ME 18+25 CL	953.6	S	0.2	2094	9.1	1995	12.6	95.3	95.0	Pass
891	ME 17+75 US	953.6	S	0.2	2094	9.1	2100	11.8	100.3	95.0	Pass
892	ME 17+25 DS	953.4	S	0.2	2094	9.1	1992	11.9	95.1	95.0	Pass
893	ME 16+75 CL	953.5	S	0.2	2094	9.1	2026	11.8	96.7	95.0	Pass
894	ME 16+25 US	953.1	S	0.2	2094	9.1	2072	10.6	98.9	95.0	Pass
895	ME 20+75 US	953.1	S	0.2	2094	9.1	2001	11.2	95.5	95.0	Pass
896	ME 20+25 CL	953.3	S	0.2	2094	9.1	2016	11.5	96.3	95.0	Pass
897	ME 19+75 DS	953.8	S	0.2	2094	9.1	1995	10.9	95.3	95.0	Pass
898	ME 19+25	954.0	S	0.2	2094	9.1	2001	10.7	95.5	95.0	Pass
899	ME 18+50	954.0	S	0.2	2094	9.1	2045	10.2	97.6	95.0	Pass
900	ME 18+00 DS	954.0	S	0.2	2094	9.1	2017	12.1	96.3	95.0	Pass
901	ME 17+50 DS	954.0	S	0.2	2094	9.1	1991	11.9	95.1	95.0	Pass
902	ME 17+00 CL	953.6	S	0.2	2094	9.1	1995	12.4	95.3	95.0	Pass
903	ME 16+50 CL	953.7	S	0.2	2094	9.1	2042	12.8	97.5	95.0	Pass
904	ME 20+75 US	953.6	S	0.2	2094	9.1	2010	12.3	96.0	95.0	Pass
905	ME 19+75 US	954.0	S	0.2	2094	9.1	2014	11.5	96.2	95.0	Pass
906	ME 16+00 DS	952.5	S	0.2	2094	9.1	2013	9.3	96.1	95.0	Pass
907	PE 38+75 US	953.9	S	0.2	2094	9.1	2055	7.2	98.1	95.0	Pass
908	PE 39+25 CL	953.3	S	0.2	2094	9.1	2040	7.7	97.4	95.0	Pass
909	PE 39+75	953.2	S	0.2	2094	9.1	2154	7.6	102.8	95.0	Pass
910	PE 40+25 US	953.0	S	0.2	2094	9.1	2097	7.9	100.1	95.0	Pass
911	PE 40+75 DS	953.0	S	0.2	2094	9.1	2087	8.3	99.6	95.0	Pass
912	PE 41+25 CL	952.8	S	0.2	2094	9.1	2055	8.2	98.1	95.0	Pass
913	PE 41+75 US	952.8	S	0.2	2094	9.1	2078	7.5	99.2	95.0	Pass
914	PE 42+25	952.8	S	0.2	2094	9.1	2201	7.7	105.1	95.0	Pass
915	PE 42+75	953.2	S	0.2	2094	9.1	2119	8.1	101.2	95.0	Pass
916	SE 15+50	952.3	S	0.2	2094	9.1	2017	11.2	96.3	95.0	Pass
917	SE 14+50	952.5	S	0.2	2094	9.1	2006	11.3	95.8	95.0	Pass
918	ME 16+50	953.9	S	0.2	2094	9.1	2046	10.7	97.7	95.0	Pass
919	ME 17+00	953.9	S	0.2	2094	9.1	2116	9.6	101.0	95.0	Pass
920	ME 20+75	953.9	S	0.2	2094	9.1	2062	10.7	98.5	95.0	Pass
921	ME 20+25	953.9	S	0.2	2094	9.1	2013	12.4	96.1	95.0	Pass
922	SE 15+00 CL	952.4	S	0.2	2094	9.1	2011	11.6	96.0	95.0	Pass
923	PE 43+25	953.1	S	0.2	2094	9.1	2107	9.1	100.6	95.0	Pass
924	PE 43+75	952.9	S	0.2	2094	9.1	2075	9.6	99.1	95.0	Pass
925	PE 44+25	952.8	S	0.2	2094	9.1	2120	8.5	101.2	95.0	Pass
926	PE 44+75 CL	952.6	S	0.2	2094	9.1	2025	10.9	96.7	95.0	Pass
927	PE 45+25 US	952.6	S	0.2	2094	9.1	2065	9.0	98.6	95.0	Pass
928	SE 14+00 CL	952.4	S	0.2	2094	9.1	1995	11.1	95.3	95.0	Pass
929	SE 13+50 US	952.3	S	0.2	2094	9.1	2019	11.0	96.4	95.0	Pass
930	SE 13+00 DS	952.2	S	0.2	2094	9.1	2030	10.6	96.9	95.0	Pass
931	SE 11+50 US	951.9	S	0.2	2094	9.1	2041	10.1	97.5	95.0	Pass
932	SE 11+00 DS	951.9	S	0.2	2094	9.1	2001	12.0	95.5	95.0	Pass
933	SE 10+50 US	952.0	S	0.2	2094	9.1	2015	11.2	96.2	95.0	Pass
934	SE 10+00 CL	951.8	S	0.2	2094	9.1	2000	12.0	95.5	95.0	Pass
935	PE 27+75 CL	954.0	S	0.2	2094	9.1	2033	10.8	97.1	95.0	Pass
936	PE 38+75 CL	954.0	S	0.2	2094	9.1	2028	11.5	96.8	95.0	Pass
937	PE 39+25 US	953.5	S	0.2	2094	9.1	2010	12.1	96.0	95.0	Pass
938	PE 39+75 DS	953.4	S	0.2	2094	9.1	2047	10.8	97.7	95.0	Pass
939	PE 40+25 DS	953.2	S	0.2	2094	9.1	2034	10.3	97.1	95.0	Pass
940	PE 40+75 CL	953.1	S	0.2	2094	9.1	2089	10.0	99.7	95.0	Pass
941	PE 41+25 US	953.0	S	0.2	2094	9.1	2041	10.0	97.5	95.0	Pass
942	PE 41+75 US	953.0	S	0.2	2094	9.1	2014	10.9	96.2	95.0	Pass
943	PE 42+25 CL	953.1	S	0.2	2094	9.1	2063	10.0	98.5	95.0	Pass
944	PE 42+75 DS	953.5	S	0.2	2094	9.1	2090	10.6	99.8	95.0	Pass
945	PE 43+25 CL	953.6	S	0.2	2094	9.1	2035	10.4	97.2	95.0	Pass
946	PE 38+50	953.9	S	0.2	2094	9.1	2085	10.3	99.6	95.0	Pass
947	PE 40+00	951.3	S	0.2	2094	9.1	2133	10.6	101.8	95.0	Pass
948	PE 40+50	951.3	S	0.2	2094	9.1	2060	11.2	98.4	95.0	Pass
949	PE 41+00	953.3	S	0.2	2094	9.1	2033	11.5	97.1	95.0	Pass
950	PE 43+75 US	953.3	S	0.2	2094	9.1	1990	12.0	95.0	95.0	Pass
951	PE 44+25 US	953.2	S	0.2	2094	9.1	2021	12.3	96.5	95.0	Pass
952	PE 44+75 US	953.0	S	0.2	2094	9.1	1994	11.7	95.2	95.0	Pass
953	PE 45+25 DS	952.6	S	0.2	2094	9.1	2045	10.6	97.6	95.0	Pass
954	ME 15+75 CL	952.7	S	0.2	2094	9.1	2034	10.8	97.1	95.0	Pass
955	SE 15+25 DS	952.8	S	0.2	2094	9.1	2034	11.6	97.1	95.0	Pass


<div>  <div> FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE </div> </div>												PROJECT NO.: 101-01/23
												DATE: May to October 2008
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or	
1043	SE 810 DS	953.0	S	0.2	2094	9.1	2100	9.4	100.3	95.0	Pass	
1044	SE 1475 DS	953.7	S	0.2	2094	9.1	2060	11.8	98.4	95.0	Pass	
1045	SE 1400 C	953.7	S	0.2	2094	9.1	2092	11.1	99.9	95.0	Pass	
1046	SE 1325 US	953.7	S	0.2	2094	9.1	2006	10.6	95.8	95.0	Pass	
1047	SE 1250 C	953.7	S	0.2	2094	9.1	2013	12.3	96.1	95.0	Pass	
1048	SE 1175 C	953.5	S	0.2	2094	9.1	2009	12.9	95.9	95.0	Pass	
1049	SE 1025 C	953.6	S	0.2	2094	9.1	2094	9.4	100.0	95.0	Pass	
1050	SE 950 C	953.0	S	0.2	2094	9.1	2154	9.8	102.8	95.0	Pass	
1051	SE 875 DS	953.0	S	0.2	2094	9.1	2110	9.9	100.7	95.0	Pass	
1052	SE 825 DS	953.0	S	0.2	2094	9.1	1999	13.5	95.4	95.0	Pass	
1053	SE 725 C	952.3	S	0.2	2094	9.1	2037	10.5	97.3	95.0	Pass	
1054	SE 1075 C	953.6	S	0.2	2094	9.1	2020	12.7	96.4	95.0	Pass	
1055	SE 1125 DS	953.5	S	0.2	2094	9.1	2063	11.9	98.5	95.0	Pass	
1056	ME 1625 DS	954.0	S	0.2	2094	9.1	1999	13.1	95.4	95.0	Pass	
1057	SE 1525 US	954.0	S	0.2	2094	9.1	2013	13.3	96.1	95.0	Pass	
1058	SE 1535 US	953.8	S	0.2	2094	9.1	2041	12.1	97.5	95.0	Pass	
1059	SE 1025 C	953.8	S	0.2	2094	9.1	2116	10.0	101.0	95.0	Pass	
1060	SE 950 US	953.3	S	0.2	2094	9.1	2013	13.0	96.1	95.0	Pass	
1061	SE 875 DS	953.3	S	0.2	2094	9.1	2065	11.4	98.6	95.0	Pass	
1062	PE 3925 C	954.0	S	0.2	2094	9.1	2009	12.8	95.9	95.0	Pass	
1063	PE 3975 US	954.0	S	0.2	2094	9.1	2070	10.0	98.8	95.0	Pass	
1064	PE 4110 US	954.0	S	0.2	2094	9.1	2064	11.4	98.5	95.0	Pass	
1065	PE 4140 US	954.0	S	0.2	2094	9.1	2055	12.3	98.1	95.0	Pass	
1066	PE 4650 W	951.0	S	0.2	2094	9.1	2100	7.1	100.3	95.0	Pass	
1067	PE 4200 DS	954.0	S	0.2	2094	9.1	2014	11.5	96.2	95.0	Pass	
1068	PE 4275 US	954.0	S	0.2	2094	9.1	2035	11.2	97.2	95.0	Pass	
1069	PE 4425 DS	954.0	S	0.2	2094	9.1	2113	10.3	100.9	95.0	Pass	
1070	PE 4500 US	953.0	S	0.2	2094	9.1	2088	10.1	99.7	95.0	Pass	
1071	PE 4550 US	952.7	S	0.2	2094	9.1	1991	12.8	95.1	95.0	Pass	
1072	PE 4600 C	951.6	S	0.2	2094	9.1	2010	12.3	96.0	95.0	Pass	
1073	PE 4630 US	951.6	S	0.2	2094	9.1	2031	11.6	97.0	95.0	Pass	
1074	SE 14+85 C	954.1	S	0.2	2094	9.1	2100	10.9	100.3	95.0	Pass	
1075	SE 14+25 DS	954.1	S	0.2	2094	9.1	2018	12.1	96.4	95.0	Pass	
1076	SE 13+75 US	954.1	S	0.2	2094	9.1	2065	11.4	98.6	95.0	Pass	
1077	SE 13+25 C	954.0	S	0.2	2094	9.1	2044	11.7	97.6	95.0	Pass	
1078	SE 12+75 US	954.0	S	0.2	2094	9.1	2135	9.4	101.9	95.0	Pass	
1079	SE 12+25 DS	954.0	S	0.2	2094	9.1	2099	10.3	100.2	95.0	Pass	
1080	SE 13+25 US	954.0	S	0.2	2094	9.1	2068	10.9	98.7	95.0	Pass	
1081	SE 12+50 C	953.8	S	0.2	2094	9.1	2095	10.5	100.0	95.0	Pass	
1082	SE 12+00 DS	953.7	S	0.2	2094	9.1	2081	10.3	99.4	95.0	Pass	
1083	SE 11+25 US	953.7	S	0.2	2094	9.1	2044	10.9	97.6	95.0	Pass	
1084	SE 10+50 C	953.7	S	0.2	2094	9.1	2047	12.0	97.7	95.0	Pass	
1085	SE 10+00 DS	953.8	S	0.2	2094	9.1	2023	12.8	96.6	95.0	Pass	
1086	PE 44+25 DS	954.0	S	0.2	2094	9.1	2088	9.9	99.7	95.0	Pass	
1087	PE 45+00 C	953.9	S	0.2	2094	9.1	2090	9.8	99.8	95.0	Pass	
1088	PE 45+50 DS	953.0	S	0.2	2094	9.1	2006	12.1	95.8	95.0	Pass	
1089	PE 46+25	951.9	S	0.2	2094	9.1	2084	10.0	99.5	95.0	Pass	
1090	SE 9+60 C	953.7	S	0.2	2094	9.1	2077	10.7	99.2	95.0	Pass	
1091	SE 8+90 D	953.8	S	0.2	2094	9.1	2000	10.4	95.5	95.0	Pass	
1092	SE 8+25 C	953.8	S	0.2	2094	9.1	2078	10.6	99.2	95.0	Pass	
1093	SE 7+75 U	953.0	S	0.2	2094	9.1	2066	11.2	98.6	95.0	Pass	
1094	SE 7+25 C	952.6	S	0.2	2094	9.1	2069	10.3	98.8	95.0	Pass	
1095	SE 6+75 W	951.0	S	0.2	2094	9.1	2180	8.2	104.1	95.0	Pass	
1096	SE 12+50 C	954.0	S	0.2	2094	9.1	2129	9.7	101.7	95.0	Pass	
1097	SE 12+00 D	954.0	S	0.2	2094	9.1	2067	11.6	98.7	95.0	Pass	
1098	SE 8+50 U	954.0	S	0.2	2094	9.1	2020	12.1	96.4	95.0	Pass	
1099	SE 9+00 D	954.0	S	0.2	2094	9.1	2008	11.6	95.9	95.0	Pass	
1100	SE 9+50 C	954.0	S	0.2	2094	9.1	2076	10.6	99.1	95.0	Pass	
1101	SE 10+00 U	954.0	S	0.2	2094	9.1	2026	11.3	96.7	95.0	Pass	
1102	SE 10+75 D	954.0	S	0.2	2094	9.1	2053	11.0	98.0	95.0	Pass	
1103	SE 11+25 D	954.0	S	0.2	2094	9.1	2107	11.1	100.6	95.0	Pass	
1104	SE 7+00 C	952.3	S	0.2	2094	9.1	2035	12.4	97.2	95.0	Pass	
1105	SE 7+50 D	953.0	S	0.2	2094	9.1	2029	11.7	96.9	95.0	Pass	
1106	SE 8+00 U	953.7	S	0.2	2094	9.1	2163	10.6	103.3	95.0	Pass	
1107	SE 8+50 U	954.0	S	0.2	2094	9.1	2010	12.6	96.0	95.0	Pass	
1108	SE 9+00 C	954.0	S	0.2	2094	9.1	2069	11.0	98.8	95.0	Pass	
1109	SE 9+75 D	954.0	S	0.2	2094	9.1	2034	10.3	97.1	95.0	Pass	
1110	SE 10+50 US	954.0	S	0.2	2094	9.1	2098	10.1	100.2	95.0	Pass	
1111	SE 6+00 W	952.0	S	0.2	2094	9.1	2007	12.6	95.8	95.0	Pass	
1112	SE 6+75 C	952.0	S	0.2	2094	9.1	2064	11.2	98.5	95.0	Pass	
1113	SE 8+25 D	953.7	S	0.2	2094	9.1	2059	12.1	98.3	95.0	Pass	
1114	SE 8+00 C	953.3	S	0.2	2094	9.1	2038	11.0	97.3	95.0	Pass	
1115	SE 6+15 D	952.3	S	0.2	2094	9.1	2056	11.5	98.2	95.0	Pass	
1116	SE 6+75 D	952.3	S	0.2	2094	9.1	2023	11.8	96.6	95.0	Pass	
1117	SE 7+40 C	953.6	S	0.2	2094	9.1	2071	10.6	98.9	95.0	Pass	
1118	SE 8+00 C	954.0	S	0.2	2094	9.1	2050	12.2	97.9	95.0	Pass	
1119	SE 7+35 C	953.6	S	0.2	2094	9.1	2029	12.1	96.9	95.0	Pass	
1120	SE 6+15 C	952.7	S	0.2	2094	9.1	2041	12.4	97.5	95.0	Pass	
1121	SE 6+50 D	952.5	S	0.2	2094	9.1	2049	11.5	97.8	95.0	Pass	
1122	SE 7+00 C	953.0	S	0.2	2094	9.1	2060	11.3	98.4	95.0	Pass	
1123	SE 5+85 C	953.3	S	0.2	2094	9.1	2021	11.9	96.5	95.0	Pass	
1124	SE 7+25 C	954.0	S	0.2	2094	9.1	2062	9.7	98.5	95.0	Pass	
1125	SE 7+75 U	953.3	S	0.2	2094	9.1	2044	14.2	97.6	95.0	Pass	
1126	SE 5+80 U	953.1	S	0.2	2094	9.1	2037	11.0	97.3	95.0	Pass	
1127	SE 6+50 C	952.9	S	0.2	2094	9.1	2038	12.1	97.3	95.0	Pass	
1128	SE 6+85 C	953.5	S	0.2	2094	9.1	2036	11.5	97.2	95.0	Pass	
1129	SE 7+40 U	953.8	S	0.2	2094	9.1	2036	11.6	97.2	95.0	Pass	

Knight Piesold CONSULTING				FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE				PROJECT NO.: 101-01/23 DATE: May to October 2008								
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or					
1130	SE 7+65 D	954.0	S	0.2	2094	9.1	2009	12.4	95.9	95.0	Pass					
1131	SE 6+25 C	953.3	S	0.2	2094	9.1	2062	10.9	98.5	95.0	Pass					
1132	SE 7+65 C	954.0	S	0.2	2094	9.1	2047	10.9	97.7	95.0	Pass					
1133	SE 7+10 U	953.9	S	0.2	2094	9.1	2034	11.7	97.1	95.0	Pass					
1134	SE 5+50 C	954.0	S	0.2	2094	9.1	2082	10.8	99.4	95.0	Pass					
1135	SE 6+25 C	953.5	S	0.2	2094	9.1	2047	11.5	97.7	95.0	Pass					
1136	SE 5+65 U	953.8	S	0.2	2094	9.1	2057	11.3	98.2	95.0	Pass					
1137	SE 7+25 D	954.0	S	0.2	2094	9.1	2030	11.2	96.9	95.0	Pass					
1138	SE 6+75 D	953.8	S	0.2	2094	9.1	2075	11.7	99.1	95.0	Pass					
1139	SE 6+25 C	953.8	S	0.2	2094	9.1	2057	11.8	98.2	95.0	Pass					
1140	SE 6+00 D	953.8	S	0.2	2094	9.1	2022	12.3	96.5	95.0	Pass					
1141	SE 6+75 U	954.1	S	0.2	2094	9.1	2075	11.7	99.1	95.0	Pass					
1142	SE 6+00 C	954.0	S	0.2	2094	9.1	2014	12.3	96.2	95.0	Pass					
1143	SE 6+40 U	954.0	S	0.2	2094	9.1	2065	11.6	98.6	95.0	Pass					
1144	PE 45+75 C	952.5	S	0.2	2094	9.1	2041	12.2	97.5	95.0	Pass					
1145	PE 46+25 U	952.3	S	0.2	2094	9.1	2083	11.2	99.5	95.0	Pass					
1146	PE 46+75 U	953.6	S	0.2	2094	9.1	2038	11.6	97.3	95.0	Pass					
1147	PE 45+00 C	954.0	S	0.2	2094	9.1	1997	12.3	95.4	95.0	Pass					
1148	PE 44+50 US	954.0	S	0.2	2094	9.1	1994	12.2	95.2	95.0	Pass					
1149	PE 46+75 U	953.8	S	0.2	2094	9.1	1992	11.8	95.1	95.0	Pass					
1150	PE 47+00 C	954.0	S	0.2	2094	9.1	2129	8.7	101.7	95.0	Pass					
1151	PE 45+10 D	953.7	S	0.2	2094	9.1	1996	10.7	95.3	95.0	Pass					
1152	PE 45+25 CL	953.7	S	0.2	2094	9.1	2056	10.3	98.2	95.0	Pass					
1153	PE 45+75 C	952.8	S	0.2	2094	9.1	2021	12.0	96.5	95.0	Pass					
1154	PE 44+75 US	954.0	S	0.2	2094	9.1	2036	11.4	97.2	95.0	Pass					
1155	PE 46+50 U	953.4	S	0.2	2094	9.1	2086	10.9	99.6	95.0	Pass					
1156	PE 46+75 C	954.1	S	0.2	2094	9.1	2060	10.8	98.4	95.0	Pass					
1157	PE 45+15 C	954.0	S	0.2	2094	9.1	1999	13.2	95.4	95.0	Pass					
1158	PE 45+50 C	953.6	S	0.2	2094	9.1	2051	11.7	97.9	95.0	Pass					
1159	PE 46+00 U	953.2	S	0.2	2094	9.1	2006	12.9	95.8	95.0	Pass					
1160	PE 46+40 D	953.5	S	0.2	2094	9.1	2038	12.1	97.3	95.0	Pass					
1161	PE 47+00 C	954.1	S	0.2	2094	9.1	2017	11.3	96.3	95.0	Pass					
1162	PE 45+25 CL	954.1	S	0.2	2094	9.1	2074	10.9	99.0	95.0	Pass					
1163	PE 46+00 U	953.5	S	0.2	2094	9.1	2078	11.4	99.2	95.0	Pass					
1164	Corner 2	953.5	S	0.2	2094	9.1	1995	12.0	95.3	95.0	Pass					
1165	Corner 2	953.9	S	0.2	2094	9.1	2023	11.0	96.6	95.0	Pass					
1166	PE45+50	953.8	S	0.2	2094	9.1	2051	12.0	97.9	95.0	Pass					
1167	PE46+00	953.5	S	0.2	2094	9.1	2067	11.7	98.7	95.0	Pass					
1168	PE46+50	953.4	S	0.2	2094	9.1	2043	11.9	97.5	95.0	Pass					
1169	PE45+50	954.1	S	0.2	2094	9.1	2070	11.2	98.8	95.0	Pass					
1170	PE46+00	953.8	S	0.2	2094	9.1	2125	11.0	101.5	95.0	Pass					
							Minimum	1990	5.2	95.0						
							Maximum	2244	14.2	107.1						
							Average	2059	10.0	98.3						
Comments:																
Number of Tests:																
					Kg/m ³	M.C.										
R-S6-ZS-01/08					2080	8.0										
R-S6-ZS-02/08					2080	9.5										
R-S6-ZS-03/08					2070	10.0										
R-S6-ZS-04/08					2140	9.0										
R-S6-ZS-05/08					2070	8.0										
R-S6-ZS-06/08					2080	9.5										
R-S6-ZS-07/08					2150	8.5										
R-S6-ZS-08/08					2070	9.5										
R-S6-ZS-09/08					2120	9.0										
C-S6-ZS-01/08					2140	8.5										
C-S6-ZS-02/08					2080	9.5										
C-S6-ZS-03/08					2070	10.5										
C-S6-ZS-04/08					2090	9.0										
C-S6-ZS-05/08					2100	8.0										
C-S6-ZS-06/08					2160	8.5										
C-S6-ZS-07/08					2010	10.5										
average					2094	9.1										
min					2010	8.0										
max					2160	10.5										
Technician: _____ DS: _____ MS: _____ Gauge No: MD70208639 Daily Rep.# _____																

APPENDIX B2

ZONE U RECORD

(Page B2-1)

 FIELD COMPACTION TESTS (Metric) NUCLEAR GAUGE												PROJECT NO.: 101-01/23			
												DATE: May to October 2008			
TEST NO.	Location	Elevation (m)	Zone	Test Depth (m)	LABORATORY		FIELD MEASUREMENTS								
					Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail				
1254	PE 45+15 US	951.0	U	0.2	1675	16.5	1881	4.2	112.3	95.0	Pass				
1255	PE 43+50 US	951.0	U	0.2	1675	16.5	1792	7.2	107.0	95.0	Pass				
1256	PE 42+00 US	951.0	U	0.2	1675	16.5	1739	6.4	103.8	95.0	Pass				
1257	PE 41+00 US	951.0	U	0.2	1675	16.5	1924	6.4	114.9	95.0	Pass				
1282	SE 6+15 D	951.0	U	0.2	1675	16.5	1832	5.8	109.4	95.0	Pass				
1283	SE 6+75 D	951.0	U	0.2	1675	16.5	1987	7.4	118.6	95.0	Pass				
1284	SE 7+40 D	951.0	U	0.2	1675	16.5	1846	4.8	110.2	95.0	Pass				
1285	SE 8+00 D	951.0	U	0.2	1675	16.5	1657	6.4	98.9	95.0	Pass				
1286	SE 8+30 D	951.0	U	0.2	1675	16.5	1769	5.1	105.6	95.0	Pass				
1287	SE 9+00 D	951.0	U	0.2	1675	16.5	1746	9.9	104.2	95.0	Pass				
1288	SE 9+85 D	951.0	U	0.2	1675	16.5	1761	7.7	105.1	95.0	Pass				
1289	SE 10+80 D	951.0	U	0.2	1675	16.5	1754	10.1	104.7	95.0	Pass				
1290	PE 41+75 US	951.0	U	0.2	1675	16.5	1702	8.3	101.6	95.0	Pass				
1291	PE 40+50 US	951.0	U	0.2	1675	16.5	1710	7.2	102.1	95.0	Pass				
1292	PE 38+75 US	951.0	U	0.2	1675	16.5	1813	7.3	108.2	95.0	Pass				
1293	PE 37+75 U	951.0	U	0.2	1675	16.5	1710	7.9	102.1	95.0	Pass				
1294	PE 36+75 US	951.0	U	0.2	1675	16.5	1854	8.5	110.7	95.0	Pass				
							Minimum	1657.0	4.2	98.9					
							Maximum	1987.0	10.1	118.6					
							Median	1769.0	7.2	105.6					
							Standard Deviation	86.5	1.6	5.2					
							Average	1792.8	7.1	107.0					
Comments:												Proctor No.:		Proctor Description:	
Number of Tests:												Kg/m ³	M.C.	95%	
17												1690	16.0	1606	
												1660	17.0	1577	
Technician: _____												DS: _____	MS: _____	Gauge No: MD70208639	Daily Rep.# _____

APPENDIX C


PIEZOMETER FIGURES

- Appendix C1 Tailings Piezometers
- Appendix C2 Foundation Piezometers
- Appendix C3 Fill Piezometers
- Appendix C4 Drain piezometers

APPENDIX C1



TAILINGS PIEZOMETERS

(Pages C1-1 to C1-9)



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE A TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C1-1	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



Note:
Piezometers in parentheses no longer functioning

REV	DATE	ISSUED WITH REPORT VA101-1/23-1	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09				
		DESCRIPTION			

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE B TAILINGS PIEZOMETERS
ELEVATION HEAD vs. TIME


Knight Piésold
CONSULTING

P/A NO.
VA101-1/23

REF NO.
1

FIGURE C1-2


REV
0



Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE C TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C1-3	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



Date

— Pond Level — D0-PE2-01

— Fill Elevation

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE D TAILINGS PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1


FIGURE C1-4

REV
0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D




Date



Note:
Piezometers in parentheses no longer functioning



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE E TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME	
<i>Knight Piésold</i> CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C1-5	

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LIG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE F TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C1-6	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE G TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C1-7	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LUG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



MOUNT POLLEY MINE

PLANE H TAILINGS PIEZOMETERS ELEVATION HEAD vs. TIME


Knight Piésold
CONSULTING

P/A NO. VA101-1/23	REF NO. 1
-----------------------	--------------

FIGURE C1-8

Note:
Piezometers in parentheses no longer functioning



0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



APPENDIX C2


FOUNDATION PIEZOMETERS

(C2-1 to C2-7)



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE A FOUNDATION PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C2-1	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LUG
REV	DATE	DESCRIPTION	PREPD	CHKD	APPD




Note:
Piezometers in parentheses no longer functioning

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



MOUNT POLLEY MINING CORPORATION		REF NO. 1	
MOUNT POLLEY MINE		P/A NO. VA101-1/23	
PLANE B FOUNDATION PIEZOMETERS ELEVATION HEAD vs. TIME			
Knight Piésold CONSULTING		FIGURE C2-2	
		REV 0	



Date

- Pond Level
- (C2-PE2-01)
- (C2-PE2-06)
- C2-PE2-08
- Fill Elevation
- C2-PE2-02
- (C2-PE2-07)

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE C FOUNDATION PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1


FIGURE C2-3

REV
0

REV	DATE	DESCRIPTION	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09	ISSUED WITH REPORT VA101-1/23-1			



Date



Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE D FOUNDATION PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold

CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C2-4

REV
0

REV	DATE	DESCRIPTION	JIM PREP'D	MACS CHK'D	LIG APP'D
0	03APR09	ISSUED WITH REPORT VA101-1/23-1			



Date

- Pond Level
- Fill Elevation
- E2-PE2-01
- E2-PE2-02

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE E FOUNDATION PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C2-5

REV
0


REV	DATE	DESCRIPTION	JIM	MACS	LJG
0	03APR09	ISSUED WITH REPORT VA101-1/23-1	PREPD	CHK'D	APP'D



MOUNT POLLEY MINING CORPORATION		REF NO. 1	
MOUNT POLLEY MINE		PIA NO. VA101-1/23	
PLANE F FOUNDATION PIEZOMETERS ELEVATION HEAD vs. TIME			
Knight Piésold CONSULTING		FIGURE C2-6	
REV 0		REV 0	

Pond Level	Fill Elevation
F2-PE2-01	


0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LIG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



APPENDIX C3

FILL PIEZOMETERS

(C3-1 to C3-9)



0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

FIGURE C3-1

REV 0

Mount Polley Mining Corporation

Mount Polley Mine



Plane A Fill Piezometers

Elevation Head vs. Time

Knight Piésold Consulting

P/A NO. VA101-1/23


REF NO. 1



Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE B FILL PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piesold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C3-2	
REV 0	REV 0

REV	DATE	DESCRIPTION	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09	ISSUED WITH REPORT VA101-1/23-1			



Date

- Pond Level
- C2-PE1-01
- C2-PE2-03
- C2-PE2-05
- (C2-PE1-03)
- C2-PE2-09
- C2-PE2-10

Note:

Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE C FILL PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C3-3

REV
0

REV	DATE	ISSUED WITH REPORT VA101-1/23-1	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09	DESCRIPTION			



Date

- Pond Level
- Fill Elevation
- (D2-PE1-01)
- (D2-PE2-03)
- D2-PE2-04

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE D FILL PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C3-4


REV
0

REV	DATE	DESCRIPTION	JIM	MACS	LIG
0	03APR09	ISSUED WITH REPORT VA101-1/23-1	PREP'D	CHK'D	APP'D




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE E FILL PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
PIA NO. VA101-1/23	REF NO. 1
FIGURE C3-5	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D




Date




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE F FILL PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C3-6	
REV 0	REV 0


03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
DATE	DESCRIPTION	PREP'D	CHK'D	APP'D




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE G FILL PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C3-7	
REV 0	REV 0



0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D




Date



Note:
Piezometers in parentheses no longer functioning

REV	DATE	DESCRIPTION	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09	ISSUED WITH REPORT VA101-1/23-1			

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE H FILL PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C3-8	
REV 0	



Date

Legend:

- Pond Level (Blue line)
- Fill Elevation (Black line)
- I2-PE2-02 (Red line with 'x' markers)
- I2-PE2-01 (Yellow line with triangle markers)

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE 1 FILL PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING

PIA NO.
VA101-1/23

REF NO.
1

FIGURE C3-9



REV
0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

APPENDIX C4



DRAIN PIEZOMETERS

(C4-1 to C4-8)



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE A DRAIN PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C4-1	
REV	0


0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D




Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE B DRAIN PIEZOMETERS ELEVATION HEAD vs. TIME	
<i>Knight Piésold</i> CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C4-2	
REV 0	REV 0

0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LUG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



Date



Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE C DRAIN PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C4-3

REV
0

REV	DATE	DESCRIPTION	PREPD	CHKD	MACS	LIG
0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM			



Date

- Pond Level
- Fill Elevation
- D1-PE1-02
- D1-PE1-03
- D1-PE1-04

Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE D DRAIN PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE C4-4

REV
0

REV	DATE	DESCRIPTION	JIM	MACS	LIG
0	03APR09	ISSUED WITH REPORT VA101-1/23-1	PREP'D	CHK'D	APP'D




Date


MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE E DRAIN PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C4-5	
REV 0	REV 0

Note:
Piezometers in parentheses no longer functioning

REV	DATE	DESCRIPTION	JIM PREP'D	MACS CHK'D	LJG APP'D
0	03APR09	ISSUED WITH REPORT VA101-1/23-1			




Date




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE F DRAIN PIEZOMETERS ELEVATION HEAD vs. TIME	
Knight Piésold CONSULTING	
P/A NO. VA101-1/23	REF NO. 1
FIGURE C4-6	
REV 0	REV 0

03APR08	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
DATE	DESCRIPTION	PREP'D	CHK'D	APP'D



Date



Note:
Piezometers in parentheses no longer functioning

REV	DATE	DESCRIPTION	PREP'D	CHK'D	MACS	LJG
0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM			

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE H DRAIN PIEZOMETERS
ELEVATION HEAD vs. TIME


Knight Piésold
CONSULTING

P/A NO.
VA101-1/23


REF NO.
1

FIGURE C4-7

REV
0



Date



Note:
Piezometers in parentheses no longer functioning

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

PLANE I DRAIN PIEZOMETERS
ELEVATION HEAD vs. TIME

Knight Piésold
CONSULTING

P/A NO.
VA101-1/23

REF NO.
1

FIGURE C4-8

REV
0


0	03APR09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LIG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

APPENDIX D


INCLINOMETER DATA

(Figures D-1 to D-4)

SI01-02 A-Axes



SI01-02 B-Axes



Total number of readings: 22
Readings from February 2008 to May 2009

NOTES:

1. DISPLACEMENT IS CALCULATED BASED ON THE INITIAL DATA SET.
 2. NEW DATA STARTED IN FEBRUARY 2007 AS A NEW PROBE WAS PURCHASED.
- DISPLACEMENT AT 10M DEPTH IS MONITORED ON A WEEKLY BASIS .

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**DOWN HOLE INCLINOMETER
DISPLACEMENT SI01-02**

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1


FIGURE D-1REV
0

0	11May09	ISSUED WITH REPORT VA101-1/23-1	MACS	LJG	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

SI06-01 A-Axes



SI06-01 B-Axes



Total number of readings: 21
Readings from February 2008 to May 2009

NOTES:

1. DISPLACEMENT IS CALCULATED BASED ON THE INITIAL DATA SET.
2. NEW DATA STARTED IN FEBRUARY 2007 AS A NEW PROBE WAS PURCHASED.

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

DOWN HOLE INCLINOMETER DISPLACEMENT
SI06-01

Knight Piésold
CONSULTING


P/A NO.
VA101-1/23

REF NO.
1

FIGURE D-2

REV
0

0	11MAY09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

**NOTES:**

1. DISPLACEMENT IS CALCULATED BASED ON THE INITIAL DATA SET.
2. NEW DATA STARTED IN FEBRUARY 2007 AS A NEW PROBE WAS PURCHASED.

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

DOWN HOLE INCLINOMETER DISPLACEMENT
SI06-02


Knight Piésold
CONSULTING

P/A NO.
VA101-1/23

REF NO.
1

FIGURE D-3REV
0

0	11MAY09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

**NOTES:**

1. DISPLACEMENT IS CALCULATED BASED ON THE INITIAL DATA SET.
2. NEW DATA STARTED IN FEBRUARY 2007 AS A NEW PROBE WAS PURCHASED.

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

DOWN HOLE INCLINOMETER DISPLACEMENT
SI06-03

Knight Piésold
CONSULTING

P/A NO.
VA101-1/23

REF NO.
1

FIGURE D-4

REV
0

0	11MAY09	ISSUED WITH REPORT VA101-1/23-1	JIM	MACS	LJG
REV	DATE	DESCRIPTION	PREP'D	CHK'D	APP'D

APPENDIX E

PHOTOGRAPHS

(Pages E1 to E16)



PHOTO 1 – Mount Polley Mine Site with the Tailings Storage Facility in the background



PHOTO 2 – Mount Polley Mine Site with the Tailings Storage Facility in the foreground

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 3 – Placing Till (Zone S) on the Tailings Dam



PHOTO 4 – Removing Till (Zone S) from Borrow Area 2

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE



PHOTO 5 – The new Perimeter Embankment Borrow Pit



PHOTO 6 – Placing Zone S till material with mine fleet
Caterpillar 777's near the end of the construction period

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 7 – Adding the 777's allowed for a second 'dozer roller team effectively doubling the till production rate



PHOTO 8 – Using the nuclear densometer to confirm field densities of Zone S material.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 9 – Zone U sand Cell under construction decant box is shown in the background.



PHOTO 10 – Sand cell decant box.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 11 – Sand cell decant box showing the drain opening



PHOTO 12 – Sand cell decant box. Note the control is at the entry to the box.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 13 – Using pit waste rock to build Zone U.



PHOTO 14 – Moving the valve sled in preparation for sand cell construction.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 15 – Placing Zone F filter material on the 1.5:1 downstream slope.



PHOTO 16 – Placing Zone F filter on the 2:1 upstream slope.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 17 – Using a hoe to move the Zone F filter material into its final position.



PHOTO 18 – Compacting the modified design Zone T. This new design is much faster and easier to compact.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 19 – Zone F Filter and Zone T transition material on the South Embankment.



PHOTO 20 – Zone C consists of Non Acid Generating (NAG) waste rock from the pits brought to the dam by mine fleet trucks.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 21 – Zone C material is pushed into place by a D8 'dozer.



PHOTO 22 – Zone C lifts are kept to less than 2m.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 23 – Adding material to the Main Embankment buttress.



PHOTO 24 – Zone FT on the South Embankment abutment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 25 – Zone FT material on the Perimeter Embankment abutment



PHOTO 26 – Piezometer Buckets prior to relocation.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 27 – Constructing a sand pile for the piezometers with a rock armor.



PHOTO 28 – South Embankment toe drain concrete encasement.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 29 – Main Embankment seepage pond sump.



PHOTO 30 – Perimeter Embankment toe drain flows.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**




PHOTO 31 – TSF Reclaim Barge.



PHOTO 32 – Mount Polley Mine Tailings Storage Facility.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**

APPENDIX F

SITE INVESTIGATION DRILL LOGS

(Pages F1 to F11)

Project: MOUNT POLLEY MINE

Drill Hole No. KP08-01

Page 1 of 1

Drilling Co: Mud Bay

In-Situ Sampler:

Date Started: May 1, 08

Drilling Method: Sonic Drill

Elevation: 935 m

Date Completed: May 1, 08

Location: Borrow Area




Total Depth: 19.2 m

Logged by: GM

Coordinates: 5,819,445 N, 595,951 E

Inclination: -90

Reviewed by: LG

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY & with some fine gravel with trace cobbles. Poorly graded with sub-round to subangular particles. Very dense. High plasticity. Moist. Massive. Brown to grey-brown.		0		KP08-1-1	//			
10											
15	5										
20											
25											
30											
35	10										
40											
45											
50	15										
55											
60											
65	20		LACUSTRINE SEDIMENT Clayey SILT. Poorly graded. Very dense. Moderate plasticity. Moist. Massive.		0		KP08-1-3	//			

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-01

Knight Piésold
CONSULTING

Project No. Ref. No. Rev.
VA101-1/23/A08-02318

FIGURE 1


Rev. - 0

M:\101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

F-1 Date Revised:

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-02**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 2, 08**Drilling Method: **Sonic Drill**Elevation: **935 m**Date Completed: **May 2, 08**Location: **Borrow Area**Total Depth: **14.6 m**Logged by: **GM**Coordinates: **5,819,292 N , 596,125 E**Inclination: **-90**Reviewed by: **LG**

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-04**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 1, 08**Drilling Method: **Sonic Drill**Elevation: **920 m**Date Completed: **May 2, 08**Location: **Borrow Area**Total Depth: **20.7 m**Logged by: **GM**Coordinates: **5,819,414 N, 596,269 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY and trace fine gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Upper 1.2 m is brown in color.		0	●	KP08-4-2 KP08-4-1	// //			
10					0	●	KP08-4-3	//			
15	5				0	●	KP08-4-4	//			
20					0	●	KP08-4-5	50// //	50	●	
25					0	●	SPT1 KP08-4-6	// 50//	50	●	
30					0	●	KP08-4-7	//			
35	10				0	●	KP08-4-8	//			
40					0	●	KP08-4-9	//			
45					0	●	KP08-4-10	//			
50	15		SAND & GRAVEL Medium to coarse SAND & GRAVEL with trace cobbles. Moderate grade with sub-rounded to sub-angular particles. Very dense. Low plasticity. Wet. Massive.		0	●	KP08-4-11	//			
55					0	●	KP08-4-12	//			
60					0	●	KP08-4-13	//			
65	20		LACUSTRINE SEDIMENT Fine SAND. Poorly sorted. Very dense. Low plasticity. Wet. Massive.		0	●	KP08-4-14	//			
70					0	●	KP08-4-15	//			

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-04

Knight Piésold
CONSULTING

Project No. Ref. No. Rev.

VA101-1/23/A08-02318

FIGURE 3

Rev. - 0

F-3 Date Revised:

SOILS LOG BORROW AREA_SI JOSIE.GPJ KP_EXAMPLE.GPJ Dec 19, 08

M:\101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

Project: MOUNT POLLEY MINE**Drill Hole No. KP08-06**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 2, 08**Drilling Method: **Sonic Drill**Elevation: **937 m**Date Completed: **May 2, 08**Location: **Borrow Area**Total Depth: **13.1 m**Logged by: **GM**Coordinates: **5,819,131 N, 596,297 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT w/ some clay to CLAY with some coarse gravel & trace cobbles. Poorly sorted with sub-rounded to sub-angular particles. Very dense (cored samples are extremely hard). Moderate to high plasticity. Moist. Massive.		0	↓	KP08-6-1	//			
					0	↓	KP08-6-2	//			
10											
15											
20			LACUSTRINE SEDIMENT SILT & CLAY with some fine sand. Poorly sorted. Dense. Low plasticity. Wet. Massive.		0	↓	KP08-6-3	//			
					0	↓	KP08-6-4	//			
25			SAND AND GRAVEL GRAVEL & Coarse SAND with some clay. Moderate grade with sub-rounded to sub-angular particles. Dense. Moderate plasticity. Moist. Massive.		0	↓	KP08-6-5	//			
			LACUSTRINE SEDIMENT Fine SAND & SILT with some clay. Poorly sorted. Dense. Low plasticity. Upper half of interval is wet, lower half is dry. Stratified, 6" clay seam is present in center of interval, dividing wet and dry portions of unit.								
30											
35											
40			SAND AND GRAVEL GRAVEL & Coarse SAND with some clay. Moderate grade with sub-rounded to sub-angular particles. Dense. Moderate plasticity. Moist. Massive.		0	↓	KP08-6-6	//			
45											

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-06

Knight Piésold
CONSULTING

Project No. Ref. No. Rev.

VA101-1/23/A08-02318

FIGURE 4

Rev. - 0

M:\101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

F-4 Date Revised:

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-08**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 2, 08**Drilling Method: **Sonic Drill**Elevation: **918 m**Date Completed: **May 2, 08**Location: **Borrow Area**Total Depth: **17.7 m**Logged by: **GM**Coordinates: **5,819,276 N , 596,451 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY & trace gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Brown at the top of the unit, gradually changes to grey till by 4.6 m.		0	●	KP08-8-1	//			
10					0	●	KP08-8-2	//			
15	5				0	●	KP08-8-3	//			
20											
25											
30											
35											
40			LIGHT BROWN LACUSTRINE SEDIMENT SILT with trace clay. Poorly sorted. Very dense. Low plasticity. Wet. Massive. Grain sizes increase with depth into SAND with some gravel with sub-rounded to sub-angular particles.		0	●	KP08-8-4	//	50	●	
45					0	●	KP08-8-5	//			
50	15				0	●	KP08-8-6	//			
55											
60					0	●	SPT2	50//	50	●	

Rev. - 0

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-08**Knight Piésold**
CONSULTING

Project No. Ref. No. Rev.

VA101-1/23/A08-02318

FIGURE 5

F-5 Date Revised:

SOILS LOG BORROW AREA_SI_JOSIE.GPJ KP_EXAMPLE.GPJ Dec 19, 08

M:\101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-09**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 1, 08**Drilling Method: **Sonic Drill**Elevation: **921 m**Date Completed: **May 1, 08**Location: **Borrow Area**Total Depth: **14.6 m**Logged by: **GM**Coordinates: **5,819,617 N , 596,070 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth ● 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY with trace fine gravel & trace cobbles. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Brown. Stratified with 10-12" thick fine sand lenses at 4.3 m & 7 m.		0	✕	SPT1	50//	50	●	
10					0	●	KP08-9-1	//			
15	5				0	●	KP08-9-2	//			
20					0	●					
25					0	●					
30			MEDIUM GREY LACUSTRINE SEDIMENT Clayey SILT with trace coarse sand. Poorly sorted with sub-rounded to sub-angular particles. Very dense. Low to moderate plasticity. Moist, shows dilatency when jarred. Massive.		0	✕	SPT2	50//	50	●	
35	10										
40											
45											
50	15										

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-09**Knight Piésold**
CONSULTINGProject No. Ref. No. Rev.
VA101-1/23/A08-02318**FIGURE 6**

Rev. - 0

M:\1101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

F-6 Date Revised:

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-12**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **Apr 30, 08**Drilling Method: **Sonic Drill**Elevation: **933 m**Date Completed: **Apr 30, 08**Location: **Borrow Area**Total Depth: **23.8 m**Logged by: **GM**Coordinates: **5,819,605 N , 595,741 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●)	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY, with trace gravel from 4 m and down. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Brown for the upper 4 m and changes to grey for the rest of the unit.		0	●	KP08-12-1	//			
					0	■	SPT1	60//	60	●	
10											
15	5										
20			LACUSTRINE SEDIMENT Silty SAND w/ some gravel and trace cobbles. Poorly sorted with sub-rounded particles. Very dense. Low plasticity. Dry. Massive. Brown. From 16.8 to 17.7 m the sand content decreases and the clay content increases. From 17.7 to 23.8 m the clay content decreases.		0	■	SPT2	50//	50	●	
25					0	■	KP08-12-2	//			
30											
35											
40											
45											
50	15										
55											
60											
65	20										
70											
75											
80											
85	25										

SOILS LOG BORROW AREA SI JOSIE.GPJ KP EXAMPLE.GPJ Dec 19, 08

Rev. - 0














MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-12**Knight Piésold**
CONSULTINGProject No. Ref. No. Rev.
VA101-1/23/A08-02318

FIGURE 8

Project: **MOUNT POLLEY MINE**Drill Hole No. **KP08-14**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **Apr 29, 08**Drilling Method: **Sonic Drill**Elevation: **931 m**Date Completed: **Apr 30, 08**Location: **Borrow Area**Total Depth: **20.1 m**Logged by: **GM**Coordinates: **5,819,739 N , 595,544 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES	
5			GREY GLACIAL TILL Sandy SILT with some clay to CLAY & trace gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Upper 5 m is brown, rest of the unit is grey.		0		SPT1	50//	50	●		
10					0		SPT2	17/27/32	59	●		
15	5				0		SPT3	18/42/46	88	●		
20					0		KP08-14-1 SPT4	//	50	●		
25												
30												
35					0		KP08-14-2 SPT5	//	50	●		
40					0		SPT6	50//	50	●		
45												
50	15				0		SPT7	50//	50	●		
55												
60												
65	20											
70												

Rev. - 0

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-14**Knight Piésold**
CONSULTING

Project No. Ref. No. Rev.

VA101-1/23/A08-02318

FIGURE 9

F_g Date Revised:

SOILS LOG BORROW AREA_SI_JOSIE.GPJ KP_EXAMPLE.GPJ Dec 19, 08

M:\1101\00001123\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

Project: MOUNT POLLEY MINE**Drill Hole No. KP08-15**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **Apr 30, 08**Drilling Method: **Sonic Drill**Elevation: **925 m**Date Completed: **Apr 30, 08**Location: **Borrow Area**Total Depth: **20.7 m**Logged by: **GM**Coordinates: **5,819,880 N , 595,608 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth ● 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY & trace fine gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Brown.		0		KP08-15-1	//			
10					0		SPT1	16/18/50	68		
15			LACUSTRINE SEDIMENT Clayey SILT with some medium to coarse gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Wet. Massive.		0		KP08-15-2	//			
20			GLACIAL TILL Sandy SILT with some clay to CLAY & some fine gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Grey.		0		KP08-15-3	//	50		
25					0		SPT2	50//			
30											
35											
40			SAND AND GRAVEL Medium to coarse SAND with some fine to coarse gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. Low plasticity. Moist. Massive. Layer of GLACIAL TILL from 11.6 to 11.9 m.		0		KP08-15-4	//			
45			LACUSTRINE SEDIMENT Fine SAND & SILT & CLAY with trace coarse gravel & trace cobbles. Poorly sorted with sub-rounded to sub-angular particles. Dense. Low plasticity. Moist. Massive.								
50			SAND AND GRAVEL Fine to medium SAND with coarse gravel and trace cobbles. Poorly sorted with sub-rounded to sub-angular particles. Dense. Low plasticity. Moist. Massive. Becomes better graded and coarse particle content increases with depth.								
55											
60											
65											
70											

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-15

Knight Piésold
CONSULTING

Project No. Ref. No. Rev.
VA101-1/23/A08-02318

FIGURE 10

Rev. - 0

M:\101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ








F-10 Date Revised:

SOILS LOG BORROW AREA_SI_JOSIE.GPJ KP_EXAMPLE.GPJ Dec 19, 08

Project: MOUNT POLLEY MINEDrill Hole No. **KP08-16**Page **1** of **1**Drilling Co: **Mud Bay**

In-Situ Sampler:

Date Started: **May 2, 08**Drilling Method: **Sonic Drill**Elevation: **930 m**Date Completed: **May 2, 08**Location: **Borrow Area**Total Depth: **11.6 m**Logged by: **GM**Coordinates: **5,819,663 N, 595,778 E**Inclination: **-90**Reviewed by: **LG**

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (●) 20 40 60 80	NOTES
5			GLACIAL TILL Sandy SILT with some clay to CLAY & trace gravel. Poorly sorted with sub-rounded to sub-angular particles. Very dense. High plasticity. Moist. Massive. Brown.		0		KP08-16-1	//			
15	5		SAND AND GRAVEL SAND with some gravel. Moderately well sorted with sub-rounded to sub-angular particles. Dense. Low plasticity. Dry. Stratified with seam of sandy clay with cobbles at 5 m to 5.5 m. Zone of mod. to highly plastic clay and silt and sand from 6.1 to 9.1 m.		0		KP08-16-2	//			
20					0		KP08-16-3	//			
25					0		KP08-16-4	//			
30					0		KP08-16-5	//			
35	10										
40											

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
Overburden Log For KP08-16***Knight Piésold***
CONSULTINGProject No. Ref. No. Rev.
VA101-1/23/A08-02318**FIGURE 11**

Rev. - 0

SOILS LOG BORROW AREA_SI JOSIE.GPJ KP_EXAMPLE.GPJ Dec 19, 08

M:\1101\00001\23\A\DATA\BORROW AREA SITE INVESTIGATION - MAY 2008\GINT\BORROW_AREA_SI_JOSIE.GPJ

F-11 Date Revised: